

**Agenda – Standing Policy Committee on Finance and Economic Development –
May 10, 2024**

REPORTS

**Item No. 2 NEWPCC Upgrade: Biosolids Facilities, Project ID: 203110028B,
Quarterly Project Status Report No. 5 For the Period Ended
February 29, 2024**

WINNIPEG PUBLIC SERVICE RECOMMENDATION:

That the financial status of the NEWPCC Upgrade: Biosolids Facilities, as contained in this report, be received as information.

ADMINISTRATIVE REPORT

Title: NEWPCC Upgrade: Biosolids Facilities,
Project ID: 203110028B,
Quarterly Project Status Report No. 5
For the Period Ended February 29, 2024

Critical Path: Standing Policy Committee on Finance and Economic Development

AUTHORIZATION

| Author | Department Head | CFO | CAO |
|---|--|-------------|---------|
| B. Jones, P. Eng., Acting Manager, Engineering Services | T. W. Shanks, M. Eng., P. Eng. Director, Water and Waste Department | C. Kloepfer | M. Jack |

EXECUTIVE SUMMARY

Project On Schedule: Yes No

Project On Adopted Budget: Yes No

Percent of Schedule Complete:

Percent of Adopted Budget Spent:

The Capital Budget for the NEWPCC Upgrade: Biosolids Facilities project is \$1.035 billion with expenditures to date totaling \$4.9 million. A total of \$564 thousand was spent during this reporting period (December 1, 2023 to February 29, 2024).

Key project updates this quarter include:

- The Public Service continued negotiating with the two shortlisted proponents in Step 2 of the Request for Proposal (RFP) for Progressive Design Build of NEWPCC Upgrade: Biosolids Facilities; and
- The Public Service is targeting the July 18, 2024 City Council meeting to award the Development Phase Agreement (DPA) to one of the two shortlisted proponents. The Public Service will request special committee meetings in an effort to expedite the procurement schedule per Council's recommendation on March 23, 2023.
- The existing funding is sufficient for the Development Phase Agreement, however, the future Implementation Phase will require additional funding from other levels of government to avoid significant impact on water and sewer rates.

The Advisory Committee has reviewed this report and recommends that the report be sent to the Standing Policy Committee on Finance and Economic Development.

RECOMMENDATIONS

That the financial status of the NEWPCC Upgrade: Biosolids Facilities, as contained in this report, be received as information.

REASON FOR THE REPORT

Major Capital Projects are required to report quarterly to the Standing Policy Committee on Finance and Economic Development. The threshold for reporting is reviewed at the beginning of each multi-year budget cycle and revised, if required, for Council consideration. For the 2024-2027 multi-year budget cycle Council approved that the threshold be maintained at \$25 million. The Standing Policy Committee on Finance and Economic Development may also request reporting on any capital project.

IMPLICATIONS OF THE RECOMMENDATIONS

No implications.

HISTORY/DISCUSSION

See Appendix C – Key Project Events (History)

Procurement (Update from last report)

RFP Step 2 continues with commercially confidential meetings to negotiate the terms of the Development Phase Agreement (DPA) and parts of the Design Build Agreement (DBA). The two shortlisted proponents are:

- Graham/PCL Joint Venture (Graham Infrastructure LP and PCL Constructors Canada Inc. a Joint Venture); and
- Red River Biosolids Partners Joint Venture (Aecon Water Infrastructure Inc. and Oscar Renda Contracting of Canada, Inc. and Maple Reinders Constructors Ltd. Joint Venture)

The Public Service is targeting the July 18, 2024 City Council meeting to award the DPA to one of the two shortlisted proponents. The Public Service will request special committee meetings in an effort to expedite the procurement schedule per Council's recommendation on March 23, 2023.

- **RFP 182-2015 – Biosolids Procurement:** AECOM (owner's advisor) continues to support the RFP Step 2 procurement process
- **RFP 102-2017:** Blakes Cassels & Graydon LLP (legal advisor) continues to support the RFP Step 2 procurement process
- **RFP 7-2017:** P1 Consulting Inc. (fairness advisor) continues to provide fairness monitoring

and advisory services through the RFP Step 2 procurement process

Construction (Update from last report)

RFP 182-2015 – Biosolids Early Works: Detailed design with AECOM is ongoing for the subsurface Canadian Pacific Railway crossings, land drainage, water main extensions, construction trailers, and environmental remediation in advance of the Progressive Design Build contracts. Tenders for this work are anticipated in the 2024 and 2025 construction seasons.

RFP 182-2015 – Biosolids Flushing Water: Detailed design with AECOM is ongoing for the flushing water required for the Biosolids Facilities project. The tender for this work is anticipated in the 2025 construction season.

RFP 695-2023: On February 13, 2024, Legacy Bowes Group Inc. was engaged as an Indigenous Liaison and will provide advice to the City on how to successfully communicate and foster good relationships with Indigenous Stakeholders throughout the NEWPCC Upgrade projects.

Table 1 – Contracts

| Contracts | | | | | | | |
|---------------------------------------|------------------------------|--|--|---|---------------|--------------------------|----------------------|
| Bid Opportunity # | Company Name | Description | Original Contract Award Value (GST & MRST extra as applicable) | Total Approved Over-Expenditures (Over-Expenditure amount only) | Date of Award | Date of Total Completion | Estimated % Complete |
| 182-2015 (Biosolids - Procurement) | AECOM Canada Ltd | Owner's Advisor | \$ 6,521,026 | \$ - | 4-Aug-2022 | - | 37 |
| 102-2017 (Biosolids Procurement) | Blakes Cassels & Graydon LLP | External Legal Counsel | \$ 804,373 | \$ - | 14-Sep-2022 | - | 28 |
| 9-2017 (Biosolids Procurement) | P1 Consulting Inc | Fairness Advisor | \$ 124,505 | \$ - | 14-Oct-2022 | - | 14 |
| 182-2015 (Biosolids - Early Works) | AECOM Canada Ltd | Professional Engineering Services for Early Works | \$ 2,519,308 | \$ - | 23-Jun-2023 | - | 18 |
| 182-2015 (Biosolids - Flushing Water) | AECOM Canada Ltd | Professional Engineering Services for Flushing Water | \$ 1,645,000 | \$ - | 30-Oct-2023 | - | 0 |
| 695-2023 | Legacy Bowes Group Inc. | Indigenous Liaison | \$ 199,509 | \$ - | 13-Feb-2024 | - | 0 |
| Total | | | \$ 11,813,720 | \$ - | | | |

Upcoming Procurements:

| Description | Anticipated Award Date |
|---------------------------------------|------------------------|
| 779-2021B Development Phase Agreement | Q3 2024 |

Schedule (Update from last report)

The key schedule milestones for the Biosolids Facilities project have been included in Table 2.

Table 2 – Milestones

| Milestones | | | | | |
|-------------|-------------------------------------|-----------------------------------|----------------------------------|------------------------|----------------------|
| Deliverable | | Original Targeted Completion Date | Revised Targeted Completion Date | Actual Completion Date | Estimated % Complete |
| 1 | Preliminary Design Report | 2022 Q1 | 2022 Q1 | 2022 Q1 | 100 |
| 2 | 2022 Cost Report ¹ | 2022 Q1 | 2022 Q1 | 2022 Q1 | 100 |
| 3 | 2023 Cost Report ¹ | 2023 Q2 | - | 2023 Q2 | 100 |
| 4 | RFP Step 1 Posted | 2023 Q1 | 2023 Q2 | 2023 Q3 | 100 |
| 5 | RFP Step 2 Posted | 2023 Q4 | - | 2023 Q4 | 100 |
| 6 | Development Phase Agreement Award | 2024 Q2 | 2024 Q3 | - | - |
| 7 | Design Build Agreement Award | 2025 Q4 | - | - | - |
| 8 | Design Build Substantial Completion | 2030 Q4 | - | - | - |
| 9 | Design Build Final Completion | 2032 Q4 | - | - | - |

¹ Cost Consultant Class 3 Estimate

Risk (Update from last report)

No new risks were identified in this reporting period.

Table 3 – Significant Risks and Mitigations Strategies

| Significant Risks and Mitigation Strategies | |
|--|---|
| Risk Statement and Explanation | Risk Mitigation Management Plan |
| <u>New:</u> | |
| | |
| | |
| <u>Ongoing:</u> | |
| The City is currently funding 64% of the Biosolids budget of \$1.035 billion | Seek additional external funding sources for consistent cost sharing |
| The 2024 to 2027 rates assume additional funding. There is the potential for significant rate increases due to not receiving additional funding. | Seek additional external funding sources for consistent cost sharing |
| The draft ICIP funding agreement from the Province of Manitoba remains outstanding | Ongoing communications with the Province |
| | |
| <u>Mitigated:</u> | |
| No competition on a design-build procurement for the Biosolids Facilities project due to only one bidder | Changed project delivery model to Progressive Design Build and shortlisted two proponents |

Financial (Update from last report)

Refer to Appendix B – Financial Forecast.

Funding (Update from last report)

No change.

Table 4 – Project Funding Forecast

| Funding Forecast | | | |
|--------------------------------------|---|--|------------------------------------|
| Funding Source | Adopted Budget (in millions) | Amended Budget ** (in millions) | Committed (in millions) |
| Class of Estimate | Class 3 | Class 3 | Class 3 |
| NEWPCC Upgrade: Biosolids Facilities | | | |
| External Debt | 184.46 | 490.75 | 490.75 |
| Federal Government | 200.87 | 200.87 | 200.87 |
| Provincial Government | 167.38 | 167.38 | 167.38 |
| Retained Earnings | | 106.00 | 106.00 |
| Environmental Projects Reserve | | 70.00 | 70.00 |
| Total | 552.71 | 1,035.00 | 1,035.00 |

*Refer to Funding Forecast table under "Appendix C – Key Project Events (History)" for funding details.

**On September 29, 2023 Council approved a budget increase of \$482.29 million funded by \$351.62 million debt, \$76 million retained earnings and \$54.67 million Environmental Projects Reserve.

Property Acquisition (Update from last report)

N/A

Stakeholder Engagements/Communications (Update from last report)

The City continues to work with a number of stakeholders on this project including:

- Peguis First Nation regarding the cultural interest in the NEWPCC lands for the Biosolids Facilities project
- The Manitoba Government as the provincial regulator
- The International Institute for Sustainable Development, Lake Winnipeg Foundation, Lake Winnipeg Indigenous Collective as environmental stakeholders
- Manitoba Building Trades as a social procurement stakeholder

Subsequent Events after Report Period End Date

On March 15, 2024, the CFO returned a signed NEWPCC Upgrade: Biosolids Facilities Contribution Agreement under the Investing in Canada Infrastructure Program. The final execution from the Government of Manitoba is pending. Federal contributions will be up to \$200.87 million and Provincial contributions will be up to \$167.38 million. The City will continue to seek consistent cost sharing with its funding partners.

FINANCIAL IMPACT

Financial Impact Statement **Date:** [April 11, 2024](#)

Project Name:
NEWPCC Upgrade: Biosolids Facilities,
Project ID: 203110028B
Quarterly Project Status Report No. 5
For the Period Ended February 29, 2024

COMMENTS:

Financial Forecast for NEWPCC Upgrade Biosolids can be found in Appendix B.

Lucy Szkwarek, CPA, CGA
Lucy Szkwarek, CPA, CGA
Manager of Finance & Administration

CONSULTATION

This Report has been prepared in consultation with:

N/A

OURWINNIPEG POLICY ALIGNMENT

[Click here to enter text.](#)

This report aligns OurWinnipeg 2045, Policy 2.17 Regional Water Resource Management, by addressing long-term capacity of water-related systems including wastewater management.

Objective: Protect and value ecosystems as essential components to quality of life through municipal activities and urban environment.

WINNIPEG CLIMATE ACTION PLAN ALIGNMENT

NEWPCC Upgrade: Biosolids Facilities Project aligns with the Strategic Opportunity #6 Waste Reduction and Diversion found on page 51 of the Climate Action Plan approved by Council on September 20, 2018, Key Direction 6.3 and 6.4.

The Water Protection Act requires the City to reuse the wastewater biosolids and to recover the nutrients from the biosolids to the maximum extent possible. The intent is for the facility to produce Class A Biosolids which can be reused resulting in diversion of biosolids from the landfill.

WINNIPEG POVERTY REDUCTION STRATEGY ALIGNMENT

On February 24, 2022, Council directed that bidders for the Biosolids Facilities Project include the following their submissions:

- Specific commitments to engage skilled labour including targets for employment of Indigenous peoples and other under-represented groups within the Manitoba market
- Proposed plans and partnerships with organizations to promote employment and training initiatives for Indigenous and other under-represented groups within the Manitoba market

This aligns with Goal 1 - Equity and a Culture of Caring are Demonstrated through Strategy Implementation and Systems Change; Topic- Community Benefits in City Projects; of the Winnipeg Poverty Reduction strategy Implementation Plan.

| |
|---------------------|
| SUBMITTED BY |
|---------------------|

Department: Water and Waste
Division: Engineering Services
Prepared by: Lana Obach, P. Eng., MASc., PMP
Date: April 19, 2024
File: S-1192

Appendices

Appendix A – Key Project Facts

Appendix B – Financial Forecast

Appendix C – Key Project Events (History)

Appendix D – Funding

Appendix A – Key Project Facts

| Appendix A – Key Project Facts | |
|---|--------------------------------------|
| Project Name | NEWPCC Upgrade: Biosolids Facilities |
| Business Owner (Department) | Water and Waste Department |
| Project ID | 203110028B |
| Project Sponsor | Director of Water and Waste |
| Department Responsible for Project Delivery | Water and Waste Department |
| Consultant Engineer (Company Name) | AECOM Canada Ltd. |
| Adopted Budget | \$ 552,712,000 |
| Class of Estimate (Adopted) | 3 |
| Range of Estimate (Adopted) | -20% to +30% |
| Amended Budget | \$ 1,035,000,000 |
| Class of Estimate (Amended) | 3 |
| Range of Estimate (Amended) | -20% to +30% |
| <u>Project Scope</u> | |
| <p>The Biosolids Facilities project will address end of life equipment and regulatory requirements regarding the recovery of nutrients and maximize biosolids reuse. It will add new facilities to treat the sludge from City of Winnipeg's three sewage treatment plants and replace end-of-life equipment.</p> | |
| Major Capital Projects Advisory Committee Membership: | |
| <ul style="list-style-type: none"> - Michael Jack, Chief Administrative Officer - Moira Geer, Deputy Chief Administrative Officer - Catherine Klopfer, Chief Financial Officer - Geoffrey Patton, Director of Assets and Project Management - Danny Tooth, Acting Manager of Major Projects Oversight - Tim Shanks, Director of Water and Waste - Lucy Szkwarek, Manager of Finance and Administration, Water and Waste - Linda McCusker, Acting Project Director, Winnipeg Sewage Treatment Program, Water and Waste | |

Appendix B – Financial Forecast

Appendix B - Project North End Sewage Treatment Plant (NEWPCC) Upgrade: Biosolids Facilities Project Financial Forecast As at February 29, 2024

| Project Component Deliverables | Budget (in 000's) | | | Actual Costs To February 29, 2024 | Expenditure Forecast (in 000's) | | | | | | | | | | Total Forecasted Costs | Surplus (Deficit) From Amended Budget | Variance Last Report | Change in Variance |
|---|-----------------------------|--------------------------------------|------------------------|-----------------------------------|---------------------------------|------------------|-------------------|-------------------|-------------------|-------------------|------------------|------------------|-------------------|---------------------|------------------------|---------------------------------------|----------------------|--------------------|
| | Adopted Budget ¹ | Council Approved Change ² | Revised Class 3 Budget | | | | | | | | | | | | | | | |
| | | | | | Rem 2024 | 2025 | 2026 | 2027 | 2028 | 2029 | 2030 | 2031 | 2032 | | | | | |
| Engineering, Design and Other | \$ 30,967 | \$ 38,303 | \$ 69,270 | \$ 4,839 | \$ 8,465 | \$ 16,557 | \$ 5,620 | \$ 6,041 | \$ 5,623 | \$ 5,704 | \$ 6,062 | \$ 5,539 | \$ 4,820 | \$ 69,270 | \$ 0 | \$ - | \$ 0 | |
| Construction | \$ 377,967 | \$ 300,721 | \$ 678,688 | \$ - | \$ 21,382 | \$ 50,847 | \$ 118,968 | \$ 174,463 | \$ 162,800 | \$ 86,421 | \$ 50,460 | \$ 6,575 | \$ 6,772 | \$ 678,688 | \$ (0) | \$ - | \$ (0) | |
| Land Acquisition | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | |
| Internal Financing/Overhead Costs | \$ 43,161 | \$ 89,656 | \$ 132,817 | \$ 92 | \$ 949 | \$ 2,022 | \$ 3,841 | \$ 6,773 | \$ 15,936 | \$ 22,377 | \$ 26,522 | \$ 27,289 | \$ 27,016 | \$ 132,817 | \$ (0) | \$ - | \$ (0) | |
| Contingency | \$ 100,617 | \$ 53,608 | \$ 154,225 | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ - | \$ 154,225 | \$ 154,225 | \$ - | \$ - | \$ - | |
| Total Project Budget | \$ 552,712 | \$ 482,288 | \$ 1,035,000 | \$ 4,931 | \$ 30,796 | \$ 69,426 | \$ 128,429 | \$ 187,277 | \$ 184,359 | \$ 114,502 | \$ 83,044 | \$ 39,404 | \$ 192,833 | \$ 1,035,000 | \$ 0 | | | |
| % of Project Budget Spent (Actual Costs to Date / Revised Class 3 Budget) | | | 0.48% | | | | | | | | | | | | | | | |

¹ On February 23, 2023 the CFO approved \$552.71M budget on the NEWPCC Upgrade: Biosolids Facilities project based upon written confirmation of government funding

² On September 29, 2023 City Council approved a budget increase of \$482.288M on the NEWPCC Upgrade: Biosolids Facilities project

Appendix C – Key Project Events (History)

The NEWPCC Upgrade will be delivered in three separate capital projects:

1. NEWPCC Upgrade: Power Supply and Headworks Facilities
2. NEWPCC Upgrade: Biosolids Facilities
3. NEWPCC Upgrade: Nutrient Removal Facilities

The Biosolids Facilities upgrade will focus on new sludge processing facilities to treat waste solids from the NEWPCC, SEWPCC and WEPCC. The new sludge processing facilities will include pre-treatment of the combined sludge streams using thermal hydrolysis and mesophilic anaerobic digestion.

On September 26, 2019, Council approved a 2019 capital project budget of \$552.712 million, for the NEWPCC Upgrade: Biosolids Facilities, subject to final written confirmation of federal and provincial funding satisfactory to the Chief Financial Officer.

On January 30, 2020, Council approved \$15.334 million from the Biosolids Facilities Budget to commence engineering services.

On September 20, 2020 Council approved that the City agree to transfer \$321.24 million of Federal Government's funding under the ICIP from the Public Transit Infrastructure Stream to the Green Infrastructure Stream to fund the Federal Government's funding portion for the NEWPCC Upgrade: Headworks Facilities Project and the NEWPCC Upgrade: Biosolids Facilities Project as per the Province of Manitoba's requirement, subject to certain conditions.

On March 25, 2021, Council adopted that:

- The Government of Canada and the Province of Manitoba be requested to provide confirmation of approval of ICIP for the NEWPCC Upgrade Projects: Headworks Facility Project and Biosolids Facility Project
- The Province of Manitoba be requested to confirm the City's recommended procurement methodology for the Biosolids Facility Project
- The Public Service be directed not to proceed with detailed engineering design for the Biosolids Facility design-bid-build project, in the amount of \$15.334 million, as approved by Council on January 30, 2020, until such time as the confirmation requested in recommendations 1 and 2 have been received

On May 18, 2021, the Executive Policy Committee concurred in the recommendation of the Public Service, as amended, that:

- The current Operation and Maintenance of Winnipeg's sewage treatment utility shall remain public and that the Operation and Maintenance not be included as part of the P3 market sounding
- That a single source contract be approved with Deloitte LLP of up to \$400 thousand to conduct a market sounding for a Design, Build and Financing P3 for the Biosolids and Nutrient Removal facilities projects of the NEWPCC upgrades

- That the Public Service report back to Council on the results of the market sounding and analysis

On May 27, 2021, Council approved

- Review of the AACE Class 3 cost estimates for Biosolids and Nutrient Removal Facilities projects and refer any increases to the 2022 capital budget process; and to update the ten-year water and sewer financial plan and report back to Council in October 2021

On November 24, 2021, a joint news release by the Province of Manitoba and the City was issued regarding the advancement of the City's funding application to the Federal Government of Canada for the NEWPCC Upgrade: Biosolids Facilities Project through the ICIP.

On February 24, 2022, Council approved that future tenders for the NEWPCC Upgrade Projects require bidders to include the following as part of their bid submissions:

- Specific information on its intended partnerships or self-directed plans to secure a skilled project labour workforce
- Estimated numbers of and classifications of skilled tradespersons to be employed
- Specific commitments to engage skilled labour including targets for employment of Indigenous peoples and other under-represented groups within the Manitoba market
- Proposed plans and partnerships with organizations to promote employment and training initiatives for Indigenous and other under-represented groups within the Manitoba market

On July 21, 2022 the City Council approved:

- That the NEWPCC Upgrade: Biosolids Facilities Project be delivered using a Design Build procurement model
- That the revised cost estimate for the NEWPCC Upgrade: Biosolids Facilities Capital Budget be referred to the 2024-2027 Multi-Year Budget Process
- That the \$15.334 million 2019 Capital Budget for the NEWPCC Upgrade: Biosolids Facilities, approved on January 30, 2020, as part of the 2020-2023 Water and Sewer Rate Report, be funded from the Environmental Projects Reserve rather than external debt

On August 16, 2022, a formal press release regarding the approval of funding through the ICIP application for the Biosolids Facilities was carried out at the NEWPCC. All three levels of government were in attendance.

On December 20, 2022, written confirmation was received of the Biosolids Facilities inclusion in the ICIP, based on the current approved budget of \$552 million.

On February 23, 2023, the CFO approved a budget of \$552.71 million based upon written confirmation of government funding.

On March 23, 2023 City Council concurred in the Public Service's recommendation for:

- The use of escalation clauses as a negotiation option in the NEWPCC Upgrade: Biosolids Facilities project; and

- The Public Service be directed to request special meetings of the Standing Policy Committee on Water, Waste and the Environment, Executive Policy Committee, and Council for the advancement of the award of the Design Build Agreement.

On April 27, 2023 City Council concurred in the Public Service's recommendation to close a portion of the legally opened public road (Chief Peguis Trail), east of Ferrier Street to facilitate the development of immediately adjoining land to the south for the NEWPCC Upgrade: Biosolids Facilities project.

On July 13, 2023 City Council approved:

- That the NEWPCC Upgrade: Biosolids Facilities project be delivered using a Progressive Design Build (PDB) procurement model
- Delegated authority to the Chief Administrative Officer for awarding Early Works Contracts to the design builder up to a cumulative amount of \$50 million, and
- By-Law No. 67/2023 to close part of the Public Road (Chief Peguis Trail) East of Ferrier Street under Development Application No. DAC 5/2022

On September 29, 2023 City Council approved an increase of \$482 million to the previously adopted budget of \$552 million, for a total budget of \$1.035 billion.

RISKS AND RISK MITIGATION STRATEGIES

There are risks associated with the cost and schedule for a project that is this large and complex, especially at the early stages. In addition, the final bid amounts for projects are unknown until the project agreement is finalized with the Design Builder.

An ongoing risk management strategy has been implemented. It includes a proactive process of identifying risks, performing qualitative and quantitative risk analyses, creating response plan strategies, and ongoing monitoring. The risk management process is an active part of the management of the project. The project will also incorporate structured Hazard and Operability Analysis and a Construction Hazard Assessment Implication Review. Since detailed design and construction will be carried out through a PDB contract, the Winnipeg Sewage Treatment Program will be identifying and transferring as much risk as reasonable to the Design Builder.

The Risk Register for the project contains cost and schedule risks associated with design, procurement, construction, operation, and unknown events. This is reviewed and updated regularly.

Appendix D – Funding

North End Sewage Treatment Plant (NEWPCC) and Winnipeg Sewage Treatment Program (WSTP)

1) Funding for the NEWPCC is as follows:

| NEWPCC Upgrade (in \$millions) | Total Cost | Funded to Date | | Funding Pending | | Total Funding | | City Share of Costs |
|---------------------------------------|--------------------|----------------|-----------------|------------------|------------------|------------------|------------------|------------------------|
| | | Canada | Manitoba | Canada | Manitoba | Canada | Manitoba | |
| Funding by Project | | | | | | | | |
| Power Supply and Headworks Facilities | \$ 517.85 | | | | | | | |
| Power Supply and Other Ineligible | 52.28 | - | - | - | - | - | - | \$ 52.28 |
| Headworks Facilities | 421.10 | \$49.34 | \$ 41.11 | \$ 66.77 | \$ 55.64 | \$ 116.11 | \$ 96.75 | \$ 208.24 |
| Headworks Facilities - NWI Failure* | 44.47 | - | - | - | - | - | - | 44.47 |
| Funding Dependent | | | | | | | | |
| Biosolids Facilities | 1,035.00 | - | - | 200.87 | 167.38 | 200.87 | 167.38 | 666.75 |
| Nutrient Removal Facilities | 828.06 | - | - | - | - | - | - | - |
| Estimated Program Costs | \$ 2,380.91 | \$49.34 | \$ 41.11 | \$ 267.64 | \$ 223.02 | \$ 316.98 | \$ 264.13 | \$ 971.74 |

2) Funding for the Winnipeg Sewage Treatment Programs is as follows:

| WSTP All Projects (in \$millions) | Total Cost | Funded to Date | | Funding Pending | | Total Funding | | City Share of Costs |
|--|--------------------|----------------|-----------------|------------------|-----------------------|------------------|------------------|------------------------|
| | | Canada | Manitoba | Canada | Manitoba ⁴ | Canada | Manitoba | |
| WEWPCC Biological Nutrient Removal ¹ | \$ 33.23 | \$ 5.07 | \$ 8.19 | - | - | \$ 5.07 | \$ 8.19 | \$ 19.97 |
| NEWPCC Centrate and UV Disinfection ¹ | 52.08 | 5.59 | 14.54 | - | - | 5.59 | 14.54 | 31.95 |
| SEWPCC Nutrient Removal/Expansion | 375.60 | 37.04 | 15.98 | 5.30 | 1.10 | 42.34 | 17.08 | 316.18 |
| NEWPCC Power Supply and Headworks ² | 517.85 | 49.34 | 41.11 | \$ 66.77 | \$ 55.64 | 116.11 | 96.75 | 304.99 |
| NEWPCC Biosolids ³ | 1,035.00 | - | - | 200.87 | 167.38 | 200.87 | 167.38 | 666.75 |
| NEWPCC Nutrient Removal ⁴ | 828.06 | - | - | - | - | - | - | - |
| Estimated Program Costs | \$ 2,841.82 | \$97.04 | \$ 79.82 | \$ 272.94 | \$ 224.12 | \$ 369.98 | \$ 303.94 | \$ 1,339.84 |

¹ WEWPCC Biological Nutrient Removal and NEWPCC Centrate and UV Disinfection have been completed.

² On July 23, 2021 the Federal and Provincial governments announced \$212.86 million in Investment in Canada Infrastructure Program (ICIP) funding for the NEWPCC Upgrade Power Supply and Headworks project. \$116.11 million in Federal and \$96.75 million in Provincial funding.

³ On August 16, 2022 the Federal and Provincial governments announced an additional \$368.25 million in ICIP funding for the NEWPCC Upgrade Biosolids project. \$200.87 million in Federal and \$167.38 million in Provincial funding. Committing a total of \$581.11 million in funding to the NEWPCC Upgrade.

⁴ NEWPCC Upgrade Nutrient Removal project has not been approved.

* Northwest Interceptor (NWI)