Minutes - Standing Policy Committee on Finance - May 10, 2022

REPORTS

Item No. 1Water Supervisory Control and Data Acquisition (SCADA)
Upgrade, Project ID: 2005100200, Quarterly Project Status Report
No. 18, For the Period Ended February 28, 2022

STANDING COMMITTEE DECISION:

The Standing Policy Committee on Finance concurred in the recommendation of the Winnipeg Public Service and approved:

- 1. That the financial status of the Water Supervisory Control and Data Acquisition (SCADA) Upgrade project, as contained in the report, be received as information.
- 2. That the next reporting on the Water Supervisory Control and Data Acquisition (SCADA) Upgrade project, occur in 2023 Q2, as opposed to quarterly, given the long project delivery schedule. The project reporting schedule would be as identified in the Major Capital Projects Reporting Schedule.

Minutes – Standing Policy Committee on Finance – May 10, 2022

DECISION MAKING HISTORY:

Moved by Councillor Schreyer,

That the recommendation of the Winnipeg Public Service be concurred in.

Carried

ADMINISTRATIVE REPORT

Title: Water Supervisory Control and Data Acquisition (SCADA) Upgrade, Project ID: 2005100200, Quarterly Project Status Report No. 18 For the Period Ended February 28, 2022

Critical Path: Standing Policy Committee on Finance

AUTHORIZATION

Author	Department Head	CFO	CAO
L. McCusker, P. Eng., Acting Manager of Engineering Services	C. D. Wiebe, P. Eng. CAMP Acting Director, Water and Waste	C. Kloepfer	M. Jack

EXECUTIVE SUMMARY

Project On Schedule: Yes □ No ☑

Percent of Schedule Complete: 69%

Project On Adopted	Budget:	Yes		No	Ø
---------------------------	---------	-----	--	----	---

Percent of Adopted Budget Spent:

27%

During this reporting period, Phase II of Request for Proposal (RFP) No. 583-2016 was awarded to Dillon Consulting Ltd. in accordance with the terms of the Contract. Contract administration services under Phase II of RFP No. 583-2016 were provided within this reporting period.

Tender No. 805-2019 was awarded to Manco Control Systems Inc. for the implementation phase of the project. The work of Tender No. 805-2019 consists of the supply, installation, programming, testing, start-up commissioning, training, and support for a complete SCADA system replacement, and PLC system and power reliability upgrades for the City's drinking water regional distribution system. The development of a draft Functional Requirements Specification and programming were undertaken under Tender No. 805-2019 within this reporting period.

Global supply chain issues have affected the project schedule. As such, the project is no longer considered on schedule. An amending agreement to Tender No. 805-2019 was developed to allow for the pre-purchase of hardware to mitigate as much as practical the effect of future supply chain issues on the implementation schedule.

The Advisory Committee has reviewed this report and recommends that the report be sent to the Standing Policy Committee on Finance.

RECOMMENDATIONS

- 1. That the financial status of the Water Supervisory Control and Data Acquisition (SCADA) Upgrade project, as contained in this report, be received as information.
- That the next reporting on the Water Supervisory Control and Data Acquisition (SCADA) Upgrade project, occur in 2023 Q2, as opposed to quarterly, given the long project delivery schedule. The project reporting schedule would be as identified in the Major Capital Projects Reporting Schedule.

REASON FOR THE REPORT

The Asset Management Administrative Standard FM-004 requires all projects with a total estimated cost of \$25 million (2022) or more report quarterly to the Standing Policy Committee on Finance. This threshold is adjusted annually for construction inflation as part of the annual Capital Budget approval. The Standing Policy Committee on Finance may also request reporting on any capital project.

IMPLICATIONS OF THE RECOMMENDATIONS

That reporting on the Water Supervisory Control and Dada Acquisition (SCADA) Upgrade project be suspended until 2023 Q2.

HISTORY/DISCUSSION

See Appendix C – Key Project Events (History)

Design (Update from last report)

On March 5, 2021, Phase II of RFP No. 583-2016 was awarded to Dillon Consulting Ltd. in accordance with the terms of the Contract. The Phase II services to be provided include contract administration, post-construction services, and associated project management. Appendix C – Key Project Events (History) has been updated to reflect the award of Phase II of RFP No. 583-2016.

Contract administration services under Phase II of RFP No. 583-2016 were provided within this reporting period.

Construction (Update from last report)

On January 14, 2021, Tender No. 805-2019 was awarded to Manco Control Systems Inc. in the amount of \$9,321,164.83, GST extra as applicable, for the implementation phase of the project. The work of Tender No. 805-2019 consists of the supply, installation, programming, testing, start-up commissioning, training, and support for a complete SCADA system replacement, and PLC system and power reliability upgrades for the City's drinking water regional distribution system.

During this reporting period, Manco Control Systems Inc. submitted a draft Functional Requirements Specification which documents in detail the programming and configuration of the SCADA and PLC systems. The draft Functional Requirements Specification will be updated in a staged approach to match the phased implementation of the work. Manco Control Systems Inc. has also been advancing the programming for the work in a similar manner to the Functional Requirements Specification.

Ongoing global supply chain issues have affected the delivery of server and network switch hardware required for the work. The servers have now been received but the network switches remain outstanding. The project team is working collaboratively to determine solutions to mitigate the schedule risk associated with the delayed hardware. However, a formal schedule extension under the 'COVID-19 Schedule Delays' clauses of Tender No. 805-2019 will likely be required. Subsequent to the identification of the hardware delays, an amending agreement to Tender No. 805-2019 was developed to allow for the pre-purchase of hardware and payment to the Contractor for the hardware prior to its incorporation into the work. The amending agreement is anticipated to mitigate as much as practical the effect of future supply chain issues on the implementation schedule.

Table 1 – Contracts

			C	Contracts			
Bid Opportunity #	Company Name	Description	(GST	Original ntract Award Value T & MRST extra s applicable)	otal Approved Over- Expenditures over-Expenditure amount only)	Date of Award	Date of Total Completio
224-2012	SNC-Lavalin Inc.	PLC Replacement and Power Reliability Upgrades Preliminary Design	\$	312,898.00	\$-	7/23/2012	1/31/2014
307-2012	SNC-Lavalin Inc.	Equipment Identification Standard and Electrical Design Guide Development	\$	45,500.00	1,448.00	4/24/2012	11/15/201
Consultant assignment at or under \$35,000	Dillon Consulting Ltd.	Regional SCADA Life Cycle Cost Analysis	\$	35,000.00	-	9/26/2014	2/5/2016
583-2016	Dillon	Professional Consulting Services for the Regional Water Distribution System SCADA System Upgrade, Programmable Logic Contoller Replacement and Power Reliability Upgrades - Phase I	\$	509,000.00	1,294,475.55	2/28/2017	
363-2010	Consulting Ltd.	Professional Consulting Services for the Regional Water Distribution System SCADA System Upgrade, Programmable Logic Contoller Replacement and Power Reliability Upgrades - Phase II	\$	1,529,385.13	-	3/5/2021	
922-2017	Shaw Telecom G.P. operating as Shaw Business	Water SCADA Upgrade: Provision of Fiber Optic Based Transparent LAN Services	\$	315,000.00	-	11/30/2018	2/20/2020
805-2019	Manco Control Systems Inc.	RDS SCADA System Upgrade, PLC Replacement, and Power Reliability Upgrades	\$	9,321,164.83	-	1/14/2021	
		Total	\$	12,067,948	\$ 1,295,924		
Upcoming Pro	curements:	Description			Anticipated Award Date		

Schedule (Update from last report)

Global supply chain issues have affected the project schedule. The project team is working to mitigate the impact but a formal Contract extension to Tender No. 805-2019 will likely be required. Table 2 has been updated to reflect the Contractor's implementation schedule for the work and includes the likely schedule extension. As such, the project is no longer considered on schedule.

The constraints on implementation to minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year. The project schedule will be adjusted as the project progresses with a schedule review anticipated upon completion of the Regional SCADA upgrade.

	Milestones											
	Deliverable	Estimated % Complete										
		Completion Date	Completion Date	Date								
1	Issue RFP for Owner's Advocate Engineer			2016 Q4	100%							
2	Complete Preliminary Design	2017 Q3	2018 Q2	2018 Q2	100%							
3	lssue DB RFQ	2017 Q4	2018 Q2	2018 Q2	100%							
4	Prequalify DB Proponents	2018 Q3	2018 Q4	2019 Q1 (no shortlist established)	100%							
5	Complete Detailed Design	2020 Q3	-	2020 Q3	100%							
6	Award Tender	2021 Q1	-	2021 Q1	100%							
7	Complete SCADA Upgrade	2021 Q3	2023 Q1		13%							
8	Complete PLC Upgrading - Tache	2022 Q2	2023 Q1		9%							
8	Complete PLC Upgrading - Shoal Lake	2022 Q2	2023 Q2		0%							
9	Complete PLC Upgrading - McPhillips	2023 Q2	2023 Q3		0%							
9	Complete PLC Upgrading - MacLean	2024 Q2	2023 Q4		0%							
10	Complete PLC Upgrading - Hurst	2023 Q2	2024 Q1		0%							
10	Complete PLC Upgrading - Deacon	2024 Q2	2024 Q3		0%							
11	Complete Commissioning of all Project Components	2024 Q2	2024 Q3		0%							
12	Project Closeout	-	2024 Q4		0%							

Table 2 – Milestones

Risk (Update from last report)

During this reporting period, global supply chain issues have affected hardware delivery schedules. An amending agreement to Tender No. 805-2019 was developed to allow for the pre-purchase of hardware to mitigate as much as practical the effect of future supply chain issues on the implementation schedule.

Table 3 – Significant Risks and Mitigation Strategies reflects the most current version of the Risk Management Register.

Table 3 –	Significant	Risks a	and M	Mitigations	Strategies

COVID-19 pandemic affecting workforce, travel, supply chain, and facility access. COVID-19 schedule delay clauses have been incorporated into the Tender. Schedule extension to be considered as requried. Amending agreement to allow the pre-purchase of hardware to mitigate supply chain impacts. Ongoing: Project constraints were defined in the tender documents. Start upgrades at low risk stations and apply lessons learned to future station upgrades. Constraints on implementation meant to supply system mean that small changes in the schedule can cause completion date shifts of up to a year. The project schedule will be reviewed and adjusted at key milestones including; upon receipt of Contractor's schedule and at completion of the Regional SCADA upgrade. Mitigated: An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary. SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion. The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system	Significant Risks and	Mitigation Strategies							
COVID-19 pandemic affecting workforce, travel, supply chain, and facility access. COVID-19 schedule delay clauses have been incorporated into the Tender. Schedule extension to be considered as requried. Amending agreement to allow the pre-purchase of hardware to mitigate supply chain impacts. Ongoing: Project constraints were defined in the tender documents. Start upgrades at low risk stations and apply lessons learned to future station upgrades. Constraints on implementation meant to supply system mean that small changes in the schedule can cause completion date shifts of up to a year. The project schedule will be reviewed and adjusted at key milestones including; upon receipt of Contractor's schedule and at completion of the Regional SCADA upgrade. Mitigated: An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary. SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion. The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system	Risk Statement and Explanation	Risk Mitigation Management Plan							
travel, supply chain, and facility access. been incorporated into the Tender. Schedule extension to be considered as requried. Amending agreement to allow the pre-purchase of hardware to mitigate supply chain impacts. Ongoing: Difficulties in commissioning or changeover that may affect system operation. Project constraints were defined in the tender documents. Start upgrades at low risk stations and apply lessons learned to future station upgrades. Constraints on implementation meant to minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year. Mitigated: PLC components to be replaced are at the end of their intended service life and may fail prior to project completion. These components are no longer manufactured. SCADA hardware to be replaced is at the end of its intended service life and may fail project completion.	New:								
Schedule extension to be considered as requried. Amending agreement to allow the pre-purchase of hardware to mitigate supply chain impacts.Ongoing:Project constraints were defined in the tender documents. Start upgrades at low risk stations and apply lessons learned to future station upgrades.Constraints on implementation meant to minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year.The project schedule will be reviewed and adjusted at key milestones including; upon receipt of Contractor's schedule and at completion of the Regional SCADA upgrade.Mitigated: PLC components to be replaced are at the end of their intended service life and may fail prior to project completion. These components are no longer manufactured.An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system	COVID-19 pandemic affecting workforce,	COVID-19 schedule delay clauses have							
requried. Amending agreement to allow the pre-purchase of hardware to mitigate supply chain impacts.Ongoing:Project constraints were defined in the tender documents. Start upgrades at low risk stations and apply lessons learned to future station upgrades.Constraints on implementation meant to minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year.The project schedule will be reviewed and adjusted at key milestones including; upon receipt of Contractor's schedule and at completion of the Regional SCADA upgrade.Mitigated:An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system	travel, supply chain, and facility access.								
Ongoing:Difficulties in commissioning or changeover that may affect system operation.Project constraints were defined in the tender documents. Start upgrades at low risk stations and apply lessons learned to future station upgrades.Constraints on implementation meant to minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year.The project schedule will be reviewed and adjusted at key milestones including; upon receipt of Contractor's schedule and at completion of the Regional SCADA upgrade.Mitigated:An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail project completion.An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system		Schedule extension to be considered as							
Chain impacts.Ongoing:Difficulties in commissioning or changeover that may affect system operation.Project constraints were defined in the tender documents. Start upgrades at low risk stations and apply lessons learned to future station upgrades.Constraints on implementation meant to minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year.The project schedule will be reviewed and adjusted at key milestones including; upon receipt of Contractor's schedule and at completion of the Regional SCADA upgrade.Mitigated:PLC components to be replaced are at the end of their intended service life and may fail prior to project completion. These components are no longer manufactured.An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system									
Ongoing:Difficulties in commissioning or changeover that may affect system operation.Project constraints were defined in the tender documents. Start upgrades at low risk stations and apply lessons learned to future station upgrades.Constraints on implementation meant to minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year.The project schedule will be reviewed and adjusted at key milestones including; upon receipt of Contractor's schedule and at completion of the Regional SCADA upgrade.Mitigated: PLC components to be replaced are at the end of their intended service life and may fail prior to project completion. These components are no longer manufactured.An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system									
Difficulties in commissioning or changeover that may affect system operation.Project constraints were defined in the tender documents. Start upgrades at low risk stations and apply lessons learned to future station upgrades.Constraints on implementation meant to minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year.The project schedule will be reviewed and adjusted at key milestones including; upon receipt of Contractor's schedule and at completion of the Regional SCADA upgrade.Mitigated:An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system		chain impacts.							
that may affect system operation.tender documents. Start upgrades at low risk stations and apply lessons learned to future station upgrades.Constraints on implementation meant to minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year.The project schedule will be reviewed and adjusted at key milestones including; upon receipt of Contractor's schedule and at completion of the Regional SCADA upgrade.Mitigated:An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system									
risk stations and apply lessons learned to future station upgrades. Constraints on implementation meant to minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year. Mitigated: PLC components to be replaced are at the end of their intended service life and may fail prior to project completion. These components are no longer manufactured. SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.	v								
future station upgrades.Constraints on implementation meant to minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year.The project schedule will be reviewed and adjusted at key milestones including; upon receipt of Contractor's schedule and at completion of the Regional SCADA upgrade.Mitigated:PLC components to be replaced are at the end of their intended service life and may fail prior to project completion. These components are no longer manufactured.An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system	that may affect system operation.								
Constraints on implementation meant to minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year. Mitigated: PLC components to be replaced are at the end of their intended service life and may fail prior to project completion. These components are no longer manufactured. SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.									
minimize potential impacts on the water supply system mean that small changes in the schedule can cause completion date shifts of up to a year.adjusted at key milestones including; upon receipt of Contractor's schedule and at completion of the Regional SCADA upgrade.Mitigated:An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components are no longer manufactured.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system									
supply system mean that small changes in the schedule can cause completion date shifts of up to a year.receipt of Contractor's schedule and at completion of the Regional SCADA upgrade.Mitigated:An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components are no longer manufactured.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system	•								
the schedule can cause completion date shifts of up to a year.completion of the Regional SCADA upgrade.Mitigated:An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components are no longer manufactured.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system									
shifts of up to a year.Mitigated:PLC components to be replaced are at the end of their intended service life and may fail prior to project completion. These components are no longer manufactured.An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system		•							
Mitigated: PLC components to be replaced are at the end of their intended service life and may fail prior to project completion. These components are no longer manufactured. An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary. SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion. The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system		completion of the Regional SCADA upgrade.							
PLC components to be replaced are at the end of their intended service life and may fail prior to project completion. These components are no longer manufactured.An inventory of spare PLC components has been obtained by the Department. As stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system									
end of their intended service life and may fail prior to project completion. These components are no longer manufactured. SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion. The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system									
prior to project completion. These components are no longer manufactured.stations are upgraded, the obsolete PLC components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system									
components are no longer manufactured.components will be retained and added to the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project 									
the spare parts inventory as necessary.SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion.The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system									
SCADA hardware to be replaced is at the end of its intended service life and may fail prior to project completion. The Department has virtualized the existing SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system	components are no longer manufactured.	-							
of its intended service life and may fail prior to project completion. SCADA servers to minimize system impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system	SCADA hardware to be repleced in at the and								
project completion. impacts and maintain system operation in the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system									
the event of a failure prior to project completion. The purchased hardware will be re-used in the upgraded SCADA system		-							
completion. The purchased hardware will be re-used in the upgraded SCADA system									
be re-used in the upgraded SCADA system									
as a test bed platform.									

Financial (Update from last report)

For further information, refer to Appendix B – Financial Forecast

A total of \$885,371.36 was expended during this reporting period. Expenditures included \$291,532.03 on contract administration services under RFP No. 583-2016 and \$460,040.88 on the development of the functional requirements specification and programming under Tender No. 805-2019. A total of \$133,798.45 was also expended to purchase some of the software and licenses required for the implementation phase of the work through the City's existing Microsoft Select Plus Licensing Program.

Funding (Update from last report)

There is no external funding for this report.

Table 4 – Project Funding Forecast

Funding Forecast												
Adopted Amended Commit												
Funding Source	Budget	Budget	(in millions)									
	(in millions)	(in millons)										
Class of Estimate	Class 3	Class 3										
Retained Earnings	12.300	19.115	19.115									
Total	\$12.300	\$19.115	\$19.115									

Property Acquisition (Update from last report)

N/A

Stakeholder Engagements/Communications (Update from last report)

N/A

Subsequent Events after Report Period End Date

N/A

FINANCIAL IMPACT

Financial Impact Statement Date: March 11, 2022

Project Name:

Water Supervisory Control and Data Acquisition (SCADA) Upgrade, Project ID: 2005100200, Quarterly Project Status Report No. 18 For the Period Ended February 28, 2022

COMMENTS:

This report is submitted for information. The financial forecast can be found in Appendix B.

Szkwarek

Lucy Szkwarek, CPA, CGA Manager of Finance and Administration

CONSULTATION

This Report has been prepared in consultation with:

N/A

OURWINNIPEG POLICY ALIGNMENT

01-3 Prosperity Direction 1: Provide efficient and focused civic administration and governance. This report supports demonstration of accountability through service performance measurement and reporting.

03-6c of the Sustainable Water and Waste Direction Strategy: Water Distribution System Investment. This capital project supports investment in the water SCADA system.

WINNIPEG CLIMATE ACTION PLAN ALIGNMENT

N/A

WINNIPEG POVERTY REDUCTION STRATEGY ALIGNMENT

N/A

SUBMITTED B	SY
Department:	Water and Waste
Division:	Engineering Services
Prepared by:	A.M. Weiss, P. Eng., Senior Project Engineer
Date:	March 25, 2022
File No.:	W-761

Appendices

Appendix A – Key Project Facts

Appendix B – Financial Forecast

Appendix C – Key Project Events (History)

	Water Supervisory Control and Data Acquisition (SCADA)
Project Name	Upgrade
Business Owner (Department)	Water and Waste
Project ID	2005100200
Project Sponsor	Linda McCusker
Department Responsible for Project Delivery	Water and Waste
Consultant Engineer (Company Name)	Dillon Consulting Ltd.
Adopted Budget	\$12,300,000
Class of Estimate (Adopted)	3 (blended Class 3 and Class 4)
Range of Estimate (Adopted)	-24% to +35% or \$9,370,000 to \$16,660,000
Amended Budget	\$19,115,000
Class of Estimate (Amended)	3
Range of Estimate (Amended)	-20% to +30% or \$15,292,000 to \$24,849,500

Appendix A – Key Project Facts

Project Scope

The SCADA system controls and monitors the operation of the Winnipeg Drinking Water Treatment Plant and the Water Supply and Distribution System. The automated control system is comprised of specialized computer hardware and software, remote communications, instrumentation and Programmable Logic Controllers (PLCs). The Department currently has two water SCADA systems; the Regional SCADA system which is used to control and monitor processes for the Water Supply and Distribution System and the Water Treatment Plant SCADA which is used to control and monitor processes at the Winnipeg Drinking Water Treatment Plant. The SCADA system is essential for the supply, water treatment process control, and distribution of drinking water.

The computer servers, workstations, and software of the Regional SCADA system were last upgraded in 2006 and have reached the end of their useful life. Operating system support for this hardware ended in July 2015 and hardware age has exceeded the current industry standard for replacement, increasing risks to system reliability. To achieve system sustainability and to ensure continuous operation of the system, replacement of server and workstation hardware and installation of software with longer support lifespan, including compatibility with new hardware, is required. As part of the upgrade, the Regional SCADA will be integrated with the Water Treatment Plant SCADA as this solution was found to have an overall lower 25-year lifecycle cost than maintaining two separate SCADA systems. The Regional SCADA communication network will also be upgraded to increase bandwidth capacity.

The PLCs currently in use at the three regional pumping stations (McPhillips, MacLean and Hurst), Tache and Deacon booster pumping stations, and the Shoal Lake Intake Facility were installed in 1992 and are no longer serviced or supported by the manufacturer. Upgrading the water supply system's PLCs at this time will allow for the review of the control software to optimize the operation of the system.

A number of upgrades to address risks associated with the configuration of the pumping and ancillary equipment were identified in a Water Pumping Station Power Reliability Study. These power reliability upgrades will address shortcomings in the existing control and instrumentation design and will add redundancy to ensure greater station reliability. The Regional SCADA and PLC upgrades will be undertaken in conjunction with power reliability upgrades at the pumping stations to minimize station shut down times and potentially reduce overall project costs.

Major Capital Projects Advisory Committee Membership:

- Cynthia Wiebe (Chair), Acting Director of Water and Waste

- Linda McCusker, Acting Manager of Engineering, Water and Waste
- Cindy Fernandes, Director of Community Services
- John Kiernan, Director of Planning, Property & Development
- Danny Tooth, Acting Manager of Major Capital Projects Oversight, Assets and Project Management
- Lucy Szkwarek, Manager of Finance and Administration, Water and Waste

Appendix B – Financial Forecast

Appendix B - Project Water Supervisory Control and Data Acquisition (SCADA) Financial Forecast* As at February 28, 2022

		Buc	Expenditure Forecast (in 000's)																							
Project Component Deliverables	Adopted Budget ¹		Council Approved Change ²	Amended Budget	(Fe	Actual Costs To eb. 28, 2022		2022		Proj 2023		ed Costs 2024		025		2026	Total Forecasted Costs		Forecasted		Surplus (Deficit) From Amended Budget		L	Varia Last R		hange /ariance
								LULL		2023		2024		020	-	.020				uuget						
Engineering, Design and Other ³	\$ 1,428	\$	2,403	\$ 3,831	\$	2,221	\$	714	\$	466	\$	400	\$	30			\$	3,831	\$	-	9	\$	-	\$ -		
Construction ⁴	\$ 8,674	\$	1,093	\$ 9,767	\$	1,023	\$	1,678	\$	4,628	\$	1,978	\$	460	\$	-	\$	9,767	\$	-	9	\$	-	\$ -		
Land Acquisition	\$ -	\$	-	\$ -	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	9	\$	-	\$ -		
Internal Financing/Overhead Costs	\$ 198	\$	340	\$ 538	\$	30	\$	291	\$	142	\$	61	\$	14			\$	538	\$	-	9	\$	-	\$ -		
Contingency	\$ 2,000	\$	2,979	\$ 4,979	\$	-									\$	4,979	\$	4,979	\$	-	9	\$	-	\$ -		
Total Project Budget	\$ 12,300	\$	6,815	\$ 19,115	\$	3,274	\$	2,683	\$	5,236	\$	2,439	\$	504	\$	4,979	\$	19,115	\$	-						
% of Project Budget Spent (Actual Costs to Date / Adopted & Amended Budget)	27%			17%																						

*Adopted and Amended budget and actual costs to date have been agreed to the City's general ledger and Monthly Capital Expenditures Report. Actual cost variance equals spending from closed budget years. See below.

¹ The distribution of costs between engineering, construction, internal financing/overhead and contingency was done by the Water and Waste Department.

² On March 20, 2019, Council adopted the 2019 Capital Budget which included a \$4,125,000 increase to the Water SCADA Upgrade budget. On March 20, 2020, Council adopted the 2020 Capital Budget which included a \$2,690,000 increase to the Water SCADA Upgrade budget.

³ Engineering, Design and Other includes Professional Engineering Services (preliminary design, life cycle cost analysis, procurement services, detailed design and contract administration).

⁴ Construction includes equipment and hardware, software, programming, implementation and warranty services.

Project ID	Project Year	Amended Budget	Costs to Date
2005100200	2016 - 2020	\$18,712,661	\$2,871,740
Total Closed Project Budget⁵		\$402,339	\$402,339
Total Project Budget to Date		\$19,115,000	\$3,274,079

⁵ Does not appear in the Capital Expenditures Monthly Report as the funds have been expended and it is designated as a closed Project ID.

Appendix C – Key Project Events (History)

In 2012, SNC-Lavalin Inc. was retained by the City to provide professional consulting services for the predesign of the Programmable Logic Controller (PLC) replacement. The predesign was undertaken in conjunction with the predesign of power reliability upgrades required at the pumping stations. A final preliminary design report was issued in 2013 and recommended the complete replacement of the PLCs and that a complete rewrite of the PLC program code be undertaken. A Class 3 cost estimate was prepared for the PLC upgrades as part of the preliminary design work.

In 2014 and 2015, Dillon Consulting Ltd. performed a Regional Supervisory Control and Data Acquisition (SCADA) life cycle cost analysis. The Department currently has two water SCADA systems; the Regional SCADA system which is used to control and monitor processes for the Water Supply and Distribution System and the Water Treatment Plant SCADA which is used to control and monitor processes at the Winnipeg Drinking Water Treatment Plant. The life cycle cost analysis examined the option of upgrading the existing Regional SCADA system and the option to integrate the Regional SCADA with the Water Treatment Plant SCADA into a single SCADA system. The life cycle cost analysis found that integrating both the Water Treatment Plant SCADA and the Regional SCADA into a single system was the preferred option having the lowest life-cycle cost. A Class 4 cost estimate was prepared for the Regional SCADA upgrade as part of the life cycle cost analysis.

On April 9, 2015, the Water SCADA Upgrade project began reporting to the Standing Policy Committee on Finance under the \$10 million reporting threshold for capital projects in effect at that time.

On October 28, 2015, Council approved a new reporting threshold of \$20 million for capital projects. The Council approval also included provision for adjustment of the reporting threshold on an annual basis to account for construction inflation. Projects reporting to the Standing Policy Committee on Finance under the previous \$10 million reporting threshold will continue to report.

In early 2016, the Department determined that design build (DB) was the preferred delivery method for the project. The DB project delivery method was selected due to shorter implementation timelines and the additional benefit of having the contractor on the design team. The project design will require significant overlap between the designer and contractor to complete the programming, shut down planning and coordination and commissioning for the project. The Department also determined that an Owner's Advocate Engineer would be required to provide additional preliminary design services, to procure the design-builder and to provide guidance to the City throughout the project.

On February 28, 2017, Dillon Consulting Ltd. was engaged under Request for Proposal (RFP) No. 583-2016 as an Owner's Advocate Engineer. Services to be provided under Phase I of the Contract included: preliminary design, procurement of a design-builder and associated project management services. Phase II of the Contract included contract administration, post construction services and associated project management and was to be awarded at a later date subject to the conditions of RFP No. 583-2016. As part of the preliminary design work under Contract 583-2016, the Owner's Advocate Engineer provided an updated Class 3 cost estimate for the project to confirm project budgets.

On May 1, 2018, Request for Qualifications (RFQ) No. 706-2017A was issued to shortlist DB

Proponents. The RFQ closed on July 31, 2018 and three Proponent submissions were received. The technical and financial consensus meetings for the RFQ determined the three Proponent submissions did not meet the passing thresholds required to pre-qualify any of the Proponents to advance to the RFP process for the DB project. The Department determined that changing the project delivery method from a DB to a Design-Bid-Build (DBB) was the option with the greatest likelihood of successful procurement with the least impact on the project schedule. On February 22, 2019, the Major Capital Projects Advisory Committee concurred with the Department's recommendation to change the project delivery method from DB to DBB.

On March 20, 2019, Council adopted the 2019 Capital Budget which included a \$4,125,000.00 increase to the Water SCADA Upgrade budget. The increase was due to project amalgamation (\$1,539,000.00) and cost increases identified in an updated Class 3 cost estimate for the project (\$2,586,000.00).

On March 20, 2020, Council adopted the 2020 Capital Budget which included a \$2,690,000.00 increase to the Water SCADA Upgrade budget. The increase includes additional funds to account for construction innovation loss that may have been achieved through a design-build project delivery method and project scope and cost increases.

On January 14, 2021, Tender No. 805-2019 was awarded to Manco Control Systems Inc. for the implementation phase of the project. The work of Tender No. 805-2019 consists of the supply, installation, programming, testing, start-up commissioning, training, and support for a complete SCADA system replacement, and PLC system and power reliability upgrades for the City's drinking water regional distribution system.

On March 5, 2021, Phase II of RFP No. 583-2016 was awarded to Dillon Consulting Ltd. in accordance with the terms of the Contract. The Phase II services to be provided include contract administration, post construction services, and associated project management.