Minutes - Standing Policy Committee on Finance - December 1, 2022

REPORTS

Item No. 8 South Winnipeg Recreation Campus (SWRC),

Project ID: 6362800122,

Quarterly Project Status Report No. 3 For the Period Ended September 30, 2022

STANDING COMMITTEE DECISION:

The Standing Policy Committee on Finance and Economic Development concurred in the recommendation of the Winnipeg Public Service and received the financial status of the South Winnipeg Recreation Campus (SWRC), as contained in this report, as information.

Minutes – Standing Policy Committee on Finance – December 1, 2022

DECISION MAKING HISTORY:

Moved by Councillor Lukes,

That the report of the Winnipeg Public Service be received as information.

Carried

ADMINISTRATIVE REPORT

Title: South Winnipeg Recreation Campus (SWRC),

Project ID: 6362800122,

Quarterly Project Status Report No. 3 For the Period Ended September 30, 2022

Critical Path: Standing Policy Committee on Finance and Economic Development

AUTHORIZATION

Author	Department Head	CAO					
B. Erickson	G. Patton	C. Kloepfer	M. Jack				

EXECUTIVE SUMMARY

Project On Schedule: Yes ☑	No □	Project On Adopted Budget: Yes ☑	No □
Percent of Schedule Complete:	31%	Percent of Adopted Budget Spent:	4%

The Public Service advanced procurement activities in the reporting period, with an award of contract for the provision of design and contract administration services to Diamond and Schmitt Architects Incorporated. Preliminary design work, preparations for stakeholder and public engagement, and the development/refinement of project documentation were ongoing throughout the reporting period.

Stakeholder consultation and public engagement activities are planned for Fall, 2022. Design work will progress concurrently and is expected to conclude by mid-2023. It is anticipated, subject to an approved funding agreement, the project would transition into the construction phase by the end of 2023 and be completed in early 2025 with subsequent opening of new facilities to the public.

The Public Service has assessed new and ongoing risks relating to 1) Ongoing market disruption and volatility impacting the local construction industry; 2) Pending status of the provincial funding agreement respecting the ownership and operations of assets being delivered by the project; and 3) Integration of the future new Winnipeg Fire Paramedic Service Station 15 into the master planning and development of the subject lands that will house the South Winnipeg Recreation Campus.

The Advisory Committee has reviewed this report and recommends that the report be sent to the Standing Policy Committee on Finance and Economic Development.

RECOMMENDATIONS

That the financial status of the South Winnipeg Recreation Campus (SWRC), as contained in this report, be received as information.

REASON FOR THE REPORT

The Asset Management Administrative Standard FM-004 requires all projects with a total estimated cost of \$25 million (2022) or more report quarterly to the Standing Policy Committee on Finance and Economic Development. This threshold is adjusted annually for construction inflation as part of the annual Capital Budget approval. The Standing Policy Committee on Finance and Economic Development may also request reporting on any capital project.

IMPLICATIONS OF THE RECOMMENDATIONS

No implications.

HISTORY/DISCUSSION

See Appendix C – Key Project Events (History)

Current Project Phase: Design (Update from last report)

An award of contract for Prime Design Consultant Services for South Winnipeg Recreation Campus (SWRC) – Phase 1 – RFP 746-2021 was made on July 28, 2022 to Diamond and Schmitt Architects Incorporated ("DSA") in the amount of \$4,190,168.00 (MRST included, GST extra). Subsequent to the award date, DSA commenced client consultations, preliminary design activities, and planning for stakeholder consultation and public engagement activities through the current reporting period.

Concurrently, Colliers Project Leaders has continued in their assignment of project management oversight, progress reporting, and project documentation activities.

Table 1 – Contracts

	Contracts										
Bid Opportunity #	Company Name	·		Original ontract Award Value (GST & MRST extra as applicable)	E: (Ov a	otal Approved Over- xpenditures er-Expenditure imount only)	Date of Award	Date of Total Completion	Estimated % Complete		
N/A	Gibbs Gage Architects	Feasibility Study	\$	59,180.00	\$ 15,000.00		\$ 15,000.00		17-Sep-18		100%
N/A	David Hewko Planning + Program Management	Business Model and Governance Plan	-	25,000.00		Nil	19-Mar-19		100%		
N/A	Colliers Project Leaders	Business Case Development	-	70,887.50		Nil	12-Jul-19		100%		
N/A	f-BLOK Architecture	Concept Plan Refinement	\$	20,500.00	\$	11,566.05	7-Feb-20		100%		
N/A	AECOM	Climate Lens Assessment	\$	33,044.00		Nil	4-Apr-21		100%		
187-2021	Colliers Project Leaders	Project Management Services		485,553.00		Nil	8-Sep-21		33%		
746-2021	Diamond & Schmitt Architects	Prime Design Consultant Services		4,190,168.00		Nil	28-Jul-22		0%		
		Total Value of Contracts	\$	4,884,332.50	\$	26,566.05					

Upcoming Procurements:

Description	Anticipated Award Date
N/A	

Schedule (Update from last report)

In reference to Table 2 - Milestones:

Deliverable No.2 'Design Services Procurement' level of completion has been increased to 100% to reflect status at the end of the reporting period. Projections for construction completion and facilities opening remain unchanged.

Table 2 - Milestones

	Milestones											
Deliverable		Original Targeted Completion Date	Revised Targeted Completion Date	Actual Completion Date	Estimated % Complete							
1	SWRC Project Management Procurement	2021 Q3	2021 Q4	2021 Q4	100%							
2	SWRC Design Services Procurement	2022 Q2		2022 Q3	100%							
3	SWRC Design Completion	2023 Q3			0%							
4	SWRC Construction Procurement	2023 Q3			0%							
5	SWRC Construction Commencement	2023 Q4			0%							
6	SWRC Construction Completion	2025 Q2			0%							
7	SWRC Facilities Commissioning, Opening	2025 Q2			0%							

Risk (Update from last report)

New risk ascertained in the reporting period: Market volatility is observed to be impacting projects in procurement by the City, and is being influenced by various economic and political circumstances throughout the world. Increased energy costs and energy supply security/ disruption are driving up materials and transportation costs, and also contributing to supply chain delays. The risk of such effects on the project can only be managed by working closely with cost consultant experts that are monitoring these trends in real time, and thus are in the best position to predict near-future market conditions. As such, increasing the frequency of cost estimate preparation will be critical throughout the design phase as a means of determining how and when cost mitigation measures may need to be applied to keep the project within budget. Employing strategies such as advancing/prioritizing materials acquisition on long lead-time materials, and contemplating alternative product/performance specifications for problematic materials are solutions that can be employed to mitigate cost inflation and schedule delay.

New risk ascertained in the reporting period: The future new Winnipeg Fire Paramedic Service ("WFPS") Station 15 ("STN.15") is planned to be located on the City-owned lands established for SWRC; however, the associated capital project is not approved to advance at the present time and pertinent development requirements are not established. SWRC planning/design must account for construction of the future STN.15 so as to ensure the master plan goals for the subject lands are achieved. In order to mitigate associated development risks, the Public Service including the WFPS is pursuing the engagement of a consultant assignment for an initial phase of design work to establish the optimal location for STN.15 and key associated development parameters such as utility servicing and right of way access.

In terms of ongoing risks, the Public Service has concern regarding the pending status of the funding agreement with the Province of Manitoba, respecting ICIP funding and the assignment of responsibility for the assets to be constructed by the project. In the lack of awareness for the agreement's specific requirements concerning asset ownership, operations and maintenance, the terms of reference needed to design the facilities are unknown to the City project team. As the project has now entered the design phase, further delay in receipt of the funding agreement will have a material delay on the completion of design and start of construction, with associated cost impacts e.g., inflation.

Respecting the land Developer's status to install utility servicing that will support the project, the City project team has met with the Developer, Qualico, to learn of their planned schedule to

install water, sewer and roadway infrastructure. As the construction schedule for this project has not yet been affirmed, the City project team will continue to liaise with the Developer to share service installation information including scheduling. Maintaining communications with the Developer is the single most important approach to managing associated risks.

Table 3 – Significant Risks and Mitigations Strategies

Significant Risks and Mitigation Strategies										
Risk Statement and Explanation	Risk Mitigation Management Plan									
New:										
Global market volatility and energy supply disruption is influencing manufacturing, transportation and procurement of goods; cost & schedule implications	Perform enhanced market sounding thoughout the design phase by undertaking additional cost estimating via cost consultant. Prioritize materials acquisition. Contemplate alternative materials specification as warranted									
Integration of the new WFPS STN.15 with	City project team planned procurement in									
SWRC design deemed critical to successful	2022 Q4 to ascertain STN.15 development									
master planning oucomes Ongoing:	requirements concurrent with SWRC design									
Covid-19 industry impacts to cost, schedule	Reassess market conditions with refined cost estimates and market trend analyses									
Approval of Qualico's Development	Monitor progress of Development Agreement									
Application, which is inclusive of the	with stakeholder parties, coordinate									
requirement for a Development Agreement	development activities, milestones									
with provisions to develop servicing and access for the site, may not coincide with the SWRC procurement schedule										
Project delivery of vocational school and	Maintain communication with the Province to									
daycare components requires timely	confirm finalization of agreement and forecast									
provision of building requirements by the	funding cashflows; verify opening									
Province and finalization of the ICIP funding	requirements/timeline of new assets									
agreement.										
Mitigated:										
N/A										

Financial (Update from last report)

For further information, refer to Appendix B – Financial Forecast

Current and forecasted expenditures in this reporting period are provided in Appendix B - Financial Forecast. Incremental costs of \$111,165.44 for services relating to project management were billed by and paid to Colliers Project Leaders Inc. in the current reporting period. No billings were received from Diamond and Schmitt Architects Incorporated.

The total forecasted project cost remains at \$89.036M (Class 5 cost estimate) for all phases of work. Refined cost estimates will be prepared as design work advances.

Funding (Update from last report)

No update.

Table 4 – Project Funding Forecast

Funding Forecast											
Founding Course	Adopted	Amended	Committed								
Funding Source	Budget (in millions)	Budget (in millons)	(in millions)								
Class of Estimate	Class 5	(III IIIIIIOII3)									
Recreation Centre:											
City of Winnipeg-Cash to Capital	4.5										
City of Winnipeg - External Debt	21.6										
Government of Canada	31.7										
Province of Manitoba	13.2										
Daycare and Vocational Space:											
Province of Manitoba	18.0										
Total	\$ 89.0	\$ -	\$ -								

Property Acquisition (Update from last report)

No update.

Stakeholder Engagements/Communications (Update from last report)

Preparations for upcoming (Fall 2022) stakeholder assessment and public engagement activities were undertaken in the current reporting period.

Subsequent Events after Report Period End Date

The City project team has advanced development of a project webpage which is to be hosted on the 'Engage Winnipeg' website, <u>https://engage.winnipeg.ca/</u>. The project webpage is expected to go live in October 2022.

Preparations are underway to launch stakeholder consultation and public engagement in Fall, 2022. Public engagement events are anticipated to take place mid-November, with specific dates to be announced in forthcoming weeks (relative to the time of report preparation).

The Public Service is soliciting consultant services for an initial phase of design work on the future new WFPS STN.15 which is planned to be constructed on the City-owned 19-acre site that will house the South Winnipeg Recreation Campus. SWRC master planning has previously accounted for a new fire paramedic station to serve southwest Winnipeg. It is critical to account for the design requirements of STN.15 as an integral component of SWRC site development. Procurement of this initial phase of STN.15 design will be undertaken contractually separate from SWRC and is to be funded by the WFPS. The Public Service will work to ensure seamless integration of these concurrent design development activities.

FINANCIAL IMPACT

Financial Impact Statement

Project Name:

South Winnipeg Recreation Campus (SWRC), Project ID: 6362800122, Quarterly Project Status Report No. 3 - For the Period Ended September 30, 2022

Date: October 17, 2022

COMMENTS:

There are no direct financial implications associated with this report.

Mike McGinn Oct. 17, 2022

Mike McGinn, CPA, CA Manager of Finance

CONSULTATION

This Report has been prepared in consultation with:

Community Services Department

Planning, Property and Development Department – Real Estate & Land Development Division

OURWINNIPEG POLICY ALIGNMENT

Goal: Leadership and Good Governance

- **Objective:** Establish and implement priority actions through evidence-informed decision-making processes.
- Policy 1.7 Equitable Service Access Identify and provide access to, a base level of
 municipal services to everyone, directly or facilitated through partnerships. Remove
 systemic barriers to participation, based on race, national or ethnic origin, colour,
 religion, age, sex, sexual orientation, gender identity or expression, marital status, family
 status, physical or mental ability, official language used, citizenship status, socioeconomic status, geographic location or climate change vulnerability.

Goal: Environmental Resilience

- **Objective:** Prioritize the transition to a resilient, low-carbon future through demonstrated organizational and community leadership, and collaborative actions that mitigate and adapt to a changing climate.
- Policy 2.1 Climate Action Targets Meet and exceed greenhouse gas emissions reduction targets of 20 percent by 2030, relative to 2011, and net zero by 2050, by working towards partnerships with the community, businesses, and government bodies including Indigenous, Federal and Provincial governments.
- **Objective:** Promote low-carbon, energy efficient buildings through low-energy building design, construction and retrofitting.
- Policy 2.12 Eliminate Fossil Fuel Dependence Reduce greenhouse gas emissions from existing and new buildings, including municipally-owned buildings and facilities, and associated infrastructure, through the promotion of renewable energy sources; energy efficiency use and performance measures; and low-carbon construction, retrofit and demolition methods that maximize the lifecycle of buildings.

Goal: Good Health and Well-Being

- **Objective:** Support positive health outcomes through the built and natural environment.
- **Policy 4.9 Inclusive Public Places** Provide and promote the amenities, and the design and maintenance standards, necessary to ensure accessible, safe and sanitary conditions in gathering spaces frequented by the public.

WINNIPEG CLIMATE ACTION PLAN ALIGNMENT

Key Directions (Short-Term Implementation):

- 1.3 Implement Low Carbon and Energy Efficient City Facilities and Buildings p.6
- 5.2 Improve Energy Performance of New Buildings p.8

WINNIPEG POVERTY REDUCTION STRATEGY ALIGNMENT

The development of the South Winnipeg Recreation Campus aligns with the following Goals and Objectives of the Winnipeg Poverty Reduction Strategy (2021 – 2031), including:

Goal 1: Equity and a Culture of Caring are Demonstrated through Strategy Implementation and Systems Change

Related 10-year Objectives:

C. Equity and a Culture of Caring are factored into all service planning and budget decisions, resulting in City-wide systems change.

Goal 6: All City Services are Equitable, Inclusive and Accessible:

Related 10-year Objectives:

A. Residents have equitable access to City services, in particular demographic groups who experience marginalization.

SUBMITTED BY

Department: Assets & Project Management

Division: Municipal Accommodations

Prepared by: B. Piniuta

Date: October 19, 2022

Appendices

Appendix A – Key Project Facts

Appendix B – Financial Forecast

Appendix C – Key Project Events (History)

Appendix A - Key Project Facts

Key Project Facts							
Project Name	South Winnipeg Recreation Campus (SWRC)						
Business Owner (Department)	Community Services Department						
Project ID	6362800122						
Project Sponsor	C. Fernandes, G. Patton						
Department Responsible for Project Delivery	Assets and Project Management						
Consultant Engineer (Company Name)	(unestablished at present)						
Adopted Budget	\$89,039,000.00						
Class of Estimate (Adopted)	Class 5						
Range of Estimate (Adopted)	\$44,519,500 - \$178,078,000						
Amended Budget	N/A						
Class of Estimate (Amended)							
Range of Estimate (Amended)							

Project Scope

Construct new civic assets and supporting infrastructure, including:

A Multi-use-generational recreation facility including three (3) gymnasiums with mezzanine walking/running track and fitness areas, several multi-purpose program meeting spaces of various sizes, change rooms, offices, washrooms, lobby/common space, tenant lease space, parking and related site development for Phase 1, a community spray pad, an attached daycare facility, and a vocational school addition.

Major Capital Projects Advisory Committee Membership:

- G. Patton, Director Assets & Project Management Dept. (Chair)
- C. Kloepfer, Chief Financial Officer Office of the Chief Administrative Officer
- C. Fernandes, Director Community Services Dept.
- J. Kiernan, Director Planning, Property & Development Dept.
- D. Tooth, A/Manager Major Capital Projects Oversight Assets & Project Management Dept.
- S. Sawatzky, Manager Asset Management Office Community Services Dept.
- M. Pittet, Manager Real Estate and Land Development Planning, Property & Development Dept.
- B. Erickson, Manager Municipal Accommodations Assets & Project Management Dept.

Appendix B – Financial Forecast – Project ID 6362800122*

As at September 30, 2022

	Budget (in 000's)						Expenditure Forecast (in 000's)									S	urplus										
Project Component Deliverables		Adopted Budget	Council Approved Change		Amended		Amended		Amended		Amended		al Costs To 60/2022*		2022		2023		2024		2025	For	Total ecasted Costs	`I Am	Deficit) From Dended udget	Variance Last Report	in riance
Engineering, Design and Other	\$	6,520		\$	6,517	\$	630	\$	455	\$	2,700	\$	2,354	\$	378	\$	6,517	\$	-		\$ -						
Construction - Phase 1	\$	44,461		\$	44,461					\$	19,563	\$	24,009	\$	889	\$	44,461	\$	-		\$ -						
Construction - Phase 2 ¹	\$	18,030		\$	18,030									\$	18,030	\$	18,030	\$	-		\$ -						
Land Acquisition	\$	4,114		\$	4,114	\$	3,145	\$	969							\$	4,114	\$	-		\$ -						
Internal Financing/Overhead Costs	\$	1,938		\$	1,938	\$	174	\$	20	\$	605	\$	729	\$	411	\$	1,938	\$	-		\$ -						
Contingency	\$	13,976		\$	13,976									\$	13,976	\$	13,976	\$	-		\$ -						
Total Project Budget	\$	89,039	\$ -	\$	89,036	\$	3,949	\$	1,444	\$	22,868	\$	27,092	\$	33,684	\$	89,036	\$	-								
% of Project Budget Spent (Actual Costs to Date / Adopted & Amended Budget)		4%			4%																						

^{*}Adopted and amended budget, and actual costs to date have been agreed to the City's general ledger and Capital Expenditures Monthly Report, actual cost variance equals spending from previous years as reconciled in the table below.

Project ID	Adopted Budget	Amended Budge	Costs to Date
625300011	4 350,000	347,528	347,528
625300011	7 4,114,000	3,110,866	3,110,866
62980000E	X -	1,003,134	129,410
636250031	9 1,750,000	175,000	175,000
636280012	2 82,825,000	84,400,000	83,024
Tota	89,039,000	89,036,528	3,845,828

Notes.

1. The scheduling of Phase 2 construction work which includes the Vocation School is presently undefined and assumed to occur in 2025 for the purpose of this forecast.

Appendix C – Key Project Events (History)

Project Summary

With an anticipated population of approximately 40,000 to 50,000 people once fully developed, the Waverley West area currently has no public recreation facility, community centre, or community library. In order to meet target level of service requirements, new program space is deemed required.

The City previously acquired 19 acres in Waverley West for the purpose of developing the South Winnipeg Recreation Campus. The vision for the site includes the development of a phased multi-use-generational recreation facility with regional leisure pool with lap tank, multiple gymnasiums and multi-purpose rooms, fitness space, a community library, a community spray pad, adjacent park space and athletic fields and potential future twin arena. The site is also to include a future new firehall to service this growing community.

At a Council approved budget of \$89.039M (inclusive of the Recreation Centre, Vocational and Daycare facility), the SWRC will be the largest investment in recreation in Winnipeg's history.

Decision-making and Implementation History

On May 9, 2009 Council adopted in principle the General Council of Winnipeg Community Centres (GCWCC) Plan 2025, which noted the Riel District, including Waverley West, will lead Winnipeg's population growth in the next decade, and recommends developing a new regional facility to accommodate this growth.

On December 13, 2013 Council adopted the 2014 Capital Budget including \$0.350M in the Recreation Facility Replacement - New Infrastructure Capital Program to commission a feasibility study to determine the scope and level 3 cost estimate for the development of an integrated multi-use Community Campus in the expanding Waverley West Community.

On October 13, 2014 the South Winnipeg Recreation Initiative: Final Report completed by consultant BRAID Solutions Inc. provided several recommendations regarding residents' needs and desires for a regional recreation facility in this area.

On November 25, 2015 Council received the South Winnipeg Recreation Initiative: Final Report as information and mandated that the CAO coordinate participation of all relevant City of Winnipeg departments involved in the South Winnipeg Recreation Initiative with community stakeholders, to confirm community recreation needs and community engagement strategies, and explore governance model options including fee-for-service delivery models and private fundraising opportunities. The Public Service was subsequently directed to investigate potential partnerships and stakeholder collaboration required for the implementation of a recreation campus and Council allocated up to \$0.350M from the Recreation Facility Replacement - New Infrastructure Capital Program to support:

- conceptual site planning of the recreation campus;
- a Secondary Planning process (Neighbourhood Area Structure Plan);
- and consultant support to coordinate key stakeholders collaborating in the development of a conceptual site plan and partnership agreement.

Council further directed that the funding required to enable the acquisition of land for the proposed recreation campus be referred to the 2016 Capital Budget process.

On March 22, 2016 Council approved the 2016 Capital Budget which authorized an expenditure of up to \$3.8M for Recreation Facility Replacement – New Infrastructure to facilitate land acquisition for the South Winnipeg Recreation Campus. The budget was subsequently increased to \$4.114M in the 2017 Capital Budget.

In April, 2016 the Public Service commenced negotiations with multiple property owners in an effort to acquire land for the South Winnipeg Recreation Campus.

On December 13, 2016 Council adopted the 2017 Capital Budget which in part included \$4.114M for land acquisition.

On January 13, 2017 a three-year Memorandum of Understanding for the planned recreation project in southwest Winnipeg was signed by the City of Winnipeg and YMCA-YWCA.

On February 22, 2018 Council approved an expropriation proceeding for 262 Cadboro Road, a 19-acre site, adjacent to the Pembina Trails School Division site, to acquire the land required by the City for the South Winnipeg Recreation Campus.

On September 17, 2018 the Public Service contracted with Gibbs Gage Architects to undertake a South Winnipeg Recreation Campus Feasibility Study.

On July 12, 2019 the Public Service contracted with Colliers Project Leaders to develop a business case for the South Winnipeg Recreation Campus, which was subsequently completed in October 2020.

On September 26, 2019 Council approved submitting a \$71.009M South Winnipeg Recreation Campus: Phase One – Recreation Centre project to the Investing in Canada Infrastructure Program (ICIP).

On February 27, 2020 the Public Service contracted with f-BLOK Architecture Inc. to refine the conceptual development plan, so as to reflect ongoing scope refinement undertaken in coordination with the Public Schools Finance Board of the Province of Manitoba.

On July 23, 2020 Council amended the previously approved South Winnipeg Recreation Campus: Phase One – Recreation Centre project to include a daycare and vocational building. Council also approved submitting the amended \$89.039M project for federal and provincial funding consideration through ICIP.

On April 4, 2021 the Public Service contracted with AECOM to undertake the Climate Lens Assessment required by ICIP.

On August 12, 2021 the South Winnipeg Recreation Campus: Phase One – Recreation Centre was approved for federal and provincial funding under the Investing in Canada Infrastructure Program – Community, Culture and Recreation Infrastructure Stream.

On September 8, 2021 the Public Service contracted with Colliers Project Leaders for Professional Project Management Services for South Winnipeg Recreation Campus – Phase 1. The work associated with this contract is presently underway/ongoing.

On June 20, 2022, the Chief Financial Officer approved a contract award for Prime Design Consultant Services for South Winnipeg Recreation Campus (SWRC) – Phase 1 – RFP 746-2021 to Diamond and Schmitt Architects Incorporated in the amount of \$4,190,168.00 (MRST included, GST extra). The work associated with this contract is presently underway/ongoing.