

**Minutes – Standing Policy Committee on Finance and Economic Development –  
November 3, 2023**

**REPORTS**

**Item No. 4                      South End Sewage Treatment Plant (SEWPCC) Upgrading  
and Expansion,  
Project ID: 20320002EL, 2032000207, and 203210002B,  
Quarterly Project Status Report No. 36  
For the Period Ended August 31, 2023**

**STANDING COMMITTEE DECISION:**

The Standing Policy Committee on Finance and Economic Development concurred in the recommendation of the Winnipeg Public Service and received the financial status of the South End Sewage Treatment Plant (SEWPCC) Upgrading and Expansion, as contained in this report, as information.

**Minutes – Standing Policy Committee on Finance and Economic Development –  
November 3, 2023**

**DECISION MAKING HISTORY:**

Moved by Councillor Orlikow,

That the recommendation of the Winnipeg Public Service be concurred in.

Carried

## ADMINISTRATIVE REPORT

**Title:** South End Sewage Treatment Plant (SEWPCC) Upgrading and Expansion,  
Project ID: 20320002EL, 2032000207, and 203210002B,  
Quarterly Project Status Report No. 36  
For the Period Ended August 31, 2023

**Critical Path:** Standing Policy Committee on Finance and Economic Development

### AUTHORIZATION

Author	Department Head	CFO	CAO
C. D. Wiebe, P. Eng., CAMP	T. W. Shanks, M. Eng., P. Eng.	C. Kloepper	M. Jack

### EXECUTIVE SUMMARY

**Project On Schedule:** Yes ☐ No ☒

**Project On Adopted Budget:** Yes ☐ No ☒

**Percent of Schedule Complete:** 119%

**Percent of Adopted Budget Spent:** 96%

The Amended Capital Budget for the South End Sewage Treatment Plant (SEWPCC) Upgrading and Expansion is \$375.6 million, with expenditures to date totaling \$321.7 million. A total of \$11.2 million was spent during this reporting period.

During this reporting period the contractor focused on the following:

- Addressing deficiencies and submitting required documentation for handover of the Biological Nutrient Removal (BNR) area.
- Handover of secondary clarifiers, the new larger sewage pump, and the new chemical and electrical building.
- All UV construction upgrades have been completed. Contractor is addressing automation deficiencies and preparing for demonstration testing and commissioning of the entire UV system.
- Functional testing has been completed on the new high rate clarifier (HRC) equipment. The project team and contractor are working towards completing pre-commissioning tests and activities.
- The headworks area has been successfully commissioned. The contractor is currently working on addressing deficiencies and submittal of required documentation for handover.
- Automation works for various areas ongoing.
- Construction works continued for the fermenters and odour control process areas.

The C4 Contractor remains behind schedule based on missing key contractual schedule milestones, including the Total Performance date of January 20, 2022. The Department is working with the Contract Administrator to assist the Contractor in developing a schedule for completion. The C4 Contractor's schedule and performance is being closely monitored.

On July 18, 2023, the Province advised that the Notice of Alteration request, submitted by the City on May 19, 2023 for an extension to the compliance plan was denied. However, the Province acknowledged the delays and continues to require the City to submit monthly and quarterly status reports. The City continues to submit the requested reports.

A total of 57 appeal claims remain.

Plant effluent continues to meet licence conditions for total phosphorous (TP) and total nitrogen (TN).

The Advisory Committee has reviewed this report and recommends that the report be sent to the Standing Policy Committee on Finance and Economic Development.

## RECOMMENDATIONS

That the financial status of the South End Sewage Treatment Plant (SEWPCC) Upgrading and Expansion, as contained in this report, be received as information.

## REASON FOR THE REPORT

The Asset Management Administrative Standard FM-004 requires all projects with a total estimated cost of \$25 million (2023) or more report quarterly to the Standing Policy Committee on Finance and Economic Development. This threshold is reviewed at the beginning of each multi-year budget cycle. The Standing Policy Committee on Finance and Economic Development may also request reporting on any capital project.

## IMPLICATIONS OF THE RECOMMENDATIONS

No implications.

## HISTORY/DISCUSSION

See Appendix C – Key Project Events (History)

### **Construction** (Update from last report)

#### **RFP 682-2012 (Professional Consulting Services)**

- The Consultant continues to provide required Contract Administration services and development of operational documents.

- Delay by the C4 Contractor continues to extend the requirements for the Consultant to be on site providing technical oversight and direction.

**Bid Opportunity 976-2016 (Contract C4 – Sitewide Mechanical, Electrical, Concrete and Site Works)**

- Demonstration testing and commissioning were successfully completed for two secondary clarifiers with handover to the City on July 31, 2023.
- The C4 Contractor continues construction activities for the fermenters and odour control process areas.
- The new larger raw sewage pump was successfully commissioned. Pumping capacity of the plant has increased to 420 MLD. Handover of the raw sewage pump to the City occurred July 31, 2023.
- UV equipment replacement and upgrade works have been completed in both the south and north channels and can now treat flows up to 225 MLD. Contractor is working on automation deficiencies and preparing for demonstration testing and commissioning of the entire UV system.
- The contractor continues working on addressing the deficiencies and close out of required documentation for handover of the BNR area.
- Functional testing has been completed on the HRC equipment. The project team and contractor are working towards completing pre-commissioning tests and activities.
- Handover of the new chemical and electrical building to the City occurred on June 19, 2023.
- The Headworks Area has been successfully commissioned. The contractor is currently working on addressing deficiencies and submittal of required documentation for hand over.
- The list of appeal claims has been consolidated to 57 through discussions between the contractor and project team.

Table 1 – Contracts

(see next page)

Contracts							
Bid Opportunity #	Company Name	Description	Original Contract Award Value (GST & MRST extra as applicable)	Total Approved Over-Expenditures (Over-Expenditure amount only)	Date of Award	Date of Total Completion	Estimated % Complete
682-2012	CH2MHill Canada Ltd.	Professional Consulting Services for SEWPCC Upgrading and Expansion	\$ 25,350,419.00	\$ 32,933,179.00	4/29/2013		90%
871-2013	Veolia Water Technologies Canada Ltd.	Procurement of Free-Floating Media and Associated Appurtenances	\$ 7,750,588.00	\$ 3,112,144.00	12/11/2014		79%
873-2013	Veolia Water Technologies Canada Ltd.	Procurement of High Rate Clarification Equipment	\$ 2,052,500.00	\$ 107,300.00	7/10/2014		80%
333-2014	PCL Constructors Canada Ltd.	Contract 1 - Site Preparation Works	\$ 22,646,510.00		9/4/2014		98%
601-2015	Graham Construction and Engineering LP	Contract 2 - High Rate Clarifier and Grit Removal Concrete and Miscellaneous Works	\$ 9,549,100.00		10/20/2015		98%
976-2016	NAC Constructors Ltd.	Contract 4 - Site wide Mechanical Electrical Concrete site works	\$ 179,997,000.00		10/4/2017		85%
1056-2019	Duboff Edwards Haight & Schachter	External legal services related to the SEWPCC Project	\$ 750,000.00		11/7/2019		27%
	Completed contracts	N/A	\$ 42,129,759.00	\$ 7,499.00	N/A	N/A	100%
		<b>Total</b>	<b>\$ 290,225,876.00</b>	<b>\$ 36,160,122</b>			

**Upcoming Procurements:**

Description	Anticipated Award Date

**Schedule** (Update from last report)

N/A

Table 2 – Milestones

	Deliverable	Original Targeted Completion Date	Revised Targeted Completion Date	Actual Completion Date	Estimated % Complete
1	Project Definition Report	2013Q4	2014Q2	2014Q2	100%
2	Preliminary Design Report	2014Q2	2014Q4	2014Q4	100%
3	Detailed Design	2014Q4	2017Q3	2017Q3	100%
4	Construction of Site Preparation and Piling (Contract 1)	2014Q2	2016Q1	2016Q1	100%
5	Construction of High Rate Clarifier and Grit Removal Structural and Misc. Works (Contract 2)	2016Q3	2017Q1	2017Q1	100%
6	Construction of Major Concrete Works (Contract 3)	2017Q4	2018Q3	2018Q3	100%
7	Construction of Remaining Works (Contract 4)	2021Q4	2023Q4		85%
8	Commissioning of interim BNR configuration	2016Q4	2022Q4	2022Q4	100%
9	Commissioning of all project components <sup>1</sup>	2021Q3	2024Q1		55%
10					

1 Manitoba Sustainable Development Notice of Alteration dated September 12, 2017 - City of Winnipeg South End Water Pollution Control Centre (SEWPCC) - Environment Act Licence No. 2716 RR identifies that the construction and commissioning of the upgraded wastewater treatment plant shall be completed before December 31, 2021.

NOTE: Above dates represent Substantial Completion

### **Risk** (Update from last report)

The C4 Contractor continues to be tracking behind schedule.

- Substandard testing, lack of an appropriate QA/QC program, and documentation continues to be a risk. The Project Team (Department, Contract Administrator and Engineer of Record) continues to assist the Contractor to conduct inspections, pre-test, and troubleshoot to reduce delays.
- The Contract Administrator continues to have commissioning meetings with the C4 Contractor to assist in ensuring activities are on track; any issues being faced in progressing the required activities forward are discussed during these meetings.
- The schedule continues to be monitored, as it impacts licence conditions and budget implications.

Table 3 – Significant Risks and Mitigations Strategies

Significant Risks and Mitigation Strategies	
Risk Statement and Explanation	Risk Mitigation Management Plan
<b>New:</b>	
<b>Ongoing:</b>	
C4 contractor progress tracking behind schedule.	The WSTP is reviewing each monthly schedule submission, providing commentary and meeting with the Contractor to rectify baseline issues. A review of previous schedule submissions, including four week look ahead and baseline, is being undertaken to assess the validity and continuity of the schedule.
C4 contractor testing and commissioning planning documentation typically substandard and/or incomplete.	Commissioning planning meetings are being held with the contractor.
Actual Contract 4 construction performance takes longer than planned.	Key construction milestone dates with linked liquidated damages incorporated into Contract 4.
COVID-19 Impact on construction schedule.	Contract Administrator and Contractor are working to manage the impact.
1.0 mg/L Phosphorus Licence compliance date of December 31, 2020.	Review with the Provincial Regulator.
<b>Mitigated:</b>	
Unknown existing conditions are encountered during construction causing schedule delays and additional costs. Internal condition of high purity oxygen reactors is unknown.	Shutdown and interior inspection of existing high purity oxygen reactor was performed in February 2018.
Low flow work is not completed and the seasonal low flow work window is closing for 2023, putting the project at risk of increased costs and schedule extensions.	All low flow work has been completed.

### **Financial** (Update from last report)

For further information, refer to Appendix B – Financial Forecast

The ongoing SEWPCC Upgrading and Expansion project costs and contingency allowance will be reviewed as the project progresses.

### **Funding** (Update from last report)

N/A



Table 4 – Project Funding Forecast

Funding Forecast			
Funding Source	Adopted Budget (in millions)	Amended Budget (in millions)	Committed (in millions)
Class of Estimate	Class 3	Class 3	Class 3
<b>City of Winnipeg Total</b>	<b>298.18</b>	<b>316.18</b>	<b>316.18</b>
Retained Earnings	75.82	75.82	75.82
External Debt	222.36	200.36	200.36
Environmental Projects Reserve <sup>1, 2</sup>		40.00	40.00
<b>Province of Manitoba</b>	<b>6.08</b>	<b>17.08</b>	<b>17.08</b>
<b>Federal Government of Canada</b>	<b>31.34</b>	<b>42.34</b>	<b>42.34</b>
<b>Total</b>	<b>\$ 335.60</b>	<b>\$ 375.60</b>	<b>\$ 375.60</b>

<sup>1</sup> On May 27, 2021 Council approved a budget increase of \$16.5 million.

<sup>2</sup> On July 21, 2022 Council approved a budget increase of \$23.5 million.

**Property Acquisition** (Update from last report)

N/A

**Stakeholder Engagements/Communications** (Update from last report)

The City continues to work with Manitoba Government as a licence stakeholder.

**Subsequent Events after Report Period End Date**

N/A

<b>FINANCIAL IMPACT</b>
-------------------------

**Financial Impact Statement****Date:** **October 5, 2023****Project Name:**

**South End Sewage Treatment Plant (SEWPCC) Upgrading and Expansion,  
20320002E1, 2032000207, and 203210002B,  
Quarterly Project Status Report No. 36  
For the Period Ended August 31, 2023**

**Additional Comments:**

Financial forecast for the SEWPCC Upgrade and Expansion project can be found in Appendix B.

*Lucy Szkwarek, CPA, CGA*

---

Lucy Szkwarek, CPA, CGA  
Manager of Finance & Administration

## CONSULTATION

This Report has been prepared in consultation with:

N/A

## OURWINNIPEG POLICY ALIGNMENT

This report aligns OurWinnipeg 2045, Policy 2.17 Regional Water Resource Management, by addressing long-term capacity of water-related systems including wastewater management.

Objective: Protect and value ecosystems as essential components to quality of life through municipal activities and urban environment.

## WINNIPEG CLIMATE ACTION PLAN ALIGNMENT

N/A

## WINNIPEG POVERTY REDUCTION STRATEGY ALIGNMENT

Consideration was given as to whether this report connects to the Winnipeg Poverty Reduction Strategy (PRS) and its Goals and Objectives, and it was determined that the PRS is not applicable to this specific report.

## SUBMITTED BY

**Department:** Water and Waste Department  
**Division:** Engineering Services  
**Prepared by:** Reetu Dewitt, P. Eng., Senior Project Engineer  
**Date:** October 6, 2023  
**File No.:** 020-17-08-25-01  
S-926

## Appendices

Appendix A – Key Project Facts

Appendix B – Financial Forecast

Appendix C – Key Project Events (History)

Appendix D - Funding

## Appendix A – Key Project Facts

Appendix A – Key Project Facts	
<b>Project Name</b>	South End Sewage Treatment Plant (SEWPCC) Upgrading and Expansion
<b>Business Owner (Department)</b>	Water and Waste
<b>Project ID</b>	20320002EL, 2032000207 and 203210002B
<b>Project Sponsor</b>	Director of Water and Waste
<b>Department Responsible for Project Delivery</b>	Water and Waste
<b>Consultant Engineer</b> (Company Name)	CH2M Hill Canada Ltd.
<b>Adopted Budget</b>	\$335,600,000
<b>Class of Estimate (Adopted)</b>	3
<b>Range of Estimate (Adopted)</b>	-20% to +30% \$268,500,000 to \$436,300,000.
<b>Amended Budget</b>	\$375,600,000
<b>Class of Estimate (Amended)</b>	3
<b>Range of Estimate (Amended)</b>	-20% to +30% \$300,500,000 to \$488,300,000.
Project Scope	
<p>The project is to expand the capacity of the SEWPCC for expected 2031 flows and upgrade the process to meet new effluent limits for nitrogen and phosphorous. The project design is based on the lowest life cycle cost (Net Present Value, or NPV). In addition, the plant must operate continuously during the work and meet current effluent limits to the greatest extent possible.</p>	
Major Capital Projects Advisory Committee Membership:	
<p>Michael Jack, Chief Administrative Officer  Moirra Geer, Deputy Chief Administrative Officer  Catherine Kloepfer, Chief Financial Officer  Geoff Patton, Director of Assets and Project Management  Danny Tooth, Acting Manager of Major Projects Oversight  Tim Shanks, Director of Water and Waste  Lucy Szkwarek, Manager of Finance and Administration, Water and Waste  Colin Javra, Project Director Winnipeg Sewage Treatment Program</p>	

## Appendix B – Financial Forecast

### Appendix B - Project SEWPCC Upgrading and Expansion Financial Forecast As at August 31, 2023

Project Component Deliverables	Budget (in 000's)			Expenditure Forecast (in 000's)							Surplus (Deficit) From Amended Budget	Variance Last Report	Change in Variance
	Adopted Budget	Council Approved Change	Amended Budget	Actual Costs To Aug. 31, 2023 <sup>2</sup>	Projected Costs				Total Forecasted Costs				
					2023	2024	2025	2026					
Engineering, Design and Other	\$ 45,351	\$ -	\$ 45,351	\$ 69,488	\$ 5,506	\$ 596	\$ 67	\$ -	\$ 75,657	\$ (30,306)	(30,306)	\$ -	
Construction	\$ 257,242	\$ -	\$ 257,242	\$ 252,220	\$ 10,847	\$ 23,888	\$ 44	\$ -	\$ 286,999	\$ (29,757)	(27,236)	\$ (2,521)	
Land Acquisition	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	0	\$ -	
Internal Financing/Overhead Costs	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	0	\$ -	
Contingency	\$ 33,007	\$ 40,000	\$ 73,007	\$ -	\$ -	\$ -	\$ 12,944	\$ -	\$ 12,944	\$ 60,063	57,542	\$ 2,521	
Total Project Budget	\$ 335,600	\$ 40,000	\$ 375,600	\$ 321,708	\$ 16,353	\$ 24,484	\$ 13,055	\$ -	\$ 375,600	\$ -			
% of Project Budget Spent (Actual Costs to Date / Adopted & Amended Budget)	96%		86%										

<sup>1</sup> Total budget of \$352.10 Million for the SEWPCC Upgrading and Expansion Project and Distribution of costs for Components was done by the Water and Waste Department. On May 27, 2021 Council approved a budget increase of \$16.5 Million, thereby revising the previous total budget of \$335.60 Million to the current \$352.10 Million. On July 21, 2022 Council approved a budget increase of \$23.5 Million, thereby revising the previous total budget of \$352.1 Million to the current \$375.6 Million. These are estimates and will be revised as the project progresses.

<sup>2</sup> Adopted and Amended budget, and actual costs to date have been agreed to the City's general ledger and Monthly Capital Expenditures Report, actual cost variance equals spending from closed budget years of \$10.918M. See below.

Project ID	Project Year	Adopted Budget	Costs to Date
20320002EL <sup>1</sup>	2002	\$222,752	\$222,752
2032000207 <sup>1</sup>	2007	\$10,695,000	\$10,695,000
203210002B	2012-2022	\$364,682,248	\$310,790,576
<b>Total Project Budget</b>		<b>\$375,600,000</b>	<b>\$321,708,328</b>

<sup>1</sup> Does not appear in the Capital Expenditures Monthly Report as the funds have been expended and it is designated as a closed Project ID.

## **Appendix C – Key Project Events (History)**

### **HISTORY**

#### **1. THE PROJECT**

The goal of this project is to expand the capacity of the SEWPCC for expected 2031 flows and upgrade the processes to meet new effluent limits for nitrogen and phosphorous. The project design is based on the lowest life cycle cost (Net Present Value, or NPV). In addition, the plant must operate continuously during the work and meet current effluent limits to the greatest extent possible.

As a result of the 2003 Clean Environment Commission Hearings on the City's wastewater collection and treatment systems, Manitoba Conservation and Water Stewardship (the Regulator) notified the City that it intended to issue a licence for the South End Water Pollution Control Centre (SEWPCC) that would require control of nutrients discharged to the Red River.

Between 2001 to 2010, Council has approved \$203,250,000 for the Nutrient Removal Upgrade/Expansion at the SEWPCC.

On January 9, 2006, the Chief Financial Officer concurred with the recommendation to authorize an assignment to Stantec Consulting Ltd. for preliminary and conceptual engineering services related to the South End Water Pollution Control Centre upgrading and expansion at an estimated cost of \$3,250,000.

On May 16, 2007, Council authorized the Chief Administrative Officer to finalize the terms and conditions of a contribution agreement with the Government of Canada and the Province of Manitoba for funding of Wastewater Treatment Plant upgrades under the Canada Strategic Infrastructure Fund.

In late 2007, the Winnipeg Public Service was directed to initiate an assessment of alternate project delivery methods for the SEWPCC upgrade and expansion. Consequently, the assignment to Stantec was suspended after the conclusion of the conceptual and preliminary engineering work.

On November 19, 2008, City Council authorized the Winnipeg Public Service to:

- begin the procurement of a strategic partner that could bring private sector experience to the design, construction, finance and potentially the operation of the North and South End Sewage Treatment Plants as well as potential operation of the West End Water Sewage Treatment Plant, and
- authorize the Chief Administrative Officer to approve and issue the Request for Expressions of Interest followed by a Request for Qualifications and the Request for Proposals

On June 19, 2009 the Regulator issued a revised Environment Act Licence No. 2716 R for the SEWPCC.

On November 25, 2009, the Chief Financial Officer approved an award to Taillieu Construction Ltd. for SEWPCC Installation of Outfall Pipe, Effluent Sampling Facility and Associated Works, Contract No. 2 at an estimated cost of \$4,884,450.00.

On May 19, 2010 Council:

- directed the Chief Administrative Officer to approve and issue a Letter of Notification to Veolia in order to immediately begin design and construction of the South and North End sewage treatment plant upgrades and expansion and biosolids handling facility; and
- delegated the authority to the Chief Administrative Officer to “approve contract awards for upcoming South and North End sewage treatment plant capital projects where the value of each contract does not exceed \$30 million and there are sufficient funds in a budget approved by Council

On September 6, 2011, the City submitted to the Regulator, an engineering plan for the upgrading and expansion of the SEWPCC in accordance with Environment Act Licence No. 2716 R.

On April 18, 2012, the Regulator issued a revised Environment Act Licence No. 2716 RR for the SEWPCC effective May 1, 2012.

On October 5, 2012, the City submitted to the Regulator a revision to the engineering plan wherein the main treatment process was revised from Biological Aerated Filter to a Fixed-film Activated Sludge process.

On April 25, 2013, the Chief Administrative Officer approved a recommendation to award a contract to CH2M Hill Canada Ltd. to provide Professional Consulting Services for SEWPCC Upgrading/Expansion Project at an estimated cost of \$25,350,419.00.

On March 13, 2014, the Standing Policy Committee on Finance recommended that the South End Water Pollution Control Centre Financial Status reports and future reports pertaining to the North End, South End or West End Water Pollution Control Centre, include:

- the total amount of federal and provincial funding received to date as well as the balance of outstanding for Winnipeg ratepayers
- clarification of the cost estimates as a result of the regulatory requirements that have changed and the potential impact on the final budget; and
- a summary of the entire program in terms of funding from all levels of government

#### Environment Act Licence No. 2716 RR

On November 5, 2015 the City received a letter from the Province granting a Licence compliance extension to December 31, 2016, noting that consideration of further extensions will be subject to the City providing quarterly status reports and consultation with the Clean Environment Commission.

To comply with the Provincial Licence requirements the City hired Associated Engineering to conduct an Alternative Analysis Review. This report is an independent review of the SEWPCC

construction schedule, evaluating ways to accelerate the schedule and/or mitigate delays. The City and Associated Engineering met with the Clean Environment Commission multiple times to review the scope and findings of the report.

The factors contributing to the revised date include:

- contract detailed design is trending later than the original schedule
- critical low wastewater flow construction window will delay completion by 12 months
- there was no schedule contingency in the original project critical path; and
- there was no allocation in the schedule for project risk due to winter construction and unforeseen situations.

The Alternative Analysis Review was submitted to Manitoba Sustainable Development on October 20, 2016.

A letter dated September 12, 2017 was received from Manitoba Sustainable Development – Environmental Approval Branch providing conditional approval of the City's Notice of Alteration - City of Winnipeg South End Water Pollution Control Centre (SEWPCC) - Environment Act Licence No. 2716 RR project completion date. The approval indicates that construction and commissioning of the upgraded wastewater treatment plant is to be completed before December 31, 2021.

In December 2020, a Notice of Alteration for the interim phosphorous control process at the SEWPCC was submitted to the Province. The Province did not approve the request and required additional reporting and the submission of a revised schedule to full completion. The City has been reporting project status to the Province on a monthly and quarterly basis.

In September 2021, following a meeting with the Province, the City requested an extension to the Notice of Alteration date from September 30, 2021 to November 30, 2021. This was approved by the Province.

In November 2021, following a meeting with the Province, the Department submitted a Notice of Alteration to the Province stating that, due to the C4 Contractor's performance preventing the completion of various critical pre-requisite works, seeding activities for the biological nutrient removal (BNR) process would not occur in 2021 and are anticipated to start in 2022.

In late December 2021, a power imbalance caused the protection controls to turn off for some pumps, which resulted in Integrated Fixed Film Activated Sludge (IFAS) media being released from the BNR system. The Engineer of Record investigated and recommended methods of IFAS media clean-up and recovery to the C4 Contractor. The C4 Contractor has cleaned up and recovered the media which was released to plant areas that were outside the BNR system.

As reported previously, a power imbalance in December 2021 resulted in a release of the Integrated Fixed Film Activated Sludge (IFAS) media from the BNR tanks. This release delayed the commissioning of the Biological Nutrient Removal (BNR) system and led to an adjusted seeding start of June 2022. A revised Notice of Alteration was submitted to the Province on February 25, 2022, notifying of the delay and requesting a revised compliance date.



On April 14, 2022 the Province advised that the Notice of Alternation request, submitted by the City on February 25, 2022 for a revised compliance date was denied. However, the Province acknowledged the delays and accepted the submission as a compliance plan and required the City to continue the monthly and quarterly status reports.

## **RISKS AND RISK MITIGATION STRATEGIES**

The project has proceeded on a fast-track basis with construction contracts proceeding completion of the design. The detailed design is now complete with the largest and last construction contract, Contract 4 tendered. The cost estimate for Contract 4 (C4), which has an identified accuracy range of -10% to + 10%, is higher than the project allocation for this work. The adopted project budget of \$335.6 million was based on a Class 3 cost estimate which had an AACE expected accuracy range of -20% to +30% or \$268.5 million to \$436.3 million. On May 27, 2021 Council approved a budget increase of \$16.5 million, thereby approving an amended budget of \$352.1 million.

An ongoing risk management strategy has been implemented for the project encompassing a proactive process of identifying and assessing project risk, defining appropriate risk handling strategies and plans, and monitoring those actions to completion. A project risk register is being kept throughout the project and is updated by formal analysis.

## Appendix D – Funding

### South End Sewage Treatment Plant (SEWPCC) and Winnipeg Sewage Treatment Program (WSTP)

1) Funding for the SEWPCC is as follows:

SEWPCC Nutrient Removal/Upgrade (in \$millions)	Total Cost	Funded to Date		Funding Pending		Total Funding		City Share of Costs
		Canada	Manitoba	Canada	Manitoba	Canada	Manitoba	
Environment Act Licence Driven Funding								
CSIF BNR	\$ 147.0	\$ 27.14	\$ 6.08	\$ 4.20	\$ -	\$ 31.34	\$ 6.08	\$ 109.58
GIF Wet Weather Flow	60.0	9.90	9.90	1.10	1.10	11.00	11.00	38.00
Other	168.6							168.60
<b>Estimated Program Costs</b>	<b>\$ 375.6</b>	<b>\$ 37.04</b>	<b>\$ 15.98</b>	<b>\$ 5.30</b>	<b>\$ 1.10</b>	<b>\$ 42.34</b>	<b>\$ 17.08</b>	<b>\$ 316.18</b>

2) Funding for the Winnipeg Sewage Treatment Programs is as follows:

WSTP All Projects (in \$millions)	Total Cost	Funded to Date		Funding Pending		Total Funding		City Share of Costs
		Canada	Manitoba	Canada	Manitoba	Canada	Manitoba	
WEWPCC Biological Nutrient Removal <sup>1</sup>	\$ 33.23	\$ 5.07	\$ 8.19			\$ 5.07	\$ 8.19	\$ 19.97
NEWPCC Centrate and UV Disinfection <sup>1</sup>	52.08	5.59	14.54			5.59	14.54	31.95
SEWPCC Nutrient Removal/Expansion	375.60	37.04	15.98	5.30	1.10	42.34	17.08	316.18
NEWPCC Power Supply and Headworks <sup>2</sup>	473.38			116.11	96.75	116.11	96.75	260.52
NEWPCC Biosolids <sup>3</sup>	1035.00			200.87	167.38	200.87	167.38	666.75
NEWPCC Nutrient Removal <sup>4</sup>	828.06					-	-	-
<b>Estimated Program Costs</b>	<b>\$ 2,797.35</b>	<b>\$ 47.70</b>	<b>\$ 38.71</b>	<b>\$ 322.28</b>	<b>\$ 265.23</b>	<b>\$369.98</b>	<b>\$ 303.94</b>	<b>\$ 1,295.37</b>

<sup>1</sup> WEWPCC Biological Nutrient Removal and NEWPCC Centrate and UV Disinfection have been completed.

<sup>2</sup> On July 23, 2021 the Federal and Provincial governments announced \$212.86 million in Investment in Canada Infrastructure Program (ICIP) funding for the NEWPCC Upgrade Power Supply and Headworks project. \$116.11 million in Federal and \$96.75 million in Provincial funding.

<sup>3</sup> On August 16, 2022 the Federal and Provincial governments announced an additional \$368.25 million in ICIP funding for the NEWPCC Upgrade Biosolids project based on funding of \$552 million. \$200.87 million in Federal and \$167.38 million in Provincial funding.

<sup>4</sup> NEWPCC Upgrade Nutrient Removal project has not been approved.