

**Minutes – Standing Policy Committee on Finance – June 24, 2016**

**REPORTS**

**Item No. 7                      Polo Park Infrastructure Improvements – St. Matthews Avenue, St. James Street, Ellice Avenue – Project # 1803000213 – Financial Status Report No. 11 for the Period Ending March 31, 2016**

**STANDING COMMITTEE DECISION:**

The Standing Policy Committee on Finance concurred in the recommendation of the Winnipeg Public Service, and received as information the financial status of the Polo Park Infrastructure Improvements Project, as contained in the report.

**Minutes – Standing Policy Committee on Finance – June 24, 2016**

DECISION MAKING HISTORY:

Moved by Councillor Lukes,

That the recommendation of the Winnipeg Public Service be concurred in.

Carried

## **ADMINISTRATIVE REPORT**

**Title:** Polo Park Infrastructure Improvements – St. Matthews Avenue, St. James Street, Ellice Avenue – Project # 1803000213 – Financial Status Report No. 11 for the Period Ending March 31, 2016

**Critical Path:** Standing Policy Committee on Finance

### **AUTHORIZATION**

<b>Author</b>	<b>Department Head</b>	<b>CFO</b>	<b>CAO</b>
B. Neirinck, P. Eng.	L.P. Deane, P. Eng.	M. Ruta	D. McNeil

### **RECOMMENDATIONS**

That the financial status of the Polo Park Infrastructure Improvements Project, as contained in this report, be received as information.

### **REASON FOR THE REPORT**

Administrative Standard No. FM-004 requires quarterly reporting to the Standing Policy Committee on Finance.

### **EXECUTIVE SUMMARY**

There has been minimal activity on the project since the Financial Status Report #10 (to December 31, 2015), as construction work had been shut down for the winter season, and there has been minimal progress on property acquisitions.

The overall project is currently within the revised adopted budget and on schedule. Substantial completion was achieved on November 23, 2015. Delay in access to some properties has resulted in some work being carried into the 2016 construction season, such as sidewalk and median on the St. Matthews extension, west of St. James. Construction and property acquisitions/settlements are ongoing.

### **IMPLICATIONS OF THE RECOMMENDATIONS**

There are no implications associated with receiving this report as information.

### **HISTORY / DISCUSSION**

On January 29, 2013, Council adopted the 2013 Capital Budget which included an amount of \$30,000,000.00 for the Polo Park Infrastructure Improvement Project.

On June 20, 2013, the Chief Financial Officer approved an award of contract to Morrison Hershfield Ltd. for Professional Consulting Services for the Project Planning and Preliminary Design for the Polo Park Infrastructure Improvements Project – St. Matthews Avenue, St. James Street and Ellice Avenue.

On October 18, 2013, the Director of Public Works approved an award of contract to Dillon Consulting Ltd. for Third Party Contract Administration Services for the Polo Park Infrastructure Improvements – St. Matthews Avenue, St. James Street, and Ellice Avenue.

On December 17, 2013, the 2014 Capital Budget was adopted and included an additional \$10,000,000 in provincial funding under the Manitoba Winnipeg Infrastructure Agreement (MWIA), as announced by the Province of Manitoba on June 12, 2013, to bring the total project funding to \$40,000,000.

On February 19, 2014, the Chief Financial Officer approved an award of contract to Morrison Hershfield Ltd. for professional fees for Detailed Design, Contract Administration and Post Construction for the Polo Park Infrastructure Improvements Project – St. Matthews Avenue, St. James Street and Ellice Avenue.

On February 26, 2014, Council approved the recommendation to initiate expropriation proceedings to acquire the land interests for the properties east of St. James Street, which are required for the Polo Park Infrastructure Improvements Project.

On May 20, 2014, Standing Policy Committee on Infrastructure Renewal and Public Works approved the award of contract for construction for Part 1 Work to Borland Construction Inc., in the amount of \$11,622,965.50.

On May 27, 2014, Council approved the recommendation to initiate expropriation proceedings to acquire properties west of St. James Street.

On July 16, 2014, Council approved an increase in the capital budget in the amount of \$4,300,000.00 plus an additional \$1,000,000.00, to include Developer funded obligations, to bring the total project funding to \$45,300,000.

On July 16, 2014, Council approved the award of contract for construction for Part 2 Work to Borland Construction Inc., in the amount of \$7,877,705.00.

On September 24, 2014, Council confirmed the expropriation of lands required for the Project, east of St. James Street.

On March 25, 2015, Council confirmed the expropriation of lands required for the Project, west of St. James Street.

### **MAJOR CAPITAL PROJECT STEERING COMMITTEE**

Administrative Standard FM-004 states that the projects with capital cost exceeding \$20 million require formation of Major Capital Project Steering Committee. This threshold was approved by Council on October 28, 2015. Any project reporting to SPC Finance under the previous \$10 million threshold will continue to report. The Committee has been appointed with the following members:

Lester Deane, Director, Public Works Department  
John Kiernan, Director, Planning, Property and Development Department  
Linda Burch, Director, Corporate Support Services\*  
Jason Ruby, Manager of Capital Projects, Corporate Finance Department  
Bonnie Konzelman, Project Manager, Public Works Department

*\*with the retirement of Linda Burch, Steve West, Acting Director of Corporate Support Services, has joined the PPII Steering Committee, effective May 2, 2016.*

## **PROJECT STATUS**

Bid Opportunity 210-2014 was advertised on the Materials Management website with a closing date of April 30, 2014. Borland Construction Inc. was the successful contractor and construction was started the week of May 26, 2014. Substantial Completion of Construction work was achieved on November 23, 2015. Delay in access to some properties has resulted in some work being carried into the 2016 construction season, such as sidewalk and median on the St. Matthews extension, west of St. James.

Expropriation proceedings for required properties have been completed and property settlement negotiations are ongoing, with settlements reached on three of fourteen properties. Three properties, under the ownership of Manitoba Hydro, cannot be expropriated. Title has transferred to the City for two of the three Hydro properties. Negotiations are proceeding for acquisition and settlement for the third Hydro property.

Construction costs and property acquisition costs are expected to be within the adopted capital budget for the project. Although property acquisition costs are expected to be within budget, there is a risk that these costs may increase as a result of the expropriation and negotiation process.

There has been minimal activity on the project since the last Financial Status Report #10 for the period October 1, 2015 to December 31, 2015, as construction work had been shut down for the winter season, and there has been minimal progress on property acquisitions.

## **DESCRIPTION OF THE PROJECT**

Project parameters for the Polo Park Infrastructure Improvements within this project, include; the extension of St. Matthews Avenue, from St. James Street to Madison Street; improvements to St. Matthews Avenue, between Empress Street and Route 90 - including related intersection improvements along St. Matthews Avenue; improvements to St. James Street between Maroons Road and Ellice Avenue, and improvements to St. James Street/Ellice Avenue intersection. A brief description of the work includes:

- New and existing pavement/sidewalk infrastructure improvements and related works;
- Additions and improvements to the existing land drainage system;
- Watermain renewals;
- Connections to existing and future active transportation corridors;
- Relocation and/or protection of several utilities, including but not limited to fibre optic cables, gas mains, distribution poles, street lights, MTS, Shaw Cable, and hydro plant;
- Coordination of related City of Winnipeg work with other City of Winnipeg departments (i.e. Water & Waste, Traffic Signals, etc.)

## **PROJECT SCHEDULE**

Construction commenced the week of May 26, 2014 and continued through the 2014 and 2015 construction seasons, with Borland Construction Inc., as the general contractor. The St. Matthews Avenue extension was open to vehicular traffic in November 2015. Some sidewalk,

median and landscape work will be completed early in the 2016 construction season, mainly on the St. Matthews Avenue extension as well as any outstanding landscape and paving stone deficiencies on St. James Street and Ellice Avenue. Utility relocation work is ongoing, with the majority of the works completed. Final utility construction works are expected to be completed early in the 2016 construction season.

Property settlement negotiations are ongoing. Expropriation of Lands proceedings have been completed for the properties required for the work and the City has possession of all expropriated lands, except for Hydro properties, which cannot be expropriated. Agreements have been executed with Manitoba Hydro for construction on those lands and negotiations are still in process for settlement of the last Hydro property.

Major Professional Consultant Service Contracts pending and awarded as of the date of this report are as follows (RST extra as applicable):

<b>Bid Opportunity</b>	<b>Awarded To</b>	<b>Description</b>	<b>Award Date</b>	<b>Completion Date</b>	<b>Award Value</b>
RFP No. 236-2013	Morrison Hershfield Ltd.	Professional Consulting Services – Planning and Preliminary Design	June 21, 2013	On-Going	\$549,000.00
RFP No. 236-2013	Morrison Hershfield Ltd.	Professional Consulting Services – Detail Design & Contract Administration	February 29, 2014	On-Going	\$3,091,480.00
RFP No. 599-2013	Dillon Consulting Limited	Professional Consulting Services – Third Party Contract Administrator	October 21, 2013	On-Going	\$259,800.00

Major construction contracts awarded as of the date of this report are as follows:

<b>Bid Opportunity</b>	<b>Awarded To</b>	<b>Description</b>	<b>Award Date</b>	<b>Completion Date</b>	<b>Award Value</b>	<b>Revised Contract</b>
Bid Opportunity 210-2014	Borland Construction Inc.	Part 1 Work – 2014 Construction Season	May 20, 2014	On-Going	\$11,622,965.50	\$12,148,238.41
		Part 2 Work – 2015 Construction Season	July 16, 2014	On-Going	\$7,877,705.00	\$8,009,648.38

Major utility contracts pending and authorized as of the date of this report are as follows (taxes extra as applicable):

Shaw Communications – 2014 Works	\$ 663,664.00
Manitoba Hydro – 2014/2015 Works	\$3,500,000.00
MTS Inc. – 2014 Works	\$ 166,285.00
Shaw Communications – 2015 Works	\$ 209,215.92
MTS Inc. – 2015 Works	\$ 265,158.85

## **RISKS AND RISK MITIGATION STRATEGIES**

The majority of risks, which are associated with property acquisition, have been minimized with the procurement of all properties required. Three major properties required for the St. Matthews extension have reached a settlement, and settlement details of other expropriated properties are still outstanding.

There is a low risk that property acquisition costs may increase as a result of the expropriation and settlement negotiation process. This could require an increase in project budget, should settlements exceed expected amounts.

The Manitoba-Winnipeg Infrastructure Agreement (MWIA) was signed on January 14, 2014. Provincial funding available for the project is equal to 50% of project costs up to the maximum \$20 million Provincial contribution (assumes eligible costs are at least 50% of the total project costs) based on claims from the City of Winnipeg for eligible costs. The City's share covers the remaining project costs, including all property acquisition costs and others deemed ineligible by the Province. It is anticipated that the total \$20 million Provincial contribution will be recovered for the eligible costs, based on total projected expenditures of \$40 million (not including developer funded obligations of \$5.3 million), and has been submitted as claimed as of December 31, 2015 to the Province of Manitoba.

In accordance with Administrative Standard FM-004, the design consultant was responsible for developing a Risk Management Plan identifying the risks and appropriate mitigation strategies as they relate to the successful completion of the project. The design consultant has prepared a framework for the Risk Analysis and Evaluation in accordance with the Risk Management Process Tools developed by the City of Winnipeg Audit Department and the major identified risks relate to property acquisition timing and uncertainty of their costs. With the majority of construction substantially completed, the risk associated with construction cost uncertainties has been eliminated.

## **FINANCIAL ANALYSIS**

### **Project Funding**

The approved capital and projected budget surplus/deficit are as follows:

<b>Year</b>	<b>Capital Program</b>	<b>Actual &amp; Projected Cash-flows</b>	<b>Cumulative Capital Budget Remaining</b>
2013	\$30,000,000	\$ 434,759	\$29,565,241
2014	\$15,300,000	\$14,388,548	\$30,476,693
2015		\$18,421,904	\$12,054,789
2016		\$12,054,789	\$0
<b>Total</b>	<b>\$45,300,000</b>	<b>\$45,300,000</b>	

The 2014 Capital Program shows a total of \$10,000,000, in addition to this amount \$5,300,000 of funding for developer obligations to be completed within the project construction works has been approved by Council as a capital budget increase. Amounts of \$4,300,000.00 plus an additional \$1,000,000.00, which was associated with Developer obligations specific to 1465 Maroons Road Servicing Agreement AG514/2013. These works were completed within the project construction works and were funded by the City under existing construction and consulting contracts.

The Developer obligations, as required by the service agreement AG514/2013, include all costs associated with specific works on St. James St and St. Matthews Av adjacent to 1465 Maroons Rd, new traffic signals, and 23.86% of all costs associated with the extension of St. Matthews Av from Empress St to Century St. Initial cost projections are indicating that there may be a reduction in the required contribution from the Developer. Since all costs have not been finalized

(i.e. utilities and outstanding work on the St. Matthews extension), the final amount for developer-required funding has not been completed. As these funds are identified in the budget as a funding source, unexpended funds would be unavailable for reallocation.

A summary of the budget to forecast comparison is contained in the Appendix A.

**FINANCIAL IMPACT**

**Financial Impact Statement**      Date:      [May 17, 2016](#)

**Project Name:**

**POLO PARK INFRASTRUCTURE IMPROVEMENTS – ST. MATTHEWS AVENUE,  
ST. JAMES STREET, ELLICE AVENUE – PROJECT # 1803000213 – FINANCIAL STATUS REPORT NO.  
11 FOR THE PERIOD ENDING MARCH 31, 2016**

**COMMENTS:**

There is no financial impact associated with the recommendation of this report.

"Original signed by D. Stewart, Ca"  
D. Stewart, CA  
Manager of Finance & Administration

**CONSULTATION**

In preparing this Report there was consultation with: N/A

**OUR WINNIPEG POLICY ALIGNMENT**

N/A

**SUBMITTED BY**

Department:      Public Works  
Division:          Engineering  
Prepared by:      M. Stainton, P. Eng., Streets Project Engineer  
Date:                May 10, 2016

**ATTACHMENTS:**

Appendix A: Polo Park Infrastructure Improvements Project as at March 31, 2016



**APPENDIX A**

**POLO PARK INFRASTRUCTURE IMPROVEMENTS PROJECT**

Peoplesoft Project ID 1803000213

As of March 31, 2016

Project Component	Capital Budget			Capital Expenditures Forecast			Surplus (Deficit)	Variance Last Report	Change in Variance	
	Original	Council Approved Change	Revised	Actual Costs	Total					
				To March 31, 2016	2016	Forecast	From Revised Budget			
<b>A</b>	<b>Professional Services</b>	\$1,900,000	\$2,600,000	\$4,500,000	\$3,121,600	\$1,378,400	\$4,500,000	\$0	\$0	\$0
<b>B</b>	<b>Construction Work</b>	9,800,000	8,750,000	18,550,000	18,441,754	\$858,246	\$19,300,000	(\$750,000)	(\$750,000)	\$0
<b>C</b>	<b>Utilities &amp; Other</b>	4,200,000	1,850,000	6,050,000	5,521,737	\$528,263	\$6,050,000	\$0	\$0	\$0
<b>D</b>	<b>Property</b>	11,000,000	1,750,000	12,750,000	6,327,448	\$6,422,552	\$12,750,000	\$0	\$0	\$0
<b>E</b>	<b>Overheads</b>	1,300,000	350,000	1,650,000	920,980	\$729,020	\$1,650,000	\$0	\$0	\$0
<b>F</b>	<b>Contingency</b>	1,800,000		1,800,000		\$1,050,000	\$1,050,000	\$750,000	\$750,000	\$0
	<b>Total**</b>	<b>\$30,000,000</b>	<b>\$15,300,000</b>	<b>\$45,300,000</b>	<b>\$34,333,519</b>	<b>\$10,966,481</b>	<b>\$45,300,000</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
** Note: Includes \$5,300,000 in developer funded obligations										
* Additional \$1,100,000 Water & Waste Watermain Renewal funding is available to offset watermain renewal costs not included in expenditure forecast										
* Construction Work Variance is a result of additional pavement reconstruction, underground works, and other incidental scope changes.										