

Minutes - Standing Policy Committee on Finance - June 24, 2016

REPORTS

**Item No. 14 North End Sewage Treatment Plant (NEWPCC) Biological Nutrient
Removal Upgrade Financial Status Report No.7 for the Period from
January 1, 2016 to March 31, 2016**

STANDING COMMITTEE DECISION:

The Standing Policy Committee on Finance concurred in the recommendation of the Winnipeg Public Service and received the report as information.

Minutes - Standing Policy Committee on Finance - June 24, 2016

DECISION MAKING HISTORY:

Moved by Councillor Lukes,

That the recommendation of the Winnipeg Public Service be concurred in.

Carried

ADMINISTRATIVE REPORT

Title: North End Sewage Treatment Plant (NEWPCC) Biological Nutrient Removal Upgrade Financial Status Report No.7 for the Period from January 1, 2016 to March 31, 2016

Critical Path: The Standing Policy Committee on Finance

AUTHORIZATION

Author	Department Head	CFO	CAO
G.K. Patton, P. Eng. Manager of Engineering Services	M. L. Geer, CPA, CA Acting Director, Water and Waste Department	M. Ruta	D. McNeil

RECOMMENDATIONS

That this report be received as information.

REASON FOR THE REPORT

Administrative Directive No. FM-004 requires quarterly reporting to the Standing Policy Committee on Finance.

EXECUTIVE SUMMARY

This report identifies the financial status and significant events for the NEWPCC Biological Nutrient Removal Upgrading and Expansion for the period January 1, 2016 to March 31, 2016. The NEWPCC Power Supply project, which is proceeding as a Design Build, is currently on budget and within schedule. The NEWPCC main Upgrade Project, the majority of which is also proceeding as a Design Build, is currently on budget but is not on schedule. The project completion date of December 2019 will not be achieved.

IMPLICATIONS OF THE RECOMMENDATIONS

There are no implications associated with receiving this report as information.

HISTORY / DISCUSSION

DISCUSSION:

1. THE PROJECT

The goal of this project is to upgrade the North End Sewage Treatment Plant (NEWPCC) to meet new Regulatory Licence requirements regarding the maximization of nutrients and biosolids reuse and new effluent limits for nitrogen and phosphorous. The upgrade will also add wet weather treatment capability; add a new facility to treat the sludge from all three plants (based on recommendation to Council) and replace end-of-life equipment. The Project design will accommodate expected influent flows and loads to 2037. It will also take into account future regulatory trends and long term planning to year 2067 to facilitate effective process or facility modifications should they be required.

A new power sub-station is required at the NEWPCC to accommodate the additional power demand of the upgrades at the facility. The power supply upgrade is being delivered as a separate project from the larger NEWPCC upgrade to allow for early procurement of long-lead items such as transformers, to ensure that power is available when needed.

The delivery method for NEWPCC Power Supply Upgrade Project is design build (DB). Upgrades for the NEWPCC Biological Nutrient Removal (BNR) Project will be a combination of DB and design bid build (DBB) procurement models.

The upgraded facility will have an economical whole-life cost and be an efficient and safe workplace for operational personnel. In addition, the plant must operate continuously during the work and meet current effluent limits. The impact of construction and commissioning to the treatment's facility capability will be minimized as much as possible.

The Adopted Budget to date for the NEWPCC – Nutrient Removal/Upgrade is \$794.61 million (Class 5 Estimate). The NEWPCC – Nutrient Removal/Upgrade adopted project budget includes the following Project Identifications:

Project ID	Project Year	Adopted Budget
2031001304 ¹	2004	\$ 213,958
2031001310 ¹	2010	\$ 304,829
203110013B	2012 - 2016	\$ 794,091,171
Total Adopted Budget		\$ 794,609,958

¹ Does not appear in the Capital Expenditures Monthly Report as the funds have been expended and it is designated as a closed Project ID.

Based on the Manitoba Sustainable Development (the Regulator) approval of the NEWPCC Master Plan, the future NEWPCC BNR Project is to be completed by the end of December 2019.

The Executive Project Sponsor is the Director of Water and Waste. The Project Manager is Remi Adedapo, M.A.Sc., PMP, P. Eng.

2. MAJOR CAPITAL PROJECT STEERING COMMITTEE

Administrative policy for projects with capital cost exceeding \$20 million requires formation of Major Capital Project Steering Committee. This threshold was approved by Council on October 28, 2015. Any project reporting to Standing Policy Committee on Finance under the previous \$10 million threshold will continue to report. The Committee has been formed and its members are:

Doug McNeil, Chief Administrative Officer
Georges Chartier, Manager of Infrastructure Planning, Corporate Finance Department
Moira Geer, Acting Director of Water and Waste
Lucy Szkwarek, Acting Manager of Finance and Administration, Water and Waste
Jackie Veilleux, Project Director, Winnipeg Sewage Treatment Program, Water and Waste

The Committee has reviewed this report and recommended that the report be sent to the Standing Policy Committee on Finance.

3. RISKS AND RISK MITIGATION STRATEGIES

There are risks associated with cost and schedule for a project this large and complex, especially at the early stage. In addition, the final bid amounts for projects are unknown until the project agreement is finalized with the design builder. The Adopted Budget to date, \$794.61 million, is based on a Class 5 cost estimate which has an Association for the Advancement of Cost Engineering (AACE) expected accuracy range of -50% and + 100% or \$397.31 million to \$1,589.22 million.

In consultation with our engineering advisors it was necessary to make estimates about the pace of engineering design and the pace of construction. Any delays typically result in increases in cost.

An ongoing risk management strategy has been implemented for the NEWPCC Power Supply Project. It includes a proactive process of identifying risks, performing qualitative and quantitative risk analyses, creating response plan strategies and ongoing monitoring.

The Winnipeg Sewage Treatment Program (WSTP), the design consultant, and key City stakeholders for the NEWPCC Power Supply Project are scheduled to perform formal risk and opportunity analyses at the following project milestones:

- End of Project Definition Design Phase – this analysis has been completed
- End of Preliminary Design phase – this analysis is being scheduled

Since detailed design and construction will be carried out through a DB contract, the WSTP will be transferring as much risk as reasonable to the design builder.

A project risk register will be developed for each separate project under the NEWPCC budget. Currently a risk register has been developed for the NEWPCC Power Supply project and contains over 30 specific cost and schedule risks associated with design, procurement, construction, operation and unknown events. The project will also incorporate structured Hazard and Operability Analysis and Construction Hazard Assessment Implication Review. A risk register for the NEWPCC Upgrade will be developed after the Project Definition Phase is complete.

Critical risks associated with the NEWPCC Power Supply include:

NEWPCC Power Supply Upgrade Risk Matrix ¹	
Risk Statement and Explanation	Mitigation
There are tight project constraints associated with the installation/removal of high voltage (HV) lines into the plant by MB Hydro as this work can only be carried out in the spring or fall. This may result in project delays.	Ongoing review of project concept and load requirements with Manitoba Hydro.
If power failures occur during construction when no line redundancy exists, Project delays and process upset may occur, resulting in additional costs for remediation, and lack of power for new plant facilities.	Provide backup capacity as part of the design and install temporary equipment early to be available as backup.
A safety issue as a result of work near energized high voltage equipment, project delay could occur resulting in additional costs for safety measures and longer project duration.	The design build RFP to require specific safety practices for work around HV equipment (safety watcher) as well as the development of very detailed step-by-step work execution plan and close monitoring to maintain adherence.
Old electrical equipment and building parts may contain asbestos.	Provide existing asbestos surveyed list in DB RFP. Include a process in the RFP for identifying and handling unidentified asbestos and include a requirement for mandatory asbestos training for all DB construction staff.
Delays in equipment delivery may result in project delay.	Expedite construction schedule and contractor awards.

¹Risk Matrix is arranged vertically from higher to lower assessed risk

4. CHANGES FROM LAST REPORT

NEWPCC Power Supply Upgrade:

The Project Definition Report – 100% Complete has been accepted. The 60% preliminary design is complete and has been submitted for review. The Request for Qualifications (RFQ) for the power supply design builder has closed and is in the evaluation process.

The cost consultant contract to estimate the construction costs of the NEWPCC Power Supply Upgrade Project for internal purposes has been awarded.

NEWPCC Upgrade:

The RFP to engage a consulting firm to act as the design build owner’s advocate and the design bid build consultant for the NEWPCC Upgrade closed in July 2015 and, based on the authority delegated by Council on May 19, 2010, the CAO approved award of the contract to AECOM.

The kickoff meeting was held with AECOM, and AECOM is working on the Project Definition Report.

5. ISSUES/RISKS REQUIRING FURTHER ATTENTION

Cost Risk

The current project budget for the NEWPCC Upgrade Project is \$794.61 million and is based on a Class 5 estimate with an expected accuracy range of between -50% and +100%. It is anticipated that the estimate will be refined based on cost estimates from design consultants for the NEWPCC Power Supply and the NEWPCC Upgrade Projects at the completion of the conceptual design and preliminary design phases.

A City-owned communications tower is located on the land proposed for the NEWPCC Upgrade and therefore must be removed prior to the construction of the NEWPCC Upgrade. Costs associated with moving this tower are currently estimated to be \$862,400. The estimate is based on a Class 4 cost estimate with an expected accuracy range of between -30% to +60%. This cost is not included in the current cost estimate or budget and will be included in the 2017 budget process. The relocation will require public consultation.

A Thermal Hydrolysis with Mesophilic Anaerobic Digestion (TH-MAD) process is proposed to be installed as part of the NEWPCC Upgrade based on the Biosolids Master Plan. The TH-MAD process will generate more bio-gas than the existing process and will also require a significant amount of high pressure steam to aid the sludge digestion. This bio-gas could be used as an energy source for the boilers to produce the steam for the TH-MAD process or it could be used by a combined heat and power (CHP) facility to produce both steam and electricity. The steam from the CHP could be used by the TH-MAD process while the electricity produced could be used to offset electricity costs.

The owner's advocate for the NEWPCC Upgrade will develop a business case to determine the viability of building and using a CHP facility versus the use of boilers for the bio-gas. Costs related to the design construction of the CHP facility have not been included in the Biosolids – Alternative Disposal Delivery and Management System budget or the NEWPCC - Nutrient Removal/Upgrade budget. These costs may be added to the NEWPCC budget for Council review if justified by the business case.

It is an AACE International-accepted practice that cost estimates are adjusted as design progresses.

6. SCHEDULE

Key schedule milestones for the NEWPCC Power Supply Upgrade project's professional engineering services, as provided by the consultant, are as follows:

NEWPCC Power Supply Upgrade		
Milestone Description	Timeline	
	Previous Report	This Report
Complete Project Definition Report	November 2015	November 2015
Complete Preliminary Design Report	March 2016	June 2016
Issue Design Build RFP	May 2016	June 2016
Design Builder Contract Award	February 2017	February 2017

Detailed design and construction schedule for the NEWPCC Power Supply Upgrade Project will be provided upon project award to the design builder. Completion of the Preliminary design

report and issue of the Design builder's RFP is not anticipated to result in delays to the NEWPCC Upgrade Project.

The project schedule for the NEWPCC Upgrade is under review. The project completion date of December 2019 is not achievable. The following key schedule milestones for the NEWPCC Upgrade project's professional engineering services, as provided by the consultant are as follows:

NEWPCC Upgrade		
Milestone Description	Timeline	
	Previous Report	This Report
Complete Project Definition Report	N/A	April 2017
Complete Preliminary Design Report	N/A	March 2018
Issue Design Build RFP	N/A	March 2018
Design Builder Contract Award	N/A	May 2019

More detail project schedule information will be developed upon the completion of the project preliminary design phase and will be updated in future reports.

7. FINANCIAL ANALYSIS

The status of current Requests for Proposal and Bid Opportunities are as follows:

RFP or Bid Opportunity	Description	Current Status	Contract Value (GST & MRST extra as applicable)
40-2014	Professional Engineering Consulting Services for the NEWPCC Power Supply Upgrade – Phase 1	Contract awarded to KGS Group Inc.	\$1,180,110
506-2014	Supply and Delivery of a Struvite Recovery System	Pre-selection awarded to Ostara Nutrient Recovery Technologies Inc.	TBD
10-2015	Fairness Advisor for the NEWPCC Power Supply Upgrade Project	Contract awarded to Knowles Consultancy Services Inc.	\$37,620
182-2015	Professional Engineering Consulting Services for the North End Sewage Treatment Plant (NEWPCC) Upgrade – Phase 1	Awarded to AECOM Canada Ltd.	\$16,015,439
816-2015	Cost Consultant for the NEWPCC Power Supply Upgrade Project	Contract awarded to Hanscomb Limited	\$45,040

RFP or Bid Opportunity	Description	Current Status	Contract Value (GST & MRST extra as applicable)
599-2015 A	Request for Qualifications for Design Build of the City of Winnipeg's North End Sewage Treatment Plant Power Supply Upgrade Project	Evaluation in Progress	N/A*
	Total		\$17,278,209

*This is the first stage of two stage process and the contract value is in the second stage.

Project Funding

The approved capital and current projected budget are as follows:

YEAR	CAPITAL PROGRAM	ACTUAL + PROJECTED CASH FLOWS	CUMULATIVE CAPITAL BUDGET REMAINING
Up to 2016	794,610,000 ¹	8,096,000	786,514,000
2017		12,782,000	773,732,000
2018		29,542,000	744,190,000
2019		284,515,000	459,675,000
Beyond 2019		459,675,000	0
Total	794,610,000 ¹	794,610,000	

¹Capital budget approved by Council including 2016

A summary of the budget to forecast comparison is included in Appendix 1 (attached).

Overall Sewage Treatment Program Funding

The Province of Manitoba has committed \$234.8 million towards the sewage treatment plant upgrades:

- \$25 million is committed from the Canada Strategic Infrastructure Fund program.
- \$11 million is committed from the Green Infrastructure Fund program.
- \$3.8 million is committed from the 2004 Urban Capital Projects Allocation.
- \$195 million committed by the Province of Manitoba in its 2007 Throne Speech.

The Provincial commitment does not include an additional \$100 million in provincial funding announced in the 2015 Throne Speech as there is currently insufficient information regarding the details of the proposal.

The City projects provincial funding of \$195 million towards the NEWPCC Upgrade out of the total \$234.8 million committed to sewage treatment plant upgrades. The balance of \$599.61 million will be funded using a combination of cash, Environmental Projects reserve and debt funding. Each of these sources is internally funded by rates as forecast in the Council approved rate report.

There are no federal funds committed for this project. Funding for the NEWPCC and the WSTP is outlined in Appendix 2 (attached).

The Department is recommending inclusion of Biosolids as there is no government funding for this project.

8. OTHER

Winnipeg Sewage Treatment Program (WSTP)

Under the WSTP Veolia will provide advice to the City of Winnipeg in the design and construction of the NEWPCC project. As indicated in the latest WSTP Annual Report (tabled at City Council on July 15, 2015,) Veolia is delivering value to the City of Winnipeg. In this project, the City of Winnipeg is benefitting from:

- Provision of expert advice on NEWPCC upgrade and expansion
- Share in the risks of the capital project delivery

FINANCIAL IMPACT

Financial Impact Statement

Date: **May 17, 2016**

Project Name:

NORTH END SEWAGE TREATMENT PLANT (NEWPCC) BIOLOGICAL NUTRIENT REMOVAL UPGRADE FINANCIAL STATUS REPORT NO. 7 FOR THE PERIOD FROM JANUARY 1, 2016 TO March 31, 2016

COMMENTS:

As this report is submitted for informational purposes only, there is no financial impact associated with this recommendation.

Lucy Szkwarek, CPA, CGA
Acting Manager of Finance and Administration

CONSULTATION

In preparing this report there was consultation with:

N/A

OURWINNIPEG POLICY ALIGNMENT

02-2 Environment

The NEWPCC Biological Nutrient Removal Upgrade will reduce the environmental impact of our citizens on the Red River and the downstream lakes and rivers. It is in collaboration with the Regulatory Licence requirements issued by the Province of Manitoba.

SUBMITTED BY

Department: Water and Waste Department
Division: Engineering Services Division
Prepared by: R.Y. Adedapo, P. Eng.
Date: May 20, 2016
File No.: S-972

c: Major Capital Project Steering Committee (email)
J. Veilleux, P. Eng., Water and Waste Department (email)

ATTACHMENTS:

Appendix 1 – NEWPCC Upgrade Estimated Costs and Project Costs to Complete
Appendix 2 – Funding: North End Sewage Treatment Plant (NEWPCC) and Winnipeg Sewage Treatment Program (WSTP)

**NEWPCC UPGRADE
WATER AND WASTE DEPARTMENT - ENGINEERING DIVISION
APPENDIX 1
As at April 21, 2016**

COMPONENTS	COSTS				PROJECTED COSTS TO COMPLETE				TOTAL	VARIANCE	
	Approved Budgeted to Date ¹	Costs Incurred up to last report	Costs submitted this report	Total Costs Incurred to Date (per G/L) 21-Apr-16	2016	2017	2018	2019	Total Costs Remaining to Complete	Total Project Cost	Variance from Budget (Unfavorable)
A PROFESSIONAL SERVICES²	57,196,000	2,971,485	272,922	3,244,407	4,313,593	9,599,000	12,065,000	8,183,000	19,791,000	57,196,000	0
B CONSTRUCTION	620,031,000	102,000	0	102,000	436,000	3,183,000	17,477,000	276,332,000	322,501,000	620,031,000	0
C CONTINGENCIES	117,383,000	0	0	0	0	0	0	0	117,383,000	117,383,000	0
TOTALS	794,610,000	3,073,485	272,922	3,346,407	4,749,593	12,782,000	29,542,000	284,515,000	459,675,000	794,610,000	0

Percentage Complete **0.42%**

¹ Total budget of \$794.61 Million for the NEWPCC Upgrade and Distribution of costs to Components A, B and C was done by the Water and Waste Department. These are estimates and will be revised as the project progresses.

² Professional Services include Professional Engineering Services, other expert design and cost review, overhead and administration charges

Funding: North End Sewage Treatment Plant (NEWPCC) and Winnipeg Sewage Treatment Program (WSTP)
Appendix 2

1) Funding for the NEWPCC is as follows:

NEWPCC Nutrient Removal/Upgrade (in \$millions)	Total Cost	Funded to Date		Funding Pending		Total Funding		City Share of Costs
		Canada	Manitoba	Canada	Manitoba	Canada	Manitoba	
Provincial Funding								
Environment Act Licence								
Driven	466.00		33.54		161.46	-	195.00	271.00
Other	328.61							328.61
Estimated Program Costs	794.61		33.54		161.46	-	195.00	599.61

2) Funding for the Winnipeg Sewage Treatment Programs is as follows:

WSTP All Projects (in \$millions)	Total Cost	Funded to Date		Funding Pending		Total Funding		City Share of Costs
		Canada	Manitoba	Canada	Manitoba	Canada	Manitoba	
WEWPCC Biological Nutrient Removal	33.23	5.07	8.19			5.07	8.19	19.97
NEWPCC Centrate and UV Disinfection	52.08	5.59	14.54			5.59	14.54	31.95
SEWPCC Nutrient Removal/Expansion	335.60	7.05	8.88	35.29	8.20	42.34	17.08	276.18
NEWPCC Nutrient Removal/Upgrade	794.61		33.54		161.46		195.00	599.61
Estimated Program Costs	1,215.52	17.71	65.15	35.29	169.66	53.00	234.81	927.71

Notes:

- WEWPCC Biological Nutrient Removal and NEWPCC Centrate and UV Disinfection have been completed.