

**Minutes - Standing Policy Committee on Finance - September 15, 2016**

**REPORTS**

**Item No. 15            North End Sewage Treatment Plant (NEWPCC) Biological Nutrient  
Removal Upgrade Financial Status Report No. 8 for the Period  
from April 1, 2016 to June 30, 2016**

**STANDING COMMITTEE DECISION:**

The Standing Policy Committee on Finance concurred in the recommendation of the Winnipeg Public Service and received the report as information.

**Minutes - Standing Policy Committee on Finance - September 15, 2016**

DECISION MAKING HISTORY:

Moved by Councillor Gillingham,

That the recommendation of the Winnipeg Public Service be concurred in.

Carried

# ADMINISTRATIVE REPORT

**Title:** NORTH END SEWAGE TREATMENT PLANT (NEWPCC) BIOLOGICAL NUTRIENT REMOVAL UPGRADE FINANCIAL STATUS REPORT NO. 8 FOR THE PERIOD FROM APRIL 1, 2016 TO JUNE 30, 2016

**Critical Path:** Standing Policy Committee on Finance

## AUTHORIZATION

Author	Department Head	CFO	CAO
G.K. Patton, P. Eng. Manager of Engineering Services	C. W. Carroll, P. Eng. Acting Director, Water and Waste Department	M. Ruta	D. McNeil

## EXECUTIVE SUMMARY

This report identifies the financial status and significant events for the North End Sewage Treatment Plant (NEWPCC) Biological Nutrient Removal Upgrading and Expansion for the period April 1, 2016 to June 30, 2016. The NEWPCC Power Supply project, which is proceeding as a Design Build, is currently on budget and is trending behind schedule. A delayed delivery of this project will not impact any future projects. The NEWPCC main Upgrade Project, the majority of which is also proceeding as a Design Build, is currently on budget but is behind schedule. The project completion date of December 2019 will not be achieved.

## RECOMMENDATIONS

That this report be received as information.

## REASON FOR THE REPORT

Administrative Directive No. FM-004 requires quarterly reporting to the Standing Policy Committee on Finance.

## IMPLICATIONS OF THE RECOMMENDATIONS

There are no implications associated with receiving this report as information.

## HISTORY / DISCUSSION

### DISCUSSION:

#### 1. THE PROJECT

The goal of this project is to upgrade the North End Sewage Treatment Plant (NEWPCC) to meet new Regulatory Licence requirements regarding the maximization of nutrients and biosolids reuse and new effluent limits for nitrogen and phosphorous. The upgrade will also add wet weather treatment capability; add a new facility to treat the sludge from all three plants (based on recommendation to council) and replace end-of-life equipment. The Project design will accommodate expected influent flows and loads to 2037. It will also take into account future regulatory trends and long term planning to year 2067 to facilitate effective process or facility modifications should they be required.

A new power sub-station is required at the NEWPCC to accommodate the additional power demand of the upgrades at the facility. The power supply upgrade is being delivered as a separate project from the main NEWPCC upgrade to allow for early procurement of long-lead items such as transformers, to ensure that power is available when needed.

The delivery method for NEWPCC Power Supply Upgrade Project is design build (DB). The main NEWPCC Upgrade Project will be a combination of DB and design bid build (DBB) procurement models.

The upgraded facility will have an economical whole-life cost and be an efficient and safe workplace for operational personnel. In addition, the plant must operate continuously during the work and meet current effluent limits. The impact of construction and commissioning to the treatment's facility capability will be minimized as much as possible.

The Adopted Budget to date for the NEWPCC – Nutrient Removal/Upgrade is \$794.61 million (Class 5 Estimate). The NEWPCC – Nutrient Removal/Upgrade adopted project budget includes the following Project Identifications:

Project ID	Project Year	Adopted Budget
2031001304 <sup>1</sup>	2004	\$ 213,958
2031001310 <sup>1</sup>	2010	\$ 304,829
203110013B	2012 - 2016	\$ 794,091,171
Total Adopted Budget		\$ 794,609,958

<sup>1</sup> Does not appear in the Capital Expenditures Monthly Report as the funds have been expended and it is designated as a closed Project ID.

The Executive Project Sponsor is the Director of Water and Waste. The Project Manager is Remi Adedapo, M.A.Sc., PMP, P. Eng.

## **2. MAJOR CAPITAL PROJECT STEERING COMMITTEE**

Administrative policy for projects with capital cost exceeding \$20 million requires formation of Major Capital Project Steering Committee. This threshold was approved by Council on October 28, 2015. The Committee has been formed and its members are:

Doug McNeil, Chief Administrative Officer  
Georges Chartier, Manager of Infrastructure Planning, Corporate Finance Department  
Moirra Geer, Acting Director of Water and Waste  
Lucy Szkwarek, Acting Manager of Finance and Administration, Water and Waste  
Jackie Veilleux, Project Director, Winnipeg Sewage Treatment Program, Water and Waste

The Committee has reviewed this report and recommended that the report be sent to the Standing Policy Committee on Finance.

## **3. RISKS AND RISK MITIGATION STRATEGIES**

There are risks associated with cost and schedule for a project this large and complex especially at the early stage. In addition, the final bid amounts for projects are unknown until the project agreement is finalized with the design builder. The Adopted Budget to date, \$794.61 million, is based on a Class 5 cost estimate which has an Association for the Advancement of Cost Engineering (AACE) expected accuracy range of -50% and + 100% or \$397.31 million to \$1,589.22 million.

In consultation with our engineering advisors it was necessary to make estimates about the pace of engineering design and the pace of construction. Any delays typically result in increases in cost.

An ongoing risk management strategy has been implemented for the NEWPCC Power Supply Project. It includes a proactive process of identifying risks, performing qualitative and quantitative risk analyses, creating response plan strategies and ongoing monitoring.

The Winnipeg Sewage Treatment Program (WSTP), the design consultant and key City stakeholders for the NEWPCC Power Supply Project are scheduled to perform formal risk and opportunity analyses at the following project milestones:

- End of Project Definition Design Phase – this analysis has been completed
- End of Preliminary Design Phase – this analysis has been completed

Since detailed design and construction will be carried out through a DB contract, the WSTP will be transferring as much risk as reasonable to the design builder.

A project risk register will be developed for each separate project under the NEWPCC budget. Currently a risk register has been developed for the NEWPCC Power Supply project and contains over 30 specific cost and schedule risks associated with design, procurement, construction, operation and unknown events. The project will also incorporate structured Hazard and Operability Analysis and Construction Hazard Assessment Implication Review. A risk register for the NEWPCC Upgrade will be developed after the Project Definition Phase is complete.

Critical risks associated with the NEWPCC Power Supply include:

<b>NEWPCC Power Supply Upgrade Risk Matrix<sup>1</sup></b>	
<b>Risk Statement and Explanation</b>	<b>Mitigation</b>
There are tight project constraints associated with the installation/removal of high voltage (HV) lines into the plant by MB Hydro as this work can only be carried out in the spring or fall. This may result in project delays.	Ongoing review of project concept and load requirements with Manitoba Hydro.
If power failures occur during construction when no line redundancy exists, Project delays and process upset may occur, resulting in additional costs for remediation, and lack of power for new plant facilities.	Provide backup capacity as part of the design and install temporary equipment early to be available as backup.
A safety issue as a result of work near energized high voltage equipment, project delay could occur resulting in additional costs for safety measures and longer project duration.	The design build RFP to require specific safety practices for work around HV equipment (safety watcher) as well as the development of very detailed step-by-step work execution plan and close monitoring to maintain adherence.
Old electrical equipment and building parts may contain asbestos.	Provide existing asbestos surveyed list in DB RFP. Include a process in the RFP for identifying and handling unidentified asbestos and include a requirement for mandatory asbestos training for all DB construction staff.
Delays in equipment delivery may result in project delay.	Expedite construction schedule and contractor awards.
Safety issues could occur as a result of increased traffic on the NEWPCC site.	The DB contractor will be required to develop a construction traffic management plan and be restricted off certain areas of the plant.

<sup>1</sup> Risk Matrix is arranged vertically from higher to lower assessed risk

#### **4. CHANGES FROM LAST REPORT**

##### **NEWPCC Power Supply Upgrade:**

The Preliminary Design Report – 100% Draft has been submitted for review. The Request for Qualifications (RFQ) for the power supply design builder has closed and is in the pre-selection process.

##### **NEWPCC Upgrade:**

The RFP to engage a consulting firm to act as the design build owner’s advocate and the design bid build consultant for the NEWPCC Upgrade closed in July 2015 and, based on the authority delegated by Council on May 19, 2010, the CAO approved award of the contract to AECOM.

AECOM is currently working on the conceptual design/project definition aspect of the project. As part of AECOM’s Conceptual Layout Options review, it was determined that the NEWPCC expansion will require additional space than what is currently available on the immediate site east of the existing Canadian Pacific Rail Line. It will therefore be necessary to use the parcel of land owned by the City of Winnipeg (under the Water and Waste Department jurisdiction) just

west of the plant site as part of this upgrade. This parcel of land is bounded to the north by the future Chief Peguis Extension and to the west by Ferrier Street. This land is currently zoned appropriately to permit the expansion of the existing sewage treatment plant.

## **5. ISSUES/RISKS REQUIRING FURTHER ATTENTION**

### **Cost Risk**

The current project budget for the NEWPCC Upgrade Project is \$794.61 million and is based on a Class 5 estimate with an expected accuracy range of between -50% and +100%. It is anticipated that the estimate will be refined based on cost estimates from design consultants for the NEWPCC Power Supply and the NEWPCC Upgrade Projects at the completion of the conceptual design and preliminary design phases.

A City-owned communications tower is located on the land proposed for the NEWPCC Upgrade and therefore must be removed prior to the construction of the NEWPCC Upgrade. Costs associated with moving this tower are currently estimated to be \$862,400. The estimate is based on a Class 4 cost estimate with an expected accuracy range of between -30% to +60%. This cost has been included in the 2017 budget process for Council review. A public consultation has been carried out for the proposed relocation of the communication tower to a City-owned parcel of land north of the future Chief Peguis Extension and east of Ferrier Street.

A Thermal Hydrolysis with Mesophilic Anaerobic Digestion (TH-MAD) process is proposed to be installed as part of the NEWPCC Upgrade based on the Biosolids Master Plan. The TH-MAD process will generate more bio-gas than the existing process and will also require a significant amount of high pressure steam to aid the sludge digestion. This bio-gas could be used as an energy source for the boilers to produce the steam for the TH-MAD process or it could be used by a combined heat and power (CHP) facility to produce both steam and electricity. The steam from the CHP could be used by the TH-MAD process while the electricity produced could be used to offset electricity costs.

The owner's advocate for the NEWPCC Upgrade will develop a business case to determine the viability of building and using a CHP facility versus the use of boilers for the bio-gas. Costs related to the design construction of the CHP facility have not been included in the Biosolids – Alternative Disposal Delivery and Management System budget or the NEWPCC - Nutrient Removal/Upgrade budget. These costs may be added to the NEWPCC budget for Council review if justified by the business case.

It is an AACE International-accepted practice that cost estimates are adjusted as design progresses.

Provincial funding of \$195 million was committed in 2007; to date the City has received \$33.5 of this commitment.

## 6. SCHEDULE

Key schedule milestones for the NEWPCC Power Supply Upgrade project's professional engineering services, as provided by the consultant, are as follows:

<b>NEWPCC Power Supply Upgrade</b>		
<b>Milestone Description</b>	<b>Timeline</b>	
	<b>Previous Report</b>	<b>This Report</b>
Complete Project Definition Report	November 2015	November 2015 <sup>1</sup>
Complete Preliminary Design Report	June 2016	September 2016
Cost Report		January 2017 <sup>2</sup>
Issue Design Build RFP	June 2016	September 2016
Design Builder Contract Award	February 2017	May 2017

<sup>1</sup> Consultant Class 5 Estimate

<sup>2</sup> Consultant Class 3 Estimate

Detailed design and construction schedule for the NEWPCC Power Supply Upgrade Project will be provided upon project award to the design builder. Completion of the Preliminary design report and issue of the Design builder's RFP is not anticipated to result in delays to the NEWPCC Upgrade Project.

The project schedule for the NEWPCC Upgrade is under review. The project completion date of December 2019 is not achievable due to the size and complexity of this project. The following key schedule milestones for the NEWPCC Upgrade project's professional engineering services, as provided by the consultant are as follows:

<b>NEWPCC Upgrade</b>		
<b>Milestone Description</b>	<b>Timeline</b>	
	<b>Previous Report</b>	<b>This Report</b>
Complete Project Definition Report	April 2017	April 2017 <sup>1</sup>
Complete Preliminary Design Report	March 2018	March 2018
Cost Report		July 2018 <sup>2</sup>
Issue Design Build RFP	March 2018	March 2018
Design Builder Contract Award	May 2019	May 2019

<sup>1</sup> Consultant Class 5 Estimate

<sup>2</sup> Consultant Class 3 Estimate

More detail project schedule information will be developed upon the completion of the project preliminary design phase and will be updated in future reports.



## 7. FINANCIAL ANALYSIS

The status of current Requests for Proposal and Bid Opportunities are as follows:

RFP or Bid Opportunity	Description	Current Status	Contract Value (GST & MRST extra as applicable)
40-2014	Professional Engineering Consulting Services for the NEWPCC Power Supply Upgrade – Phase 1	Contract awarded to KGS Group Inc.	\$1,180,110
506-2014	Supply and Delivery of a Struvite Recovery System	Pre-selection awarded to Ostara Nutrient Recovery Technologies Inc.	TBD
10-2015	Fairness Advisor for the NEWPCC Power Supply Upgrade Project	Contract awarded to Knowles Consultancy Services Inc.	\$37,620
182-2015	Professional Engineering Consulting Services for the North End Sewage Treatment Plant (NEWPCC) Upgrade – Phase 1	Awarded to AECOM Canada Ltd.	\$16,015,439
816-2015	Cost Consultant for the NEWPCC Power Supply Upgrade Project	Contract awarded to Hanscomb Limited	\$45,040
599-2015 A	Request for Qualifications for Design Build of the City of Winnipeg's North End Sewage Treatment Plant Power Supply Upgrade Project	Evaluation in Progress	N/A*
	Total		\$17,278,209

\*This is the first stage of two stage process and the contract value is in the second stage.

### Project Funding

The approved capital and current projected budget are as follows:

YEAR	CAPITAL PROGRAM	ACTUAL + PROJECTED CASH FLOWS	CUMULATIVE CAPITAL BUDGET REMAINING
Up to 2016	794,610,000 <sup>1</sup>	7,660,000	786,950,000
2017		12,842,000	774,108,000
2018		27,042,000	747,066,000
2019		94,515,000	652,551,000
Beyond 2019		652,551,000	0
Total	794,610,000 <sup>1</sup>	794,610,000	

<sup>1</sup>Capital budget approved by Council including 2016

A summary of the budget to forecast comparison is included in Appendix 1 (attached). The Appendix reflects the award of the DB Contractor for the NEWPCC Power Supply Upgrade and the main NEWPCC Upgrade Projects in 2017 and 2019 respectively.

### **Overall Sewage Treatment Program Funding (NEWPCC, SEWPCC, WEWPCC)**

The Province of Manitoba has committed \$234.8 million towards the sewage treatment plant upgrades:

- \$25 million is committed from the Canada Strategic Infrastructure Fund program.
- \$11 million is committed from the Green Infrastructure Fund program.
- \$3.8 million is committed from the 2004 Urban Capital Projects Allocation.
- \$195 million committed by the Province of Manitoba in its 2007 Throne Speech.

The Provincial commitment does not include an additional \$100 million in provincial funding announced in the 2015 Throne Speech as there is currently insufficient information regarding the details of the proposal.

### **NEWPCC Nutrient Removal/Upgrade Funding**

The City projects provincial funding of \$195 million towards the NEWPCC Upgrade out of the total \$234.8 million committed to sewage treatment plant upgrades. The balance of \$599.61 million will be funded using a combination of cash, Environmental Projects reserve and debt funding. Each of these sources is internally funded by rates as forecast in the Council approved rate report.

There are no federal funds committed for this project.

Funding for the NEWPCC and the WSTP is outlined in Appendix 2 (attached).

## **8. OTHER**

### **Winnipeg Sewage Treatment Program (WSTP)**

Under the WSTP Veolia will provide advice to the City of Winnipeg in the design and construction of the NEWPCC project. As indicated in the latest WSTP Annual Report (proposed to be tabled at Standing Policy Committee on Water and Waste, Riverbank Management and the Environment meeting September 8, 2016) Veolia is delivering value to the City of Winnipeg. In this project, the City of Winnipeg is benefitting from:

- Provision of expert advice on NEWPCC upgrade and expansion
- Share in the risks of the capital project delivery

## FINANCIAL IMPACT

### **Financial Impact Statement**

Date: **July 27, 2016**

#### **Project Name:**

**NORTH END SEWAGE TREATMENT PLANT (NEWPCC) BIOLOGICAL NUTRIENT REMOVAL UPGRADE FINANCIAL STATUS REPORT NO. 8 FOR THE PERIOD FROM APRIL 1, 2016 TO JUNE 30, 2016**

#### **COMMENTS:**

As this report is submitted for informational purposes only, there is no financial impact associated with this recommendation.

*"Original signed by L. Szkwarek, CPA, CGA"*

Lucy Szkwarek, CPA, CGA

Acting Manager of Finance and Administration

## CONSULTATION

In preparing this report there was consultation with:

N/A

## OURWINNIPEG POLICY ALIGNMENT

### **02-2 Environment**

The NEWPCC Biological Nutrient Removal Upgrade will reduce the environmental impact of our citizens on the Red River and the downstream lakes and rivers. It is in collaboration with the Regulatory Licence requirements issued by the Province of Manitoba.

## SUBMITTED BY

Department: Water and Waste Department  
Division: Engineering Services Division  
Prepared by: R.Y. Adedapo, M.A.Sc., PMP, P. Eng.  
Date: August 11, 2016  
File No.: S-972

c: Major Capital Project Steering Committee (email)

#### **ATTACHMENTS:**

Appendix 1 – NEWPCC Upgrade Estimated Costs and Project Costs to Complete  
Appendix 2 – Funding: North End Sewage Treatment Plant (NEWPCC) and Winnipeg Sewage Treatment Program (WSTP)

**NEWPCC UPGRADE  
WATER AND WASTE DEPARTMENT - ENGINEERING DIVISION  
APPENDIX 1  
As at July 11, 2016**

COMPONENTS	COSTS				PROJECTED COSTS TO COMPLETE				TOTAL	VARIANCE	
	Approved Budgeted to Date <sup>1</sup>	Costs Incurred up to last report	Costs submitted this report	Total Costs Incurred to Date (per G/L) 11-Jul-2016	2016	2017	2018	2019	Total Costs Remaining to Complete	Total Project Cost	Variance from Budget (Unfavorable)
<b>A PROFESSIONAL SERVICES<sup>2</sup></b>	57,196,000	3,244,407	580,721	3,825,128	3,732,872	9,599,000	12,065,000	8,183,000	19,791,000	57,196,000	0
<b>B CONSTRUCTION</b>	620,031,000	102,000	0	102,000	0	3,243,000	14,977,000	86,332,000	515,377,000	620,031,000	0
<b>C CONTINGENCIES</b>	117,383,000	0	0	0	0	0	0	0	117,383,000	117,383,000	0
<b>TOTALS</b>	<b>794,610,000</b>	<b>3,346,407</b>	<b>580,721</b>	<b>3,927,128</b>	<b>3,732,872</b>	<b>12,842,000</b>	<b>27,042,000</b>	<b>94,515,000</b>	<b>652,551,000</b>	<b>794,610,000</b>	<b>0</b>

**Percentage Complete**            **0.49%**

<sup>1</sup> Total budget of \$794.61 Million for the NEWPCC Upgrade and Distribution of costs to Components A, B and C was done by the Water and Waste Department. These are estimates and will be revised as the project progresses.

<sup>2</sup> Professional Services include Professional Engineering Services, other expert design and cost review, overhead and administration charges

**Funding: North End Sewage Treatment Plant (NEWPCC) and Winnipeg Sewage Treatment Program (WSTP)**  
**Appendix 2**

1) Funding for the NEWPCC is as follows:

<b>NEWPCC Nutrient Removal/Upgrade (in \$millions)</b>	<b>Total Cost</b>	<b>Funded to Date</b>		<b>Funding Pending</b>		<b>Total Funding</b>		<b>City Share of Costs</b>
		<b>Canada</b>	<b>Manitoba</b>	<b>Canada</b>	<b>Manitoba</b>	<b>Canada</b>	<b>Manitoba</b>	
Provincial Funding								
Environment Act Licence								
Driven	466.00		33.54		161.46	-	195.00	271.00
Other	328.61							328.61
<b>Estimated Program Costs</b>	<b>794.61</b>		<b>33.54</b>		<b>161.46</b>	<b>-</b>	<b>195.00</b>	<b>599.61</b>

2) Funding for the Winnipeg Sewage Treatment Programs is as follows:

<b>WSTP All Projects (in \$millions)</b>	<b>Total Cost</b>	<b>Funded to Date</b>		<b>Funding Pending</b>		<b>Total Funding</b>		<b>City Share of Costs</b>
		<b>Canada</b>	<b>Manitoba</b>	<b>Canada</b>	<b>Manitoba</b>	<b>Canada</b>	<b>Manitoba</b>	
WEWPCC Biological Nutrient Removal	33.23	5.07	8.19			5.07	8.19	19.97
NEWPCC Centrate and UV Disinfection	52.08	5.59	14.54			5.59	14.54	31.95
SEWPCC Nutrient Removal/Expansion	335.60	7.05	8.88	35.29	8.20	42.34	17.08	276.18
NEWPCC Nutrient Removal/Upgrade	794.61		33.54		161.46		195.00	599.61
<b>Estimated Program Costs</b>	<b>1,215.52</b>	<b>17.71</b>	<b>65.15</b>	<b>35.29</b>	<b>169.66</b>	<b>53.00</b>	<b>234.81</b>	<b>927.71</b>

**Notes:**

- WEWPCC Biological Nutrient Removal and NEWPCC Centrate and UV Disinfection have been completed.