#### Minutes – Standing Policy Committee on Finance – November 8, 2019

#### **REPORTS**

# Item No. 4Fermor Avenue Bridge (Seine River), Underpass and Roadworks,<br/>Project ID: 1804101118 and 1805001916, Quarterly Project Status<br/>Report No. 6 for the Period Ended June 30, 2019

#### STANDING COMMITTEE DECISION:

The Standing Policy Committee on Finance concurred in the recommendation of the Winnipeg Public Service and received as information the financial status of the Fermor Avenue Bridge (Seine River), Underpass and Roadworks project, as contained in this report.

## Minutes – Standing Policy Committee on Finance – November 8, 2019

#### DECISION MAKING HISTORY:

Moved by Councillor Nason,

That the report of the Winnipeg Public Service be received as information.

Carried

# ADMINISTRATIVE REPORT

# Title:Fermor Avenue Bridge (Seine River), Underpass and Roadworks,<br/>Project ID: 1804101118 & 1805001916,<br/>Quarterly Project Status Report No. 6<br/>For the Period Ended June 30, 2019

#### Critical Path: Standing Policy Committee on Finance

#### AUTHORIZATION

Author	Department Head	CFO	CAO
B. Neirinck, P. Eng.	J. Berezowsky	P. Olafson, Interim CFO	M. Ruta, Interim CAO

#### EXECUTIVE SUMMARY

Project On Schedule: Yes 🗹	No 🗆	Project On Adopted Budget: Yes 🛛	No 🗹
Percent of Schedule Complete:	85%	Percent of Adopted Budget Spent:	82%
otal		C Finance on this Project. Expenditures	to-date

\$20,023,196. Currently, the total project Estimate at Completion is \$29,580,500.

Since the previous report, work on the south half of the Seine River Bridge, the north half of the pedestrian/cyclist underpass and various roadworks has been progressing.

In this reporting period, the Real Estate Division completed negotiations with the necessary landowners to obtain the necessary easements and property to completed works on site.

Several slope failures occurred within the reporting period. These slope failures did not result in any damage to the existing infrastructure. However, remedial actions are required to stabilize the slope to prevent further destabilization and remediate the failures. These issues will result in additional project costs.

The 2019 Capital Budget was adopted on March 20, 2019. The 2019 capital budget for the Fermor Bridge Project (#1805001916) was \$500,000 less than the council-approved first call on the 2019 budget. The Public Works Department is preparing a report requesting the approval of the Standing Policy Committee on Infrastructure Renewal and Public Works to transfer budget of \$600,000 to the project. The additional \$100,000 in excess of the \$500,000 difference identified has been requested to increase the limited remaining contingency in the project.

The Advisory Committee has reviewed this report and recommends that the report be sent to the Standing Policy Committee on Finance.

#### RECOMMENDATIONS

That the financial status of the Fermor Avenue Bridge (Seine River), Underpass and Roadworks project, as contained in this report, be received as information.

#### **REASON FOR THE REPORT**

The Asset Management Administrative Standard FM-004 requires all projects with a total estimated cost of \$23 million (2019) or more report quarterly to the Standing Policy Committee on Finance. This threshold is adjusted annually for construction inflation as part of the annual Capital Budget approval. The Standing Policy Committee on Finance may also request reporting on any capital project.

#### IMPLICATIONS OF THE RECOMMENDATIONS

No implications.

#### HISTORY/DISCUSSION

See Appendix C – Key Project Events (History)

#### **Construction** (Update from last report)

Major construction activity onsite resumed in early April. This resulted in reducing traffic to one lane in each direction and utilizing median crossovers to shift traffic to accommodate construction activities. The initial works in April consisted mainly of structural items (bridge and underpass) with roadworks commencing in late April/early May as subsurface conditions permitted.

Work on the pedestrian/cyclist underpass has seen excavation and subsurface works completed and the majority of the structure completed. Remaining works on the pedestrian/cyclist underpass include waterproofing and lighting. It is not anticipated that the underpass will be open for use until the project has reached substantial performance as there is still significant work remaining to complete underground works, pathway connections, excavation and grading in the vicinity of the underpass.

Work on the Seine River Bridge has seen work progress on the abutment repairs, deck repairs, diaphragm repairs and various other components of the rehabilitation.

Works on the road have seen progress for the rehabilitation portion of Fermor Avenue and portions of the reconstruction as staging permits. This includes modifications to the Archibald and Fermor intersection that are currently underway.

In late May, a slope failure occurred along the west limit of the newly installed retaining wall on the south side of Fermor. Upon investigation by the Consultant, the failure did not impact the newly constructed retaining wall. However, the slide mass from the failure entered the Seine River. Currently, the Consultant is working with Riverbank Management Engineer to develop a repair for the failure and to stabilize the slope. In addition, the Consultant will be seeking approval from the Department of Fisheries and Ocean's (DFO) as the resulting work will likely result in an impact to the Seine River. Subsequent to the reporting period, DFO approved the slope stabilization works and we are currently working towards obtaining a Waterway Permit to complete the stabilization works.

In June, an additional failure occurred on the north slope of Fermor between the Seine River and Archibald. Upon investigation, it was determined that this failure was considered a "nuisance failure" as it was shallow in nature and was not likely to result in any immediate damage to nearby infrastructure. However, due to the proximity of the failure to the newly constructed road, and a Contractor currently on-site that is able to complete the repairs, it was decided to further stabilize this slope to protect Fermor from progressive failures in this area. Currently, the Consultant is developing a design to stabilize the slope. This will result in additional cost to the project, it is estimated the project has sufficient contingency to cover the additional costs. Subsequent to the report, the Contractor has commenced stabilization works which are anticipated to be completed by mid to late September.

Table 1 -	- Contracts
-----------	-------------

Bid Opportunity #	Company Name	Description	Original ontract Award Value F & MRST extra as applicable)	E (0v	otal Approved Over- Expenditures ver-Expenditure amount only)	Date of Award	Date of Total Completion	Estimated % Complete
RFP 928-2015	Dillon Consulting Limited	Consulting Services - Preliminary Design	\$ 796,353.00	\$	175,085.00	4-Apr-16	6-Jul-17	100%
RFP 928-2015	Dillon Consulting Limited	Consulting Services - Detailed Design	\$ 1,195,244.00	\$	112,677.00	24-Jul-17	16-Apr-18	100%
RFP 928-2015	Dillon Consulting Limited	Consulting Services - Contract Administration and Post Construction	\$ 1,591,905.00	\$	472,251.00	22-Mar-18		70%
Single Source	Fireseeds North Infrastructure	Independent Road Safety Audit	\$ 53,000.00	\$	500.00	22-Apr-16	26-Jul-16	100%
Single Source	Manitoba Hydro	Relocation/Installation of Street Lights - Three Electrical Service Agreements	\$ 415,408.80	\$	-	28-Dec-17		70%
Bid Opp 1104- 2017	Lafarge Canada Inc.	Supply of Precast Concrete Traffic Barriers	\$ 57,000.00	\$	-	31-Jan-18	15-Apr-18	100%
Single Source	Bell MTS	Underground Plant Relocation	\$ 703,901.00	\$	-	1-Feb-18		99%
Modified Competition	Shurwood Forest	Tree Removal	\$ 51,075.00	\$	-	22-Mar-18		95%
Bid Opp 772- 2017		Bridge Rehabilitation, Pedestrian-Cyclist Underpass Structure and Roadworks	\$ 20,081,663.70	\$	-	19-Apr-18		70%
Single Source		Underground Plant Relocation	\$ 87,173.64		-	26-Apr-18	Mar-19	100%
		Total	\$ 25,032,724.14	\$	760,513.00			

#### **Schedule** (Update from last report)

Work has been progressing steadily since the start of 2019 major construction activities in April.

The Substantial Performance date for this contract is October 31, 2019. However, it is anticipated that this may be delayed by a few weeks as a result of the additional work activities on the project related to the pier column repairs and the slope stabilization works. It is still expected that all lanes of traffic will be open this fall/early winter.

#### Table 2 – Milestones

	Milestones											
	Deliverable	Original Targeted Completion Date	Revised Targeted Completion Date	Actual Completion Date	Estimated % Complete							
1	Preliminary Design	2016 Q4	2017 Q1	2017 Q2	100%							
2	Detailed Design	2018 Q1	2018 Q2	2018 Q2	100%							
3	Construction Contract (B.O. No. 772-2017) Substantial Performance Bridge construction, pedestrian underpass and roadworks completed. All traffic lanes available											
	and pedestrian underpass open.	2019 Q4			85%							
4	Construction Contract (B.O. No. 772-2017) Total Performance Project is fully complete including all seasonal											
	deficiencies and landscaping.	2020 Q3			0%							

#### Risk (Update from last report)

Since the previous report, the contingency is at 0.5% of the total project estimate at completion. The decrease in the project contingency since the previous report is largely due to the forecasted costs for the slope stabilization works.

Negotiations for land acquisition at the Fermor Avenue and St. Anne's Road intersection are complete. A cost has been obtained from the Contractor to complete the sign relocation once the agreements have been formalized. Subsequent to the reporting period, the sign relocation has been completed and restoration activities are nearly complete with landscaping work remaining.

Negotiations for permanent and temporary easements for a pedestrian and cycling pathway are complete. Subsequent to the reporting period, work on the pathway along the Seine River between the pedestrian/cyclist underpass and Niakwa Road have commenced.

Coordination of various third party utilities is required to complete all proposed works. The critical works for the relocation of the Bell MTS duct line have been completed and no longer represent a risk to the project. However, utility coordination for Manitoba Hydro street lighting works and Bell MTS manhole adjustments are still on-going risks to the project.

A change in work order was issued to M.D. Steele for the pier columns repairs and the work is scheduled to commence in September of 2019. The cost for these works has been included in the Financial Forecast.

The slope failures that occurred in this period have become a realized project risk. Contingency had been held to deal with this risk which will now need to be utilized to remediate the failures and stabilize the slopes. The anticipated costs for this work has been included in the Financial Forecast and is a contributing factor to the reduction in overall project contingency.

Table 3 –	Significant	Risks	and Mitigations	Strategies

Ongoing:	
Deterioration of Existing Pier	Conduct exploration to determine the extent of the repair.
g · · · ·	
Project cost exceeding budget	City project manager to monitor project costs with regular
	input from consultant on all project activities. Negotiate a
	reduction in the scope of work of the construction contract
	to increase contingencies
Construction cost increase	Manage changes in the work.
Utility information accuracy	Coordination with utilities to maintain ongoing site utility
	records. Soft digging program to mitigate issues.
Failure of third party utilities to relocate plant as per the	Third party utility design has been completed. Manitoba
project schedule	Hydro will complete the relocation/installation of street and
	pathway lights as the construction contract proceeds
	through the various phases. The City, its consultants, and
	contractors will work closely with third party utilities to
	avoid schedule impacts.
Vehicle, pedestrian and cycling traffic negatively affected	Monitoring of traffic signal timing, ongoing coordination
by construction (e.g. delays)	between major construction projects in the area,
	restricting lane closures during peak periods.
Harm to fish habitat	Avoid fish habitat loss, implement an environmental
	protection plan, construction near waterways to avoid the
	period between April 1 and June 15. Dillon Consulting
	submitted Request for Review to Department of Fisheries
	and Oceans in October 2017. Subsequently, the City
	received a Letter of Advice from the Department of
	Fisheries and Oceans which was incorporated into the
	contract. Dillon has submitted a Waterway Permit
	application to City of Winnipeg in March 2018.
Risk of flooding during and after construction	Schedule construction to avoid flood periods. Girders
	designed to be above flood levels and head slopes
	designed to avoid erosion.
High groundwater	Subsurface excavation for underpass structure and
	adjacent pathways to be completed when groundwater
	level is low.
Settlement of bridge approaches and embankments	Minimize settlements of approach slabs and
	embankments.
Embankment instability	Determine risk mitigation techniques for embankments
	west of the Seine River.
Drainage outfall erosion	Collaborate with hydraulic engineer, utilize temporary and
	permanent erosion protection measures.
Mitigated:	
Failure to acquire the required property and easements	Prioritize the land acquisition process.
Design cost increase	Consultant design team quality control.
Clearing of trees, shrubs, and vegetation	Clearing of trees, shrubs, and vegetation was completed in
	April prior to the required May 15, 2018 deadline.
	Outstanding tree removals will occur after September 30,
	2018.
Barn swallow management	A bird net on the underside of the bridge structure was
	installed prior to May to prevent nesting in the structure.
Failure of third party utilities to relocate plant as per the	Bell MTS has completed the first phase of work at the site
project schedule	in February 2018.
Primary Dike Realignment	Relocation of the primary dike was completed on schedule
	with no issues arising.

#### Financial (Update from last report)

For further information, refer to Appendix B - Financial Forecast

The financial forecast is disclosed in Appendix B. Expenditures to date consist of Professional Services, Construction, and Utility Costs. Expenditures to date total \$20,023,196.

Currently, the total project Estimate at Completion is \$29.581M which is an increase of \$100,000 from the previous report due to the report being prepared for submission to the Standing Policy Committee on Infrastructure Planning and renewal recommending

an additional \$100,000 be transferred to the project.

The Estimate at Completion forecasts \$141,000 in contingencies.

#### **Funding** (Update from last report)

This project is budgeted within two programs being the Regional Streets Renewal program and the Waterways Crossings and Grade Separations program. Funding for the Regional Streets Renewal program is budgeted at the program level and not at the individual project level. Funding sources within the programs include Provincial Funding, Gas Tax, Frontage Levy, Regional Street Renewal Reserve and Cash to Capital. Program Funding is allocated to individual projects within the Regional Streets Renewal Streets Renewal program on a cash flow basis as expenditures are incurred in the program.

As such, it is expected that the funding types allocated to this project will change over the life of the project due to the cash flow impacts of other projects within the Regional Streets Renewal program.

The 2019 Capital Budget was adopted on March 20, 2019. The 2019 capital budget for the Fermor Bridge Project (#1805001916) was \$500,000 less than the council-approved first call on the 2019 budget. The Public Works Department is preparing a report requesting the approval of the Standing Policy Committee on Infrastructure Renewal and Public Works to transfer budget of \$600,000 to the project. The additional \$100,000 in excess of the \$500,000 difference identified has been requested to increase the limited remaining contingency in the project.

Funding Source	Adopted Budget (in thousands)	Amended Budget (in thousands)**	Committed (in thousands)
Class of Estimate	Class 3	Class 1	
Cash to Capital	500	481	481
Province of Manitoba Roads	7,625	4,000	4,000
Frontage Levy	8,375	11,375	11,375
Regional Street Renewal Reserve	8,000	12,927	12,927
Gas Tax Funding		198	198
Frontage Levy (Pending Approval)*		600	600
Total	\$ 24,500	\$ 29,581	\$ 29,581

Table 4 – Project Funding Forecast and Receivable

\* Council approved a first call on the 2019 Fermor Avenue Bridge budget in the amount of \$5.1 million. The adopted 2019 capital budget contains \$4.6 million in 2019. The difference of \$500K is due to the loss of Provincial roads funding. The \$600,000 in additional frontage levy budget represents the recommended budget transfer pending the approval of Standing Policy Committee on Infrastructure Renewal and Public Works.

#### **Property Acquisition** (Update from last report)

The Real Estate Division of the Planning Property and Development Department has completed negotiations for a portion of property to accommodate new roadway geometry at the Fermor Avenue and St. Anne's Road intersection and for easements to accommodate the upgrading of a pedestrian and cycling pathway. As a result, work has progressed for the relocation of the sign at Fermor and St. Anne's and pathway works have commenced along the Seine River between the pedestrian/cycling underpass and Niakwa.

#### Stakeholder Engagements/Communications (Update from last report)

Project details continue to be updated on the project website:

#### www.winnipeg.ca/Fermor

Ongoing project updates are summarized as follows:

• There has been an on-going dialogue with various stakeholders including area residents, businesses, and area Councillors regarding construction staging and access concerns via phone calls, e-mails and in-person meetings.

#### Subsequent Events after Report Period End Date

- The relocation of the sign at the Fermor and St. Anne's intersection was completed.
- An over-expenditure for the Contract Administration and Post Construction Services for Dillon Consulting in the amount of \$472,251.00 was approved by the Acting Interim CFO on August 7, 2019 and is reflected in the contracts table.
- The Public Works Department is preparing a report requesting the approval of the Standing Policy Committee on Infrastructure Renewal and Public Works to transfer budget of \$600,000 to the project.

FINANCIAL IMPACT

#### Financial Impact StatementDate:October 7, 2019

#### **Project Name:**

Fermor Avenue Bridge (Seine River), Underpass and Roadworks, Project ID: 1804101118 & 1805001916, Quarterly Project Status Report No. 6 For the Period Ended June 30, 2019

#### COMMENTS:

There is no financial impact associated with the recommendation of this report. See Appendix B as to the financial status of this project.

"Original Signed by J. Peters, CPA, CGA"

J. Peters, CPA, CGA Acting Manager of Finance & Administration

#### CONSULTATION

This Report has been prepared in consultation with:

n/a

#### **OURWINNIPEG POLICY ALIGNMENT**

01-3 Prosperity Direction 1: Provide efficient and focused civic administration and governance. This report supports the demonstration of accountability through service performance measurement and reporting.

SUBMITTED	SUBMITTED BY										
Department:	Public Works										
Division:	Engineering										
Prepared by:	A. Condon, P. Eng., Streets Project Engineer										

#### **Appendices**

Date:

Appendix A – Key Project Facts Appendix B – Financial Forecast Appendix C – Key Project Events (History)

October 8, 2019

# Appendix A – Key Project Facts

Appendix A – Key Project Facts										
Project Name	Fermor Avenue Bridge (Seine River), Underpass and Roadworks									
Business Owner (Department)	Public Works Department									
Project ID	1804101118 & 1805001916									
Project Sponsor	Brad Neirinck, P.Eng., Manager of Engineering									
Department Responsible for Project Delivery	Public Works Department									
Consultant Engineer (Company Name)	Dillon Consulting Limited									
Adopted Budget	\$25,000,000									
Class of Estimate (Adopted)	Class 3 (-20% to +30%)									
Range of Estimate (Adopted)	\$20,000,000 to \$32,500,000									
Amended Budget	\$29,480,500									
Class of Estimate (Amended)	Class 1 (-5% to +10%)									
Range of Estimate (Amended)	\$28,025,000 to \$32,450,000									
Projec	t Scope									
- Fermor Avenue Bridge over Seine River Rehabilitat	ion									
- Pedestrian and Cycling Underpass under Fermor	Avenue south of Rue Des Meurons									
- Reconstruction of Fermor Avenue from St. Anne's	Road to 300m east of the Seine River									
- Rehabilitation of Fermor Avenue from 300m east o	f the Seine River to Archibald Street									
- Upgrades to Pedestrian and Cycling pathways										
<ul> <li>Professional Services for preliminary design, detai</li> <li>post construction</li> </ul>	led design, contract administration and									

post construction

Utility relocations

- Land acquisition and easements

Major Capital Projects Advisory Committee Membership:

- James Berezowsky, Director of Public Works (Chair)

- Brad Neirinck, Manager of Engineering (Project Sponsor)

Jocelyn Peters, Acting Manager of Finance, Public Works

- Kas Zurek, Design and Contracts Engineer, Water and Waste

- Richard Mahe, Senior Planner, Planning, Property and Development
- Rob Taylor, Manager of Major Capital Project Oversight, Corporate Finance

# Appendix B – Financial Forecast

#### Appendix B - Project 1804101118 (Regional and Local Street Renewal) & 1805001916 (Fermor Avenue Bridge -Seine River) Financial Forecast As at June 30, 2019

		Bu	dge	t (in 000's	)			Expenditure Forecast (in 000's)									5	Surplus	Г				
Project Component Deliverables		Adopted Council Budget Change		Amended Budget		Actual Costs To 30-June-19		Projected Costs 2019 2020					2021	– Total Forecasted Costs		(Deficit) From Amended Budget			Variance Last Report		in		
Engineering, Design and Other	\$	3,816	\$	2,223	\$	6,039	\$	5,063	\$	1,439	\$	102	\$	-	\$	6,604	\$	(565)		\$	(457)	\$	(108)
Construction	\$	17,043	\$	3,038	\$	20,081	\$	14,127	\$	6,823	\$	535	\$	-	\$	21,485	\$	(1,404)		\$	(616)	\$	(788)
Land Acquisition	\$	539	\$	-	\$	539	\$	90	\$	60	\$	-	\$	-	\$	150	\$	389		\$	389	\$	-
Internal Financing/Overhead Costs	\$	1,065	\$	116	\$	1,181	\$	743	\$	385	\$	73	\$	-	\$	1,201	\$	(20)		\$	(20)	\$	-
Contingency	\$	2,037	\$	(896)	\$	1,141	\$	-	\$	-	\$	141	\$	-	\$	141	\$	1,000		\$	204	\$	796
Total Project Budget \$ 24,500		24,500	\$	4,481	\$	28,981	\$	20,023	\$	8,707	\$	851	\$	-	\$	29,581	\$	(600)	E	\$	(500)	\$	(100)
% of Project Budget Spent (Actual Costs to Date / Adopted & Amended Budget)		82%				69%																	

\* The Adopted budget of \$24,500,000 is a result of the 2019 adopted capital budget amount being \$500,000 less than the council approved first call on the 2019 budget.

\*\* The project budget was amended on April 19, 2018 by the Standing Policy Committee on Infrastructure Renewal and Public Works. The amended budget was increased by \$4,500,000. \*\*\* The project budget was amended by a transfer of \$19,500 to a Strategic Municipal Infrastructure Research (SMIR) project in accordance with the council approved policy.

Project #	Adopted Budgets per June Capital C Expenditures Monthly Report			Council Approved Change		nended Budget	Pending Budget Transfer Recommendation: Submitted to SPC IRPW			Required nended Budget	Actual Costs		
1804101118	\$	13,600	\$	1,481	\$	15,081	\$	-	\$	15,081	\$	9,890	
1805001916	\$	10,900	\$ 3,000		\$	13,900	\$	600	\$	14,500	\$	10,133	
Total	\$	24,500	\$	\$ 4,481		28,981	\$	600	\$	29,581	\$	20,023	

## Appendix C – Key Project Events (History)

- On March 22, 2016, the 2016 Capital Budget was adopted by Council and included \$1,000,000.00 for preliminary design in 2016 for the Fermor Avenue Bridge (Seine River).
- On April 4, 2016, the Chief Financial Officer awarded RFP No. 928-2015 (preliminary design) to Dillon Consulting Limited in the amount of \$796,353.00.
- On April 22, 2016, the Director of Public Works awarded a single-source contract for an independent road safety audit to Fireseeds North Infrastructure in the amount of \$53,000.
- On June 22, 2016, the Director of Public Works approved an over-expenditure for preliminary design to Dillon Consulting Limited in the amount of 12.6% or \$100,000.00.
- On November 29, 2016, invitations and a news release advising the public of the upcoming information session for the preliminary design were posted to the project website.
- On December 13, 2016 the public information session for the preliminary design was held at the Southdale Community Centre.
- On December 13, 2016, the 2017 Capital Budget was adopted by Council and included \$1,200,000 for detailed design and property acquisition in 2017 for the Fermor Avenue Bridge (Seine River).
- On April 3, 2017, the Director of Public Works approved an over-expenditure for the independent road safety audit completed by Fireseeds North Infrastructure in the amount of 0.9% or \$500.
- On April 20, 2017, the Chief Financial Officer approved a second over-expenditure for preliminary design to Dillon Consulting Limited in the amount of 9.4% or \$75,085.00.
- RFP No. 928-2015 contained clause D11.1 "Potential For Future Contract for Detailed Design and Contract Administration" which stated "The City of Winnipeg, in its sole discretion after consideration of the Consultant's performance on Bid Opportunity No. 928-2015, may negotiate and enter into a contract with the Consultant, to undertake the work associated with the detailed design and contract administration for implementation of remedial measures without a public bid solicitation. No compensation will be provided to the Consultant for participating in this negotiation. The City will provide terms to the Consultant if it initiates negotiations with the Consultant. The City of Winnipeg will be under no obligation to initiate or enter into a subsequent contract and may choose to issue a public bid solicitation for the Work with respect to detailed design and contract administration, if the City of Winnipeg wishes to proceed in that manner."
- On July 24, 2017, Acting Chief Financial Officer approved an award of contract for detailed design to Dillon Consulting Limited in the amount of \$1,195,244.00.
- On December 12, 2017, the 2018 Capital Budget was adopted by Council and included \$4,100,000 for Fermor Avenue Bridge (Seine River) and \$5,100,000 forecast for 2019 (first charge on 2019 Capital Budget authorized as part of 2018 Capital Budget).
- On December 12, 2017, the 2018 Capital Budget was adopted by Council and included \$6,000,000 for Fermor Avenue roadwork from St. Anne's Road to Archibald St and \$7,600,000 forecast for 2019 (first charge on 2019 Capital Budget authorized as part of 2018 Capital Budget). Quarterly project status reporting will begin within 180 days of December 12, 2017, as required by Administrative Standard FM-004.
- On December 28, 2017, the Manager of Materials approved a single source negotiation with Manitoba Hydro Utility Services Ltd. for supplying and installing temporary lighting for construction, new pathway lights and new street lights for the Fermor Avenue bridge rehabilitation, underpass and roadwork project and the Acting Director of Public Works approved the award of contract to Manitoba Hydro Utility Services Ltd. in the amount of

\$415,408.80.

- On January 2, 2018, invitations and a news release advising the public of the upcoming information session for the detailed design were posted to the project website.
- On January 10, 2018 the public information session for the detailed design was held at the Archwood Community Centre.
- On January 31, 2018, the Acting Director of Public Works awarded Bid Opportunity No. 1104-2017 to Lafarge Canada Inc. for the supply of precast concrete traffic barriers in the amount of \$247,000 plus M.R.S.T., with \$57,000 plus M.R.S.T. to be charged to the Fermor Avenue project. The remaining \$190,000 plus M.R.S.T. will be charged to the Chief Peguis Greenway Extension project.
- On February 1, 2018, the Acting Chief Financial Officer approved a single source negotiation with Bell MTS for adjusting manholes and relocating duct structures and cable for the Fermor Avenue bridge rehabilitation, underpass and roadwork project and the Acting Director of Public Works approved the award of contract to Bell MTS in the amount of \$703,901.
- On March 22, 2018, the Manager of Materials awarded materials management reference number 302-2018 to Shurwood Forest for Tree Removals/Clearing and Grubbing Work on Fermor Avenue from St. Anne's to Archibald in the amount of \$51,075.00.
- On March 22, 2018, the Acting Chief Financial Officer approved and award of contract to Dillon Consulting for Contract Administration and Post Construction services in the amount of \$1,591,905.00 plus applicable G.S.T. and M.R.S.T.
- On April 19, 2018, SPC on Infrastructure Renewal and Public Works awarded Bid Opportunity No. 772-2017 to M.D. Steele Construction Ltd for Fermor Avenue Bridge Over Seine River - Bridge Rehabilitation, Pedestrian-Cyclist Underpass Structure and Roadworks from St. Anne's Road to Archibald Street in the amount of \$20,081,663.70.
- On April 19, 2018 The Standing Policy Committee on Infrastructure Renewal and Public Works concurred in the recommendation of the Winnipeg Public Service that a budget increase totalling \$4,500,000 to the two Fermor Avenue projects be approved. The Fermor Avenue Bridge (Seine River) project be increased by \$3,000,000 and funded by transferring surplus from the Saskatchewan Avenue Culvert (Sturgeon Creek) project. The 2018 Regional Street Renewal Program, Fermor Avenue St. Anne's Road to Archibald Street project be increased by \$1,500,000 and be funded by transferring surplus from prior years Regional and Local Street Renewal Program. The budget amendment is \$29,500,000.
- On April 26, 2018, the Manager of Materials approved a single source negotiation with Shaw Cablesystems GP for \$87,173.64.00 plus G.S.T. and M.R.S.T for Cable Replacement in the newly constructed Bell MTS ductline.
- On May 2, 2018, M.D. Steele achieved the first Critical Stage (Stage 0, 2018) for the construction of the median crossover detours.
- The public engagement report and summary were finalized and was posted on the City of Winnipeg website on May 4, 2018.
- On November 15, 2018, M.D. Steele achieved the Critical Stage (Stage 1-2018) in which major construction activities for 2018 were completed and four lanes of traffic were opened on Fermor.
- On January 15, 2019, the Director of Public Works approved an Over-Expenditure to Dillon Consulting for Detailed Design in the amount of \$112,677.00.
- In May the permanent easement required to accommodate the upgrading of the pedestrian and cycling pathway along the Seine River between Fermor and Niakwa was signed by the property owners. The agreement is currently being circulated for execution.

- On May 21, 2019, the Temporary Construction Easement and the Purchase and Sale Agreement were executed for the required property acquisition at Fermor and St. Anne's. Work for the relocation of the sign is anticipated to commence shortly.
- On April 23, 2019, the Department of Fisheries and Oceans provided an e-mail indicating that there are no concerns with completing the instream works for the pier column repairs on the Seine River Bridge.