#### Minutes – Standing Policy Committee on Finance – April 27, 2020

#### REPORTS

# Item No. 3Expansion of Transit Vehicle Overhaul and Maintenance Facilities,<br/>Project ID: 4210000417, Quarterly Project Status Report No. 20<br/>For the Period Ended November 30, 2019

#### STANDING COMMITTEE DECISION:

The Standing Policy Committee on Finance concurred in the recommendation of the Winnipeg Public Service and approved the following:

- 1. That the financial status of the Expansion of Transit Vehicle Overhaul and Maintenance Facilities, as contained in this report, be received as information.
- 2. That the Expansion of Transit Vehicle Overhaul and Maintenance Facilities Quarterly Status Report No. 20 be accepted as the final quarterly status report for the project.

## Minutes – Standing Policy Committee on Finance – April 27, 2020

### DECISION MAKING HISTORY:

Moved by Councillor Gilroy, That the recommendation of the Winnipeg Public Service be concurred in.

Carried

## ADMINISTRATIVE REPORT

Title:Expansion of Transit Vehicle Overhaul and Maintenance Facilities,<br/>Project ID: 4210000417,<br/>Quarterly Project Status Report No. 20<br/>For the Period Ended November 30, 2019

#### Critical Path: Standing Policy Committee on Finance

#### AUTHORIZATION

Author	Department Head	CFO	CAO
T. VanDekerkhove	G. Ewankiw	P. Olafson, Interim CFO	M. Ruta, Interim CAO

#### EXECUTIVE SUMMARY

Project On Schedule: Yes 🗹 No 🗆

Percent of Schedule Complete: 98%

Project On Adopted Budget: Yes ☑ No □

Percent of Adopted Budget Spent: 90°

90%

The project reached Substantial Performance on June 11, 2019. The paint and prep booth occupancy was granted October 21, 2019, expansion deficiency work continues and the treasury renovation warranty work is ongoing. Transit has completed moving staff and equipment into the addition and is fully operational.

The Public Service is recommending that this is the last Quarterly Status Report to the Standing Policy Committee on Finance.

The Advisory Committee has reviewed this report and recommends that the report be sent to the Standing Policy Committee on Finance.

#### RECOMMENDATIONS

- 1. That the financial status of the Expansion of Transit Vehicle Overhaul and Maintenance Facilities, as contained in this report, be received as information.
- 2. That the Expansion of Transit Vehicle Overhaul and Maintenance Facilities Quarterly Status Report No. 20 be accepted as the final quarterly status report for the project.

#### **REASON FOR THE REPORT**

The Asset Management Administrative Standard FM-004 requires all projects with a total estimated cost of \$24 million (2020) or more report quarterly to the Standing Policy Committee on Finance. This threshold is adjusted annually for construction inflation as part of the annual Capital Budget approval. The Standing Policy Committee on Finance may also request reporting on any capital project.

#### IMPLICATIONS OF THE RECOMMENDATIONS

There will be no further quarterly status reports for this project.

#### HISTORY/DISCUSSION

See Appendix C – Key Project Events (History)

#### **Construction** (Update from last report)

The contractor has completed the building construction and is now focusing on completing deficiencies.

Table 1 – Contracts

	Contracts														
Bid Opportunity #	Company Name	Description	(GST	Original htract Award Value I & MRST extra s applicable)	E (0'	otal Approved Over- Expenditures ver-Expenditure amount only)	Date of Award	Date of Total Completion	Estimated % Complete						
1158-2015	,	Owner Advocate/Project Management Services	\$	759,918	\$	731,231	8-Apr-16		97%						
757-2016B	PCL Constructors Canada Inc.	Design Builder	\$	43,992,954	\$	1,405,055	27-Jul-17		97%						
643-2017	Manitoba Hydro	25k V Service Upgrade	\$	150,000		-	27-Jul-17	23-Aug-18	100%						
169-2019	Manitoba Hydro	600AMP, 3-Phase, 347/600V service extension to accommodate electric fire	\$	150,000		-	13-Feb-19	17-Jul-19	100%						
		Total	\$	45,052,872	\$	- 2,136,286									

Upcoming Procurements:

Description	Anticipated Award Date

#### **Schedule** (Update from last report)

Project is on schedule.

The treasury renovation area reached Substantial Performance on March 15, 2019 and deficiencies continue to be addressed. The Treasury Branch moved into the renovated area on June 10, 2019.

The garage expansion area reached Substantial Performance on June 11, 2019.

The contractor anticipates reaching total completion in the second quarter of 2020.

Table 2 – Milestones

	Milestones													
Deliverable		Original Targeted	Revised Targeted	Actual Completion	Estimated % Complete									
		<b>Completion Date</b>	<b>Completion Date</b>	Date										
	Award of Contract: Garage Expansion	2017 Q2	2017 Q3	2017 Q3	100%									
2	Mulvey Avenue Temporary Parking Lot Complete	2017 Q3	2017 Q3	2017 Q4	100%									
3	Brandon Parking Lot Rezoning	2017 Q3	2018 Q2	2018 Q2	100%									
4	Start of Construction	2017 Q4	2017 Q4	2017 Q4	100%									
5	Brandon Avenue Parking Lot Complete	2017 Q4	2018 Q3	2018 Q4	100%									
	Construction of Interior Office Fit-up Start	2018 Q1	2018 Q1	2018 Q1	100%									
	Substantial Performance - Building available for													
7	occupancy	2018 Q4	2019 Q2	2019Q2	100%									
8	Total Performance	2019 Q1	2020 Q2		0%									
9	LEED NC Silver Certification Complete	2020 Q4	2020 Q4		0%									
10														

#### **<u>Risk</u>** (Update from last report)

Delays in receiving parts to correct electrical deficiencies extended the Total Performance target date.

Table 3 – Significant Risks and Mitigations Strategies

Significant Risks and Mitigation Strategies										
Risk Statement and Explanation	Risk Mitigation Management Plan									
New:										
	I									
Ongoing:										
The maintenance facility operates 24 hours per day, 365 days per year and the efficiency of the operation cannot be compromised.	Strong emphasis on project staging during construction management of the project.									
Electrical deficiencies could add cost and schedule risk.	Thorough vetting of pricing.									
Mitigated:										

**Financial** (Update from last report)

For further information, refer to Appendix B – Financial Forecast

Funding (Update from last report)

No update.

#### Table 4 – Project Funding Forecast

Funding Forecast													
Funding Source	Adopted Budget (in millions)	Amended Budget (in millions)	Committed (in millions)										
Class of Estimate	Class 3												
<b>City of Winnipeg</b> Transfer from Prior Year Authorization	9.16	9.16	9.16										
Retained Earnings Subtotal City of Winnipeg	5.04 <b>14.20</b>	5.04 <b>14.20</b>	5.04 <b>14.20</b>										
Province of Manitoba Transfer from Prior Year Authorization - Manitoba Winnipeg Infrastructure Agreement (MWIA)	13.00	13.00	13.00										
Federal Government Public Transit Infrastructure Fund (PTIF)	26.00	26.00	26.00										
Total	53.20	53.20	53.20										

#### Property Acquisition (Update from last report)

No update.

#### Stakeholder Engagements/Communications (Update from last report)

No new updates.

#### Subsequent Events after Report Period End Date

- 1. Deficiency electrical items continue to be worked on in the expansion area.
- 2. Transit is fully operational in the addition.
- 3. Impacts from COVID-19 may affect total completion of this project.

## **Financial Impact Statement** Date: April 1, 2020

## **Project Name:**

Title: Expansion of Transit Vehicle Overhaul and Maintenance Facilities, Project ID: 4210000417, Quarterly Project Status Report No. 20 For the Period Ended November 30, 2019

#### **COMMENTS:**

There is no financial impact as this report is for information only.

original signed by

Laurie Fisher, CPA, CA Manager of Finance and Administration

#### CONSULTATION

This Report has been prepared in consultation with:

n/a

#### OURWINNIPEG POLICY ALIGNMENT

01-3 Prosperity Direction 1: Provide efficient and focused civic administration and governance. This report supports demonstration of accountability through service performance measurement and reporting.

#### WINNIPEG CLIMATE ACTION PLAN ALIGNMENT

This report is in accordance with the Winnipeg Climate Action Plan (WCAP) as per Key Directions and Actions 3.1 Increase Use and Efficiency of Public Transit Systems (p.46).

Deliver continuous improvement in transit service with a focus on customer service, reliability, route connectivity, and public education.

#### SUBMITTED BY

**Department:** Transit

**Division:** Asset Management Office

Prepared by: Tim VanDekerkhove, Project Manager

**Date:** April 1, 2020

#### **Appendices**

Appendix A – Key Project Facts Appendix B – Financial Forecast

Appendix C – Key Project Events (History)

## Appendix A – Key Project Facts

Appendix A – Key Project Facts								
Project Name	Expansion of Transit Vehicle Overhaul and Maintenance Facilities							
Business Owner (Department)	Transit							
Project ID	4210000417							
Project Sponsor	Greg Ewankiw, Director of Transit							
Department Responsible for Project Delivery	Transit							
Consultant Engineer (Company Name)	Colliers Project Leaders Inc.							
Adopted Budget	\$53.2 M							
Class of Estimate (Adopted)								
Range of Estimate (Adopted)	-20% to +30%; (\$42.56 M to \$69.16 M)							
Amended Budget								
Class of Estimate (Amended)								
Range of Estimate (Amended)								
Projec	t Scope							
Expansion of the Transit Vehicle Overhaul and								
Interior Office Fit-up								
Upgrade of 421 Osborne St Electrical System, ir	ncluding backup generators							
Construction of employee parking area on Brar	ndon Avenue							
Majan Canital Duais eta Ashik								
	sory Committee Membership:							
- Greg Ewankiw, Director of Transit								
- Georges Chartier, Chief Asset & Project Manager								
- John Kiernan, Director of Planning, Property and I								
- Scott Payne, Manager, Asset Management Office								

- Scott Payne, Manager, Asset Management Office

Laurie Fisher, Manager of Finance & Administration

## Appendix B – Financial Forecast

#### Appendix B - Expansion of Transit Vehicle Overhaul and Maintenance Facilities\* As at November 30, 2019

		Bu	dge	et (in 000's	)					Expe	ndi	ure Fore	cas	st (in O	00's)									
								Actual		Projected Costs									Surplus		•	/ariance	C	Change
Project Component Deliverables		Adopted Budget	A	Council pproved Change		Amended Budget	N	Costs To ovember									Fo	Total recasted Costs		Deficit) From mended		Last Report		in ariance
							:	30, 2019		2019		2020	2	2021	2	022			E	Budget				
Engineering, Design and Other Construction	\$ \$	1,100 41,500	\$ \$	-	\$ \$	1,100 41,500	\$ \$	1,964 44,871	\$ \$			24 213	\$ \$	-	\$ \$	-	\$ \$	2,216 45,416		(1,116) (3,916)	9			
Land Acquisition	\$	-	\$	-	\$	-	\$	-	\$	; -	\$	100	\$	-	\$	-	۳Š	100		(100)	g	· · · ·		-
Internal Financing/Overhead Costs	\$	500	\$	-	\$	500	\$	805	\$	6 (18)	\$	45	\$	-	\$	-	\$	832	\$	(332)	\$	(300)	\$	(32)
Contingency <sup>1</sup>	\$	10,100	\$	-	\$	10,100	\$	-	\$	; -	\$	4,636					\$	4,636	\$	5,464	\$	5,428	\$	36
Total Project Budget	\$	53,200	\$	-	\$	53,200	\$	47,640	\$	542	\$	5,018	\$	-	\$	-	\$	53,200	\$	-				
% of Project Budget Spent (Actual Costs to Date / Adopted & Amended Budget)		90%				90%																		

\* Amended budget and actual costs to date have been agreed to the City's general ledger and Monthly Capital Expenditures Report.

'1 Change Orders in the amount of \$1,423 million have been approved with PCL Constructors Canada Inc. as of November 30, 2019, of which \$1,295 have been processed and reflected above. The remaining approved Change Orders will be reflected above as completed.

## Appendix C – Key Project Events (History)

<u>April 7, 2016</u>: Contract for an Owner Advocate/Project Manager for the Transit Vehicle Overhaul and Maintenance Facility Expansion project was awarded to Colliers Project Leaders in the amount of \$759,918.00.

<u>December 14, 2016</u>: Council approved a report submitted by Transit titled Expansion of Transit Vehicle Overhaul and Maintenance Facilities Capital Project.

- That the Expansion of Transit Vehicle Overhaul and Maintenance Facilities Capital Project be approved with an approved 2017 capital budget of \$53.2 million.
- That the Winnipeg Public Service be authorized to proceed with the Expansion of Transit Vehicle Overhaul and Maintenance Facilities Capital Project as a Design-Build delivery model.
- That the Standing Policy Committee on Infrastructure Renewal and Public Works be delegated authority to approve the contract, upon confirmation satisfactory to the Chief Financial Officer of federal and provincial funding.

<u>September 23, 2016</u>: Request for Qualification (RFQ 757-2016A) to shortlist qualified Design-Build Contractors closed, and three contractors were notified of their inclusion on the short list on January 26, 2017.

May 16, 2017: A Request for Proposal (RFP 757-2016B) closed.

<u>July 11, 2017</u>: Standing Policy Committee on Infrastructure Renewal and Public Works (SPC-IRPW) awarded the project to PCL Constructors Canada Inc. in the amount of \$43,922,954.00.

<u>November 20, 2017</u>: Construction starts on project early works, which includes new south exit and perimeter roadway around expansion footprint.

January 8, 2018: The Federal Government announced the deadline for completing projects under the PTIF program will be extended to March 2020.

February 6, 2018: Gas line abandonment complete.

February 12, 2018: South exit door complete and west exit door closed.

March 26, 2018: Piling complete.

June 4, 2018: Structural steel erection starts.

October 1, 2018: Brandon Avenue employee parking lot complete.

November 17, 2018: Existing Electrical Distributions upgraded.

November 20, 2018: Garage floor slabs complete.

January 11, 2019: Building Envelope complete.

<u>February 8, 2019</u>: Permanent power supplied to Garage Expansion.

June 11, 2019: Substantial Performance granted.

October 21, 2019: Occupancy granted for Paint and Prep Booths.